



Oregon Zoo Bond Citizens' Oversight Committee

Skyline Room, Oregon Zoo
Wednesday, Sept. 10, 2014
3 to 5 p.m.

Oregon Zoo Bond
Citizens' Oversight
Committee Meeting
Sept. 10, 2014
Agenda

AGENDA

- | | |
|---|--------------------------|
| A. Welcome / Introductions | Deidra Kryz-Rusoff |
| B. Approval of May 14, 2014, Committee meeting minutes | Deidra Kryz-Rusoff |
| C. Oregon Zoo Highlights | Teri Dresler |
| D. Committee Membership | Heidi Rahn |
| E. Committee Annual Report | Deidra Kryz-Rusoff |
| F. MWESB Utilization | Heidi Rahn |
| G. Monthly Project Status Reports | Heidi Rahn, Jim Mitchell |
| 1. Elephant Habitat and Related Infrastructure | |
| 2. Education Center | |
| 3. Interpretive Experience Design Services | |
| 4. Percent-for-Art | |
| 5. Remote Elephant Center | |
| H. Program Status and Financial Information at a Glance | Heidi Rahn |
| I. Program Schedules | Heidi Rahn |
| 1. Active Projects Schedule | |
| 2. All Projects Schedule | |
| J. Open Discussion/Questions | Deidra Kryz-Rusoff |

Upcoming meeting dates –Wednesdays, 3 to 5 p.m.:

Nov. 12, 2014 Kalahari Room, Oregon Zoo
Feb. 11, 2015 Skyline Room, Oregon Zoo
May 13, 2015 Kalahari Room, Oregon Zoo
Sept. 9, 2015 Skyline Room, Oregon Zoo
Nov. 4, 2015 Skyline Room, Oregon Zoo



Oregon Zoo Bond Citizens' Oversight Committee

Oregon Zoo – Kalahari Room
Wednesday, May 14, 2014
3 to 5 p.m.

Oregon Zoo Bond
Citizens' Oversight
Committee Meeting

Sept. 10, 2014

Agenda item B

MINUTES

MEMBERS PRESENT

Deidra Kryz-Rusoff (Chair)
Bill Kabeiseman (Vice Chair)
Noah Bishop
Tony Butchart
Sharon Harmon
Deborah Herron
Mickey Lee
Carter MacNichol
Daniel Morris
Mike Schofield
Penny Serrurier
Bob Tackett
Tom Turnbull

AFFILIATION

Ferguson Wellman Capital Management
Garvey Schubert Barer
Bishop Bankruptcy Law, LLC
Neil Kelly
Oregon Humane Society
Walmart
MPower Oregon
Shiels Oblatz Johnsen, Inc.
Our Oregon
Forest Grove School District
Stoel Rives LLP
Northwest Oregon Labor Council
OpenSesame Inc.

MEMBERS ABSENT

Ruth Shelly

AFFILIATION

Portland Children's Museum

GUESTS

Jon Gramstad
Courtney Scott
Barbara Spears
Peggy Thompson
Gary Thompson

AFFILIATION

Gimme Shelter Portland
Free the Oregon Zoo Elephants
Gimme Shelter Portland
Zoo volunteer
Zoo volunteer

ELECTED OFFICIALS AND STAFF

Tim Collier
Shirley Craddick
Teri Dresler

Caleb Ford
Jani Iverson
Jim Mitchell
Joel Morton
Linnea Nelson
Heidi Rahn
Scott Robinson
Grant Spickelmier

Metro Finance and Regulatory Services Director
Metro Councilor
Oregon Zoo Interim Director; Metro Visitor Venues General
Manager
Oregon Zoo Budget and Finance Director
Oregon Zoo Foundation Director
Oregon Zoo Bond Construction Manager
Metro Senior Attorney
Oregon Zoo Bond Program Coordinator
Oregon Zoo Bond Program Director
Metro Deputy Chief Operating Officer
Education Curator

A. Welcome / Introduction

Deidra Kryz-Rusoff, Oregon Zoo Bond Citizens' Oversight Committee Chair, opened the meeting at 3:04 p.m. and welcomed members.

B. Approval of Feb. 12, 2014, Oversight Committee meeting minutes

Members approved the minutes of the Feb. 12, 2014, Oregon Zoo Bond Citizens' Oversight Committee ("Oversight Committee" or "the Committee") meeting.

C. Oversight Committee 2013 Annual Report – Recap of Metro Council presentation March 20, 2014

Chair Kryz-Rusoff presented the Committee's 2013 annual report on the zoo bond program to the Metro Council at the Council meeting on March 20, 2014. Overall, the Zoo Bond program has a clear organizational and governance structure, and processes appear to be in place to ensure that Metro will be a good steward of the bond money. The report did not recommend any specific project modifications, but did recommend that the bond program continue with several efforts to ensure that the bond money is spent appropriately. The specific Committee recommendations are outlined in the report. She reported that the Council thanked the Committee for its report and diligence.

Last year some members of the Council had asked for more graphics in the report to show progress, but the Committee has said it is more concerned with getting the information out, and not necessarily spending extra time and money on the graphic presentation. In response to a request to make the report more accessible on the web, zoo bond staff did adjust its web location to be more visible. Also, the staff adjusted the annual report format to more clearly identify recommendations.

Councilor Shirley Craddick thanked the Oversight Committee for their diligent report and ongoing work, and indicated that the Committee gives the Council confidence that Metro is delivering what it promised to voters. Chair Kryz-Rusoff thanked members of the Committee who had assisted with the report preparation, and asked new members to consider assisting with the report next year.

D. Zoo Leadership Transition

Interim Zoo Director Teri Dresler introduced herself, and has taken over for former director Kim Smith. Ms. Dresler expects that she will serve in her interim role for at least six months while a new director is recruited. Ms. Dresler is the general manager of Metro Visitor Venues—which includes the zoo—and has worked at Metro for almost 19 years, including more than 10 years at the zoo. She previously served as the zoo interim director before Kim Smith arrived, and earlier in her Metro career as the zoo's business operations manager. She assured the Committee that the zoo's vision and direction will not change under her leadership, and the bond program direction will continue. She will be continue supporting the "talented zoo bond team" to ensure ongoing focus on delivering projects on-time and under-budget.

Metro Deputy Chief Operating Officer Scott Robinson described the unique governance structure of the zoo bond program that reports directly to him. The zoo director provides vision and direction as it relates to animal welfare and visitors, while the Deputy Chief Operating Officer oversees the program schedule, budget and staff to implement the ballot measure commitment. He said the bond program has a great team.

The Committee asked about losing the zoo director that had much history and knowledge of the bond program. Ms. Dresler explained that she will be using the Bond Steering Group, which meets every other week, for executive leadership of the program. That group includes the bond program

director and construction manager; Metro deputy COO; deputy directors from zoo operations and Living Collections; managers from zoo finance, communications, education, guest services, and facilities; Director of the Oregon Zoo Foundation, and a Metro attorney.

Furthermore, the Living Collections (LC) staff are integrated into the design process, ensuring that the designs will be the best for the animals. Bond construction manager Jim Mitchell works closely with the LC staff to make changes in real time as needed during construction. The particular LC staff for the animals in each bond project are very involved throughout the project.

The Committee asked whether Ms. Dresler anticipated that the leadership changes would affect the on-time and under-budget delivery by the bond program. She said no, it would not affect the bond program delivery. Mr. Robinson said that Metro will hire a new zoo director who can deal with change, but who will be well aware coming in of the bond program commitments. When asked about whether a new person might come in with new ideas, he assured the Committee that Metro has projects to deliver and that would not change. The bond program schedule is set for the next several years. If the bond premium reserved in contingency still remained unspent at the end of the program, it may be an opportunity for a zoo director with new ideas to have input.

Carter MacNichol asked about the construction audit that was alluded to in the recent Oregonian media coverage, but not really explained. Mr. Robinson explained that the Metro Auditor did an original audit in 2009 to see if Metro was ready to run a major construction project, and a follow-up audit in 2011. Based on the original audit findings, Metro made changes to its structure to implement the zoo bond. One recommendation was to have staff dedicated to construction and skilled in project management, which is what the zoo bond program has. Having the program report to the Metro Deputy COO was another outcome of the audit. The follow-up audit in 2011 found that the recommendations were being implemented and the bond program was well-positioned to manage project design and construction.

Ms. Dresler does not have a schedule yet for the new director recruitment, but is working on that plan.

E. Sustainability and Diversity targets and outcomes

Heidi Rahn reviewed the bond program sustainability and diversity goals using a PowerPoint presentation, a copy of which is included with the record. This information helps the Oversight Committee monitor program progress in these areas. Councilor Craddick explained why these are important to Metro. Voters supported efforts to conserve water and energy when they approved the bond measure. Metro is working to reduce its own ecological footprint, and approved green buildings for all new construction. The goal for all bond new construction projects is to be Leadership in Energy and Environmental Design (LEED) Silver certified, or higher certification.

The bond measure calls for improving sustainability, with special emphasis on water. This meant replacing leaky pipes, reducing water consumption in animal enclosures and harvesting and reusing water where possible. Forest Hall in the Elephant Lands project is scheduled to use 60 percent less energy than a standard-code building. It will also emit 45 percent less green house gas emissions than a standard-code building. It will use heat from a campus geothermal loop system that provides for an exchange of heating and cooling with the new Polar Bear habitat (yet to be built).

The Veterinary Medical Center received LEED Gold certification and features solar tubes, solar panels, daylighting and rainwater capture and use. The new Penguin Filtration project saves the zoo 6.2 million gallons of water a year, since the 160,000-gallon pool water is filtered instead of dumped. In addition, the Metro Council sought public feedback and approved an alteration to the bond project list to build a new exhibit for rhinos instead of hippos, in part because of the huge amounts of water and energy required for hippos and the threatened status of the rhino population.

Carter MacNichol said he hopes that the sustainability elements in the education center can be visible to children. Most green roofs are not visible. The green roof for the education center envisioned in the schematic design was not planned to be open to the public, but that will likely change since the building design is being modified to stay consistent with the budget, and is still not final. Staff will engage kids in the education center design process.

Diversity

Part of growing sustainable communities means supporting a diverse community. Metro and the zoo have a commitment to diversity. Metro's diversity philosophy is built on its commitment to creating, establishing and maintaining a diverse and inclusive culture. Metro has adopted a Diversity Action Plan with one of the primary focus areas being on procurement. The aspirational goal for the bond-funded construction projects is for 15 percent of construction contract value to be with minority-owned, women-owned or emerging small businesses (MWESB). This aligns with Metro's overall agency goal of 15 to 18 percent MWESB utilization.

Much of the zoo's construction is highly specialized work for animals – services not necessarily available from MWESB firms. For bond projects to date, the estimated MWESB usage is 10 to 17 percent. The Elephant Lands project has more than \$4 million going to MWESB firms. Bond project Request for Proposals call for MWESB experience and a focused project plan. Twenty percent of the RFP evaluation points are for the contractor's diversity plan. Successful MWESB usage is partially dependent on building relationships and connecting with MWESB firms. Diversity is an agenda item at the weekly contractor project meetings.

The Construction Management General Contractor (CMGC) hired for the education center, Fortis Construction aims to get to 21 percent MWESB utilization. All three firms interviewed said they could get to at least 20 percent. The education center is not as specialized a building as many other zoo bond projects, and therefore is more likely to find qualified MWESB firms. Specialized work that isn't offered by any MWESB firms – such as animal enclosures –will be removed from the utilization equation.

Staff reviewed CMGC as an alternative procurement process that does not use the low-bid process. It requires approval by the Metro Council for each project. CMGC is best for challenging projects in which it is beneficial to bring in a general contractor at the beginning of the design process. As the design is finalized, the contractor assists with constant value engineering, providing a better gauge of the budget—more of a cooperative team effort to reach a final, buildable design and guaranteed maximum price. It is also a chance for a general contractor to draw in additional MWESB firms and apprenticeships. On Elephant Lands, the CMGC Lease Crutcher Lewis did much work before sub bids to assist MWESB firms, since the plans on such a huge project are daunting for small firms and can prevent them from bidding. LCL has been a very good partner in delivering on MWESB goals as well as managing projects to lessen the impact on the visitor experience. (They even carry zoo maps and

help visitors when they walk around campus.) Mr. MacNichol noted that it is huge to not deteriorate the visitor experience.

Heidi Rahn asked members to let her know if they have suggestions for sustainability and diversity. Mickey Lee said she has experience with equity and procurement and can share that expertise in her role on the Committee. She would like to see more diversity on the Oversight Committee, and she would like to see a breakdown of utilization of minority-owned, women-owned and emerging small businesses. Staff agreed to prioritize Committee diversity going forward (also see item F. below) and provide a final accounting of MWESB usage to date, with each usage type broken out.

F. Metro Diversity Action Plan demographic committee survey

Heidi Rahn explained that Metro recognizes that committee service is valuable to ensure effective decision-making and service delivery to residents of the Portland metropolitan region. In order to best serve and represent the region's communities and encourage diverse participation on decision-making or advisory bodies, Metro is asking members to complete a brief, anonymous demographic survey. Member participation will allow Metro to understand who is currently serving on Metro committees as a first step toward a goal of ensuring that committees represent the diversity of the region. All information is anonymous and participation is voluntary. Demographic indicators will be reported on aggregate to ensure that no personally identifiable information will be reported in analysis. The survey link will be sent in an email later this week. Metro appreciates members' help in incorporating diversity and cultural competence in carrying out its mission.

G. Education center project vision and coordination

Zoo education curator Grant Spickelmier introduced himself and spoke about his passion for zoo education and his nearly 20 years of experience in the field. The PowerPoint he used for his presentation is included in the record. He reviewed the overall scope of the current zoo education program, and spoke about the vision for the new education center, as the project sponsor. Every person who comes into the zoo and visits the zoo website is an education participant. The education program is working to connect people to the outdoors, and uses the draw of the zoo to get people to explore wildlife in a natural setting and to take actions outside of the zoo.

The vision for the education center is "inspiring conservation action by connecting people, the zoo and the natural world." The Insect Zoo will be in the education center. The building will teach in and of itself, with cut-aways showing building pipes and sustainability features, green roof access, and demonstrations of practices people can apply in their own life. Metro is partnering with many organizations to introduce people to sustainable tools, and then send them out to use them. Partnering with other organizations and fostering people-to-people connections is one of the most powerful ways to effect real behavior change, so the new center will create spaces for people to connect. Incentives may be built in for people to interact and participate, particularly in the Conservation Action Center of the building.

The Oregon Zoo and the Portland region are a great match to actually do what many zoos "say" they want for conservation action, but don't really deliver (some become wedding centers). Mr. Spickelmier is supported by a great staff, project team and partners, and is very excited to sponsor the project. The project kick-off is May 20 with a design meeting.

When asked about the education center preschematic design in the Oregon Zoo Capital Master Plan, Mr. Spickelmier explained that that design has 30,000 square feet of building, but Metro cannot

afford it. Opsi/Jones & Jones was recently selected as the design team, and they are thinking about it more as a possible piazza that could be more than one building with indoor and outdoor spaces integrated with the landscape. Brent Shelby will be the zoo bond project manager. Construction is scheduled to launch in the fall of 2015 and finish in the spring of 2017.

Carter MacNichol felt that if the design has a green roof, it should be maintained and accessible to visitors. Jim Mitchell said the green roof design is not intended for the general public given budget and safety requirements. Deborah Herron suggested the possibility of partnering with Portland State University. Metro already has worked with PSU to have a sample green roof on display in the zoo entryway. Mr. Spickelmier will receive stakeholder feedback at the planned design charettes.

Mr. MacNichol wants the education center to be able to accommodate growth of the education program. The zoo currently has 3,000-4,000 kids in its summer camp program each year, one of the largest day camps in the state, and is considering expanding that with the new center. Also, Metro may rent space in the new center to some outside groups. Zoo staff have done tours to other education facilities and have seen that simpler designs and finishes seem to work better to accommodate a variety of uses over time.

H. Bond program administrative costs

Heidi Rahn introduced zoo finance and budget manager Caleb Ford and Metro Financial and Regulatory Services Director Tim Collier, who are helping to support the zoo bond program. In response to the Oversight Committee's request, Metro will be preparing a report this summer about the administrative costs of the bond program. The program pays for Metro services support, such as procurement, human resources, payroll, legal, etc. Metro is re-doing the method of allocation for those services, and will have estimates at the next Committee meeting.

I. Monthly Project Updates

1. Elephant Lands

The Elephant Lands project is under budget and on schedule, with completion planned for the fall of 2015.

2. Condors of the Columbia

Condors of the Columbia is opening May 22. The habitat is complete and the birds adapted well to it. The project was on schedule and under budget by at least \$300,000. That surplus will go back into the general bond contingency. Carter MacNichol congratulated the bond staff for the cost savings. The habitat and condors are currently visible from the zoo boardwalk, where a bond program information station is now on display.

3. Education center

Opsi/Jones & Jones was selected as the design team for the education center. Opsi is a Portland firm, and Jones & Jones is the landscape architect. Fortis Construction, also a local company, was selected as the Construction Manager General Contractor. They have some prior zoo experience. A contract will be awarded once the appeal period is over. The education center project will also be replacing the eastern half of the infrastructure down the center ("spine") of the zoo. Elephant Lands includes construction of the other half of the spine infrastructure upgrade.

4. Interpretive Experience Design Services

Metro received a \$25,000 grant from the United States Fish and Wildlife Service for interpretive videos at the Condors of the Columbia. Staff is working on the zoo wayfinding, which needs upgrading, and an elephant identification station and electronic application to track elephants' locations in Elephant Lands.

5. Percent-for-Art

The second of three major bond-funded art commissions is coming up this summer, for the west hub and education center. The Public Art Advisory Committee will be assisting with the selection. Ruth Shelly serves as the Oversight Committee member on that committee. Deborah Herron asked about having a mentorship with a smaller local artist, as part of the MWESB effort. Metro puts all its solicitations on the Oregon Procurement Information Network, which sends notices to all qualified and registered MWESB firms. In addition, Metro contracts with the Regional Arts and Culture Council for art commission solicitation.

6. Remote Elephant Center

Metro continues to look for funds for ongoing operations of a Remote Elephant Center. Staff continue to do due diligence on the Roslyn Lake property, where one challenge is to keep elephants out of the stream that bisects the property. Property owner Portland General Electric has been a cooperative partner.

J. Program Status and Financial Information at a Glance

In this month's financial report, a line was added for donations, grants, rebates, etc. Staff continues to track bond and non bond expenditures and revenues, and can provide that detail if requested.

Sharon Harmon asked about the recent press reports that Elephant Lands is over budget. The Elephant Lands budget was approved and adopted by the Metro Council, and the project is on budget. As shown in the financial report, the bond program has a \$138 million budget and \$143 million in resources. Metro has a AAA bond rating, which allowed it to get a \$10.7 million premium when it sold bonds. This amount increased the overall budget.

Carter MacNichol said Metro needs to develop a sound bite so the public can understand the premium. Mr. MacNichol said the alternative is to give the premium money back to the taxpayers, but staff indicated that the amount to individual taxpayers would be very small. As a person who works with bonds, Chair Kryz-Rusoff offered to meet with anyone who wants more explanation about the premium.

Ms. Harmon asked if the bond projects expanded to fill the premium amount. When Metro first received the premium, the first \$5 million was approved by the Metro Council to cover additional costs associated with geotechnical challenges. The rest was put into contingency, and at the end of the program, if that money has not been spent, the Oversight Committee would have a say in how it should be spent. Metro retained bond counsel and determined it is legal to use the premium. Each project has "adds," or enhancements that have the option to be added to the base project if funding is available.

K. Program Schedules

The Elephant Lands schedule was delayed approximately four months due to City of Portland permitting and value engineering. The program has also found that procurements are taking longer than originally anticipated. The Committee asked about changes in schedule accounting for inflation.

The project budgets based on the preschematic design estimates do include a 3 percent escalation for inflation.

L. Adjournment

Chair Krys-Rusoff adjourned the meeting at 4:41 p.m.

Meeting dates for 2014 –Wednesdays, 3 to 5 p.m. at the Oregon Zoo:

Sept. 10, 2014 Skyline Room, Oregon Zoo

Nov. 12, 2014 Kalahari Room, Oregon Zoo



Oregon Zoo Bond
Citizens' Oversight
Committee Meeting
Sept. 10, 2014
Agenda item G

Oregon Zoo Bond Citizens' Oversight Committee meeting

Sept. 10, 2014

Agenda Item G. Monthly Project Status Reports

1. Elephant Lands
2. Education Center
3. Interpretive Experience Design
Services
4. Percent-for-Art
5. Remote Elephant Center



Oregon Zoo Bond Project Status Report Elephant Lands

Oregon Zoo Bond
Citizens' Oversight
Committee Meeting

Sept. 10, 2014

Agenda item G-1

Project Title: Elephant Lands and Related Infrastructure	Project Manager: Jim Mitchell
Reporting Period #039/Status Date: August 22, 2014	Project Manager Phone: 503-914-6025
Project Description: Provide a new elephant habitat, expanding from 1.5 acres to 6 acres, allowing for an evolution in the way the elephants use their space, which supports the zoo's vision for elephants to live in family herds. Sub-projects include: 1) relocating the train, 2) a new perimeter service road, 3) relocating the Wild Life Live program and 4) water and energy sustainability measures, including LEED Silver Certification and a new campus geothermal loop to reduce the use of fossil fuels for heating and cooling.	

Status at a Glance

Status Item	On Track	Caution	Off-track
Budget	X		
Schedule and signoffs	X		
Deliverables	X		

LEGEND:

	Moving along nicely, no significant concerns at this time.
	Must be addressed or may be escalated to off-track mode.
	Causing significant impact to the project.

Design and Construction Schedule

START DATE		COMPLETION DATE	
ESTIMATED	CONTRACT	ESTIMATED	CONTRACT
8/30/11	9/13/11	4/14/15	10/19/15

Project Budget and Expenditures

ORIGINAL BASELINE	REVISED BASELINE	COSTS TO DATE OF STATUS	ESTIMATE AT COMPLETION	ESTIMATED BUDGET VARIANCE
\$53,847,389	\$57,561,443*	\$29,248,838	\$57,431,819**	\$129,624

* The Budget Baseline reflects the additional funds approved by the Metro Council.

** Forecasted expenditures have been adjusted to reflect actual labor to date and projected labor to complete.

Critical Issues

None at this time.

Summary Status

Milestones/deliverables/information items for this reporting period:

- The first sections of the large elephant caging have been installed in the elephant welfare center. These pieces are so large they are being lifted into place with a crane prior to the roof structure being installed.
- Soil nail wall and Shotcrete work is progressing in the ravine habitat and large pool, and the architectural coat and carving will start in the next couple of weeks.
- The project is 51 percent complete, and change orders to date total 2.2 percent of the construction contract amount of \$46 million.
- Ballast rock for the track installation continues to progress. The firm that manufactures switches for this scale of train is located in Canada and has fallen behind on the production schedule. The track installers prefer to work from the switches out, so there is a minor delay which has not affected the November completion date, but the team will be monitoring delivery of the switches.
- The bond team continues to provide tours to staff, volunteers, Oregon Zoo Foundation donors and other stakeholders.

Planned milestones/deliverables/information for the next reporting period:

- Construction is moving forward on schedule with no major challenges to address. This report will continue to update progress and identify milestones.

Oregon Zoo Bond Project Status Report Education Center

Project Title: Zoo Education Center	Project Manager: Brent Shelby
Reporting Period #011/Status Date: August 25, 2014	Project Manager Phone: 503-525-4240
Project Description: The zoo Education Center will be located at the site of the original zoo entrance. It will provide flexible and engaging education program activity spaces for camps, classes, and zoo visitor and program partner use. In addition to the education programming at the Center, the project includes visitor comfort amenities identified for the "West Hub" in the Comprehensive Capital Master Plan, including but not limited to: train ticket sales, restrooms, way-finding/trip-planning material, seating and food. Finally, this project includes a portion of infrastructure improvement work, identified in the Master Plan, to address storm water and aging site utilities.	

Status at a Glance

Status Item	On Track	Caution	Off-track
Budget	X		
Schedule and signoffs	X		
Deliverables	X		

LEGEND:

	Moving along nicely, no significant concerns at this time.
	Must be addressed or may be escalated to off-track mode.
	Causing significant impact to the project.

Design and Construction Schedule

START DATE		COMPLETION DATE	
ESTIMATED	CONTRACT	ESTIMATED	CONTRACT
4/21/14	6/25/14	3/1/17	n/a

Project Budget and Expenditures

ORIGINAL BASELINE	REVISED BASELINE	COSTS TO DATE OF STATUS	ESTIMATE AT COMPLETION	ESTIMATED BUDGET VARIANCE
\$12,899,510	\$14,388,048*	\$699,128	\$14,388,048	\$0

* The Education Center budget was updated in January 2014 with a scope transfer for spine infrastructure from Polar Bear and Primate budgets, a scope transfer to bring Interpretives back under the project budget, and a portion of the new assistant project manager FTE.

Critical Issues

None at this time.

Summary Status

Milestones/deliverables/information for this reporting period:

- Design consultants and CMGC have been meeting with zoo staff and other stakeholders in collaborative workshop sessions to develop a schematic design package.
- More than 3,400 people in the Portland metropolitan area responded to online Opt In survey to determine key interpretive themes and potential activities for the Education Center. Results of the survey will focus interpretive strategies and visitor experiences for the project. For example, the top three responses to a question about what ways visitors would like the zoo education center to support them in taking more positive conservation action were:
 - Provide exhibits that explain and model conservation
 - Provide classes and programs
 - Provide online resources/mobile apps

Planned milestones/deliverables/information for the next reporting period:

- Schematic Design workshops and division-specific work sessions



Oregon Zoo Bond Project Status Report Interpretive Experience

Oregon Zoo Bond
Citizens' Oversight
Committee Meeting

Sept. 10, 2014

Agenda item G-3

Project Title: Interpretive Experience	Project Manager: Brent Shelby
Reporting Period #31/Status Date: August 25, 2014	Project Manager Phone: 503-525-4240
Project Description: Interpretive elements are the printed, graphical and electronic activities, experiences and signage in and around exhibits that provide mission-based communication to connect guests with the zoo's animals, mission and values. In addition to explaining information at exhibits, the interpretive experience will address campus orientation and navigation, branding, amenities, and the holistic guest experience.	

Status at a Glance

Status Item	On Track	Caution	Off-track
Budget	X		
Schedule and signoffs	X		
Deliverables	X		

LEGEND:

	Moving along nicely, no significant concerns at this time.
	Must be addressed or may be escalated to off-track mode.
	Causing significant impact to the project.

Design and Construction Schedule

START DATE		COMPLETION DATE	
ESTIMATED	CONTRACT	ESTIMATED	CONTRACT
2/27/12	3/12/12	12/31/16	12/31/15

Project Budget and Expenditures

ORIGINAL BASELINE	REVISED BASELINE	COSTS TO DATE	ESTIMATE AT COMPLETION	ESTIMATED BUDGET VARIANCE
\$3,876,412	\$2,489,647*	\$806,857**	\$2,489,647	\$0

*Interpretive budgets were historically allocated and included with each major project budget. The program originally determined it would be best to track and manage Interpretives as a stand-alone project. The budgets were modified for this change. As of January 2014, Interpretive budgets were reallocated back to the remaining projects (Education Center, Polar Bears and Primate/Rhino).

** Project costs to date include production of condor interpretive videos paid for by a \$25,000 grant from US Fish and Wildlife Service.

Critical Issues

No critical issues to report for this period.

Summary Status

Milestones/deliverables/information for this reporting period:

- With content thoroughly established, the focus of work on Elephant Lands' interpretive package is finalizing text and reviewing graphic design for panels and other components as well as interactive AV treatments.
- Hunt Design, campus wayfinding system design consultant, is refining design concepts based on staff review and comment.

Planned milestones/deliverables/information for the next reporting period:

- Elephant interpretive experience graphic design, text and AV treatment
- Campus wayfinding system concept design



Oregon Zoo Bond Project Status Report Percent-for-Art

Oregon Zoo Bond
Citizens' Oversight
Committee Meeting
Sept. 10, 2014
Agenda item G-4

Project Title: Percent-for-Art	Project Manager: Brent Shelby
Reporting Period #31/Status Date: August 25, 2014	Project Manager Phone: 503-525-4240
Project Description: Metro Council Resolution 11-4282 approved the recommendation to use the Percent-for-Art funds for zoo bond program programmatically rather than on a project-by-project basis. This enables a more strategic approach to the selection and installation of public art at the zoo and leverages the monies to greater effect for the public and the campus.	

Status at a Glance

Status Item	On Track	Caution	Off-track
Budget	X		
Schedule and signoffs	X		
Deliverables	X		

LEGEND:

	Moving along nicely, no significant concerns at this time.
	Must be addressed or may be escalated to off-track mode.
	Causing significant impact to the project.

Project Schedule*

START DATE		COMPLETION DATE	
BASELINE	REVISED	BASELINE	REVISED
n/a	n/a	n/a	n/a

Project Budget and Expenditures

BUDGET	COSTS TO DATE	ESTIMATE AT	ESTIMATED
BASELINE	OF STATUS	COMPLETION	BUDGET
			VARIANCE
\$793,154	\$164,659	\$792,467**	\$687

*This is an ongoing initiative, throughout the duration of the bond program, and does not have a definitive start and end date.

** Forecasted expenditures have been adjusted to reflect actual labor to date and projected labor to complete.

Critical Issues

None at this time.

Summary Status

Milestones/deliverables/information for this reporting period:

- Artist Catherine Widgery is working with engineers on fabrication details and final permit/fabrication drawings. Coordination with architects and contractors, concerning the fabrication and installation of artwork at Elephant Lands, is ongoing.
- There were 232 responses to the open call for artists for the second bond-funded percent-for-art commission. Due to the large response, the preliminary evaluation phase by the Public Art Advisory Committee will take about a month longer to complete. Top-ranked finalists will be interviewed before award of contract. The single \$200,000 commission will coincide with the education center project.
- The zoo was awarded a grant from the Oregon Cultural Trust to help fund the restoration of the Willard Martin Mosaic, which had been standing at the original zoo entrance since 1959 and was dismantled to facilitate construction of the new education center. The mosaic, which is currently in storage, will be restored and re-installed as part of the education center project.

Planned milestones/deliverables for the next reporting period:

- First percent-for-art commission—fabrication phase coordination.
- Second percent-for-art commission—solicitation phase.



Oregon Zoo Bond Project Status Report Remote Elephant Center

Oregon Zoo Bond
Citizens' Oversight
Committee Meeting

Sept. 10, 2014

Agenda item G-5

Project Title: Remote Elephant Center – Phase II	Project Manager: Heidi Rahn
Reporting Period/Status Date: August 26, 2014	Project Manager Phone: 503-220-5709
Project Description: Metro Council Resolution No. 11-4230 authorized the COO to enter into options to purchase real property for the purpose of providing a Remote Elephant Center under the 2008 Oregon Zoo Bond Measure. Staff was also authorized to continue financial feasibility planning.	

Status at a Glance

Status Item	On Track	Caution	Off-track
Budget	TBD		
Schedule and signoffs		X	
Deliverables		X	

LEGEND:

	Moving along nicely, no significant concerns at this time.
	Must be addressed or may be escalated to off-track mode.
	Causing significant impact to the project.

Schedule

START DATE		COMPLETION DATE	
BASELINE	REVISED	BASELINE	REVISED
10/19/2009		TBD	

Project Budget and Expenditures

BUDGET BASELINE	COSTS TO DATE OF STATUS	ESTIMATE AT COMPLETION	ESTIMATED BUDGET VARIANCE
\$7.2 million*	\$106,228**	TBD	\$

*The Metro Council adopted Bond Implementation Plan allocates \$7.2 million for the offsite facilities capital improvements. Once a site is selected, programming, operating, and capital plans will be updated to identify refined capital construction funding requirements. The baseline budget will show \$7.2 million until that work concludes.

** \$66,556 has been spent from the zoo capital fund for property due diligence; \$39,672 has been spent from the zoo bond fund for feasibility assessment.

Critical Issues for Corrective Action: CAUTION.

- Option to purchase Roslyn Lake currently ends December 2014.
- Identification of Roslyn Lake neighborhood development plans and assessment of potential impact.
- Identification of capital and operating funds via zoo business planning process.

Summary Status

Milestones/deliverables/information for this reporting period:

- Conducted Roslyn Lake site visit with Portland General Electric, Oregon Department of Agriculture, Metro Natural Areas, and zoo staff to discuss water management and permit requirements.
- PGE has resolved stormwater impacts on neighboring properties with installation of gate valve, culvert, overflow pipe and berms to withstand 100-year storm. Property still wet due to beaver dam.
- To make Roslyn Lake site viable, would need to replace compacted soil in large lake bed area with sand, add mounds, create more barriers to prevent access to water, channelize stream, and develop off channel pool.
- The Clackamas County Planning Commission met on Aug. 25 and recommended that the Roslyn Lake neighboring property, owned by Powerhouse ReGen/Bull Run School LLC, be granted the requested zone change from Timber to Rural. The recommendation identified building area – including for cabins, yurts/platform tents and pavilions – and the maximum usage numbers. The changes would allow usage of 800 people per day, and 300 people per night for overnight stays. Four times a year, the property

Remote Elephant Center - Status Report

could have as many as 1,500 people onsite at one time. The recommendation will go to the Clackamas County Board of Commissioners on Sept. 17 for approval.

- Updated zoo website to include details regarding the zoo's elephant vision and program, including how on- and off-site programs would support the vision. Includes status update of REC.

Planned milestones/deliverables/information for the next reporting period:

- Assess Roslyn Lake neighbor development plans and compatibility with elephants.
- Assess channelizing water flow at Roslyn Lake to minimize area closed off to elephants.
- Update capital cost assumptions to reflect additional modifications needed to Roslyn Lake site.



Oregon Zoo Bond Program
 Project Status and Financial Information at a Glance
 Expenditures through July 31, 2014

Oregon Zoo Bond
 Citizens' Oversight
 Committee Meeting
 Sept. 10, 2014
 Agenda Item H

Program Budgets and Expenditures - note 1; note 2						Project Budgets	Project Expenditures	Project Forecast Total Expenditures
Construction Projects	Pre-Schematic Design	Design Development	Construction Docs	Contracting	Construction			
Veterinary Medical Center	Complete	Complete	Complete	Complete	Complete	\$ 9,464,299	\$ 8,840,329	\$ 8,840,329
Penguin Life Support System	Complete	Complete	Complete	Complete	Complete	\$ 1,800,000	\$ 1,762,250	\$ 1,762,192
Water Main Building	Complete	Complete	Complete	Complete	Complete	\$ 267,459	\$ 242,495	\$ 242,495
Elephant Lands	Complete	Complete	Complete	Complete	51%	\$ 57,561,443	\$ 29,248,838	\$ 57,431,819
Condors of the Columbia	Complete	Complete	Complete	Complete	Complete	\$ 2,628,592	\$ 2,208,050	\$ 2,214,806
Education Center	Complete	15%				\$ 14,388,048	\$ 699,128	\$ 14,388,048
Polar Bear Habitat	Complete					\$ 20,107,853	\$ 778	\$ 20,107,853
Primate/Rhino Habitats	Complete					\$ 14,240,221	\$ 1,909	\$ 14,240,221
Remote Elephant Center						\$ 7,200,000	\$ 106,228	\$ 7,200,000
						see note 3	see note 4	
Interpretives	Condors Interp.	Elephants Interp.	Education Ctr Interp.	Polar Bears Interp.	Primate/Rhino Interp			
Program Interpretive Experience	Complete					\$ 2,464,647	\$ 806,857	\$ 2,489,647
		55%						
Percent-for-Art	VMC Art	Art Program Planning	East Hub Art	West Hub Art	Central Hub Art			
One-Percent-for-Art Requirement	Complete	Complete				\$ 793,154	\$ 164,659	\$ 792,467
			60%					
Planning Projects	Proposals Submitted	Contract Award	Interim Reports	Final Deliverables	Close-out			
Comprehensive Capital Master Plan	Complete	Complete	Complete	Complete	Complete	\$ 1,850,000	\$ 1,691,504	\$ 1,691,504
Stormwater/ Wastewater Analysis	Complete	Complete	Complete	Complete	Complete	\$ 160,000	\$ 159,979	\$ 159,979
Stormwater Minor Projects & Campus Surve	Complete	Complete	Complete	Complete	Complete	\$ 386,797	\$ 386,797	\$ 386,797
Land Use Processes	Project Scope and Baselines	Technical Studies and Application	Public meetings	Submit CU MS to City for Approval	Land Use Approval Process			
Land Use – New CUMS	Complete	Complete	Complete	Complete	Complete	\$ 796,785	\$ 816,777	\$ 847,630
Land Use – Amended CUMS	Complete	Complete	Complete	Complete	Complete	\$ 110,429	\$ 142,617	\$ 142,617
Program Administration								
Program Administration, Metro Central Support & Bond Issuance						\$ 3,912,881	\$ 2,661,949	\$ 4,552,719
Totals						\$ 138,132,608	\$ 49,941,144	\$ 137,491,123

Program Resources	Expected Amount	Issued or Received	Unallocated Amt. Held for Contingency
General Obligation Bonds	\$ 125,000,000	\$ 85,000,000	\$ -
May 2012 Bond Issuance Unanticipated Premium	\$ 10,705,459	\$ 10,705,459	\$ 5,805,459
Oregon Zoo Foundation - Pledge to Program	\$ 5,330,000	\$ 3,365,000	\$ -
Interest Earnings	\$ 2,000,000	\$ 734,362	\$ -
Grants, donations and rebates	\$ 322,333	\$ 322,333	\$ -
Resource Totals	\$ 143,357,792	\$ 100,127,154	\$ 5,805,459

Note 1 - Projects not loaded for program administration, Metro service charges or other allocated costs.
Note 2 - As of May 2014, budgets and expenditures include nonbond funds (Oregon Zoo Foundation, grants, donations, rebates, etc.)
Note 3 - The Metro Council-adopted Bond Implementation Plan allocates \$7.2 million for the offsite facilities capital improvements. Using funds provided by the Oregon Zoo Foundation to the program, Metro is assessing a land purchase. Programming, operating and capital plans will be updated to identify refined capital construction funding requirements. The baseline budget will show \$7.2 million until that work concludes.
Note 4 - Includes \$66,556 of zoo Capital Fund (nonbond) costs.



ACTIVE PROJECTS SCHEDULE
Oregon Zoo Bond Program
 As of August 19, 2014

Oregon Zoo Bond Citizens'
 Oversight Committee meeting
 Sept. 10, 2014
 Agenda item I-1

ID	Task Name	Start	Finish	2014				2015				2016							
				Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4					
0	Consolidated Bond Program Schedule	Mon 2/14/11	Fri 6/2/17																
1	Elephant Lands	Mon 2/14/11	Fri 2/19/16	Elephant Lands															
2	Land Use Amend. Elephant/Condor--Completed	Mon 2/14/11	Fri 3/2/12																
3	Elephant Habitat and Related Projects	Fri 12/16/11	Fri 2/19/16	Elephant Habitat and Related Projects															
4	Design	Fri 12/16/11	Mon 7/8/13	Design															
5	Wildlife Live	Thu 4/4/13	Fri 6/21/13	Wildlife Live															
6	Access Road Construction	Mon 4/8/13	Mon 1/19/15	Access Road Construction															
7	Train Trestle/Re-grade	Mon 11/18/13	Fri 11/14/14	Train Trestle/Re-grade															
8	Elephant Habitat Construction	Fri 9/13/13	Mon 10/19/15	Elephant Habitat Construction															
9	Post-Construction	Mon 10/19/15	Fri 2/19/16	Post-Construction															
10	Condors of the Columbia	Tue 1/10/12	Fri 5/2/14	Condors of the Columbia															
11	RFP Design	Tue 1/10/12	Fri 4/27/12																
12	Design	Mon 4/30/12	Fri 1/4/13																
13	2-step RFB Construction	Mon 1/7/13	Mon 5/20/13	2-step RFB Construction															
14	Construction	Mon 6/3/13	Tue 3/4/14	Construction															
15	Post Construction	Wed 3/5/14	Fri 5/2/14	Post Construction															
16	Interpretive Experience	Mon 3/19/12	Mon 10/19/15	Interpretive Experience															
17	Interpretive Roadmap	Mon 3/19/12	Sun 9/30/12																
18	New Elephant Habitat Interpretive Design	Mon 6/25/12	Thu 9/18/14	New Elephant Habitat Interpretive Design															
19	New Elephant Habitat Production and Installation	Fri 9/19/14	Mon 10/19/15	New Elephant Habitat Production and Installation															
20	Condor Habitat Interpretive Design	Thu 6/14/12	Fri 6/28/13	Condor Habitat Interpretive Design															
21	Condor Habitat Production and Installation	Mon 12/23/13	Fri 3/7/14	Condor Habitat Production and Installation															
22	Wayfinding Design	Mon 3/17/14	Fri 3/20/15	Wayfinding Design															
23	Education Center	Thu 3/21/13	Fri 6/2/17	Education Center															
24	Early Demolition	Thu 3/21/13	Wed 6/12/13	Early Demolition															
25	RFP Design	Tue 1/21/14	Fri 4/18/14	RFP Design															
26	Design	Mon 4/21/14	Fri 10/16/15	Design															
27	Construction	Mon 10/19/15	Wed 3/1/17	Construction															
28	Post Construction	Thu 3/2/17	Fri 6/2/17	Post Construction															

The Comprehensive Capital Master Planning effort identified the schedule and sequencing for the remaining bond projects. This schedule only includes active projects.



ALL PROJECTS SCHEDULE
Oregon Zoo Bond Program
As of August 19, 2014

Oregon Zoo Bond Citizens'
Oversight Committee meeting
Sept. 10, 2014
Agenda item I-2

