

**METRO HEADQUARTERS**

Portland, Oregon

Hoffman Job No. 9214


**CONSTRUCTION NARRATIVE NO. 1**

Period Ending 3/31/92



**HOFFMAN CONSTRUCTION COMPANY**





**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

April 15, 1992

Ms. Berit Stevenson  
Metropolitan Service District  
2000 SW 1st Avenue  
Portland, Oregon 97201-5398

Re: Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

Subject: Monthly Progress Report No. 1

Dear Berit,

In response to the requirements of our agreement with METRO, we are forwarding herewith Progress Report No. 1 through March 31, 1992.

We trust the enclosed report meets with your approval.

Sincerely,

Wayne Drinkward  
Executive Vice President

WAD:mcc

cc: Field  
Bob Thompson, TVA



HOFFMAN CONSTRUCTION COMPANY  
CONSTRUCTION NARRATIVE

METRO HEADQUARTERS  
Portland, Oregon

Prepared For:  
METROPOLITAN SERVICE DISTRICT  
Portland, Oregon

Report No. 1  
Period: 3/31/92

Prepared by:  
HOFFMAN CONSTRUCTION COMPANY  
PO Box 1300  
Portland, Oregon 97207




## **CONTENTS**

1. **MANAGEMENT NARRATIVES**
2. **PROGRESS PHOTO**
3. **SCOPE SUMMARY**
4. **PROPOSAL LOG**
5. **QUALITY ASSURANCE**
6. **JOB DIARIES**









**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

**CONSTRUCTION MANAGEMENT LEVEL SUMMARY**  
**Narrative Report**

Prepared By:	Assistant Operations Manager
For Period Ending:	March 30, 1992
Architect:	TVA Architects
Owner:	Metropolitan Service District
Contractor:	Hoffman Construction Company
Submitted By:	Cade Lawrence

**SUMMARY OF PROJECT STATUS**

This report initiates our monthly status report procedure for the project and documents the month of March, 1992.

During March, we continued to coordinate our demolition work with the building asbestos removal. The asbestos removal was completed in late March and did delay several areas of the demolition process. The design work progressed as scheduled and the concrete shear wall design documents were issued during mid-March. The structural slab opening documents are to be issued on 4/1/92 and the final "construction documents" are scheduled to be issued on 4/27/92.

The concrete shear wall documents have been submitted to the City for permit approval and we are pushing for approval by 4/1/92. The structural opening drawings will be submitted to the City on 4/1/92 with approval expected in two weeks.

The Metro initial tenant improvement documents were budget priced in February and found to be over budget by approximately \$300,000. Since that time, Metro has revised their tenant needs and are presently working with TVA to update the tenant drawings to meet the new needs. It is critical to the schedule that the new tenant documents be finalized in April to prevent any delays in the design process.

**Procurement**

During March and the previous months, we awarded the elevator, window, skylight and fire protection packages. During April, we anticipate awarding the elevator drilling, masonry, roofing and waterproofing. We also hope to specify and purchase any long lead mechanical and electrical equipment during the month of April.




Schedule

We received the "Notice to Proceed" on 1/10/92 with the resulting completion date being designated as 2/11/93. However, Metro agreed the completion date should be held open for final adjustment if asbestos removal delayed the demolition and new construction process. Asbestos removal was completed during late March so we are in the process of finalizing the construction schedule to determine whether the completion date should remain at 2/11/93 or be shifted to a later date. We anticipate having the construction schedule issued by mid-April.

Plans/Issues

1. Obtain the shear wall permit by 4/1/92.
2. Complete the exterior demolition work by the end of April.
3. Complete the construction documents by 4/27/92.
4. Specify and order all long-lead mechanical/electrical equipment by mid-April.
5. Work with Metro and finalize the tenant improvement scope by the end of April.





**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

**FIELD LEVEL SUMMARY**  
**Narrative Report**

Prepared By:  
For Period Ending:  
Architect:  
Owner:  
Contractor:  
Submitted By:

Project Superintendent  
March 31, 1992  
TVA Architects  
Metropolitan Service District  
Hoffman Construction Company  
Don Nail

**SUMMARY OF PROJECT STATUS**

The exterior wall sawing is about 95% complete. The same for exterior brick and marblecrete demolition. Layout was started for floor slab and skylight openings. Non-structural wall and ceiling demolition is 85% complete. Mechanical and electrical demolition trim out is underway. The smoke stack has been removed.

The north screen wall was relocated. Site survey was completed. Site underground utilities were as-built. Precision Asbestos Abatement has completed their work except for removal of the ballasts from the lights that are still in use.

Demolition work was delayed in March because Hobson Construction, doing work for Pacific Development, took ten weeks to do the asbestos abatement instead of the three weeks promised at our first coordination meeting with Dave Jordan, Jim Hobson and Troy Weller.

In April we plan to start structural floor and roof opening demolition if we receive the demolition permit, shear wall construction if we get the construction permit and hydro-elevator casing installation. We will start demolition of boilers, escalators, interior structural walls and the existing south freight elevator. Remove part of the existing roofing for new openings and curbs. Start sprinkler system rework.



PROGRESS PHOTO






**HOFFMAN CONSTRUCTION COMPANY**

**METRO**  
**DATE: 3-28-92**







**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

**FIELD SCHEDULE SUMMARY**  
**Narrative Report**

Prepared By:  
For Period Ending:  
Architect:  
Owner:  
Contractor:  
Submitted By:

Project Scheduler  
March 31, 1992  
TVA Architects  
Metropolitan Service District  
Hoffman Construction Company  
Kent Pothast

**SUMMARY OF PROJECT STATUS**

The schedule is currently being prepared by Kent Pothast and will be included in the next narrative.





# H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BUILDING: METRO HEADQUARTERS BUILDING  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS  
 MONTH ENDING: APRIL, 1992

STATE CHANGE IN SCOPE SUMMA

JOB NO. 9214  
 ESTIMATOR: CLL  
 DATE: 4/14/92

C.O.				TOTAL
NO.				COSTS
		DESCRIPTION OF WORK		

	INITIAL CONTRACT	\$9,341,000
1	AMENDMENT ONE: ADD 1ST FLOOR CORE WORK	\$137,845
2	AMENDMENT TWO: PCB REMOVAL/MECHANICAL UNIT UPSIZING	\$47,787
3	AMENDMENT THREE:	\$0
4	AMENDMENT FOUR:	\$0

CONTRACT STATUS

=====

\$9,526,632





\*\*\*\*\*  
 HOFFMAN CONSTRUCTION COMPANY

PROJECT: METRO HEADQUARTERS - HCC JOB NO. 9214

Page No. 1

14-Apr-1992

STATUS KEY: C = CONTRACTOR TO ACT; A = APPROVED; N = NOT RESOLVED  
 O = OWNER TO ACT; I = C.O. ISSUED; V = ITEM VOIDED  
 \*\*\*\*\*

PROPOSAL LOG

PROP. NO.	CHANGE NO.	REQUEST DATE	DESCRIPTION	PROPOSAL AMOUNT	DATE SUBMIT'D	STAT	C.O. NO.	C.O. DATE	C.O. AMOUNT	Remarks
1.00	1	2/27/92	ADD TRAFFIC STUDY / ADD 5000 SF TO CORE	122,515.00	2/07/92	A	1		122,515.00	
2.00	8	3/01/92	ADD CAP & N. MECH. SHAFT	1,883.00	3/01/92	A	2		1,883.00	
3.00	12	4/03/92	ADD STRUCT. ANALYSIS/DESIGN OF PARKING GARAGE	8,774.00	4/13/92	O				





## **QUALITY ASSURANCE**

There were no official meeting minutes regarding Quality Assurance items.







JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214  
51 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Tuesday Date 3-31-92

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 70 to 47 Rainfall \_\_\_\_\_

Allied Demolition: Removed equipment in penthouse, loaded brick rubble, remove parapet on roof.

Concrete Coring: Wall saw and core drill south wall and west wall 1st floor.

Carr: Weld braces on screen wall.

HSI: Clean up demo materail on 1st floor and basement, build safety rails, demo mechanical and electrical on 3rd floor, build temporary toilet.

Precision: Moved equipment and supplies back to warehouse, disposed of asbestos in landfill.

Sound Elevator: Demo freight elevator

Equipment on Rent from Others: One 743 bobcat with grappler

Visitors: none

Delays: none

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	-	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Allied	1	5
Carr	-	1
Concrete Core	1	3
HSI	1	3
JWP	-	-
Precision	1	1
Sound Elev	1	1
Hascom	-	-
Hobson	-	-
Drinkward, C.W.	/	Pothast
Drinkward, W.	/	Purvis
Eberwein	/	Rosette
Ferguson	/	Silliman
Hancock	/	Smith
Harmon	/	Stain
Hoffman	/	Stringfield
Montee	/	Surratt
Murphy	/	Thomas
Myers	/	Tidball
Newman	/	Trehan
Peterson	/	Weller
TOTAL SUBCONTRACTORS	5	14
TOTAL JOB	7	14

File APR -3 1992

CADE LAWRENCE  
APR 06 1992

Lost time accidents today 0  
Lost time accidents to date 0

DIRECTIONS:  
First - Note progress in each trade employed by Hoffman.  
Second - Note progress of each subcontractor and define area of project where he is working.  
Third - Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who are present.  
Mail original copy to office daily; duplicate copy to remain in field office.

Donald E. Nail  
Superintendent





JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214  
50 Working Days  
Monday 3-30-92

Project METRO HEADQUARTERS BUILDING

Day of Week

Date

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 71 Lo 48 Rainfall \_\_\_\_\_

Allied Demolition: Demo north kitchen area, removed equipment in penthouse, loaded brick rubble

Concrete Coring: Wall saw and core drill south wall and west wall 1st floor.

Carr: Move column base and weld, put plate on ends and weld.

HSI: Clean up demo materail on 1st floor and basement, build safety rails, demo mechanical pipes on 3rd floor, layout for sawcuts on 3rd floor.

Precision: Cleanup debris in the basement from boiler stack, removed 20' of transite pipe running from roof to 3rd floor, moved bags of roofing materail out to the boiler stack to be ready for disposal.

Sound Elevator: Mobilize to demo freight elevator

Equipment on Rent from Others: One 743 bobcat with grappler

Visitors: none

Delays: none

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents		1
Field Office Personnel		1
Engineers		1
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN		3
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Allied	1	5
Carr	-	1
Concrete Core	1	4
HSI	1	3
JWP	-	-
Precision	1	1
Sound Elev.	1	1
Hascom	-	-
Hobson	-	-
Drinkard, C.W.		Pothost
Drinkard, W.		Purvis
Eberwein		Rosette
Ferguson		Sullivan
Hancock		Smith
Harmon		Stach
Hoffman		Stringfield
Montee		Surratt
Murphy		Thames
Myers		Tidball
Newman		Trahan
Peterson		Weller
TOTAL SUBCONTRACTORS	5	15
TOTAL JOB	8	15

CADE LAWRENCE  
APR 06 1992

APR -3 1992

Lost time accidents today 0  
Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade assigned by Hoffman.  
Second - Note progress of each subcontractor and define area of project where he is working.  
Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on jobs.  
Mail original copy to office daily; duplicate copy to remain in field office.

Donald E. Nail  
Superintendent



JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214  
49 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Friday Date 3-27-92  
Location PORTLAND, OREGON  
Weather Overcast Temperature Hi 59 Lo 41 Rainfall \_\_\_\_\_

Allied Demolition: Demo north kitchen area, removed boiler stack, loaded truck with brick rubble

Concrete Coring: Wall saw and core drill south wall and west wall 1st floor.

Carr: Install tube bracing and weld.

HSI: Clean up and separate demo material in basement, demo equipment on 1st floor, demo mechanical pipes on 3rd floor, asbuild drain lines, build safety rails on roof.

Precision: Remove about 2 ft of asbestos around the inside of the boiler stack so Allied can cut it, got the last 2 sections of boiler stack out and the ends sealed.

WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement

Hobson: Asbestos abatement, floors, ceilings and walls

Equipment on Rent from Others: One 743 bobcat with grapppler

Visitors: none

Delays: none

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	-	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Allied	1	5
Carr	-	1
Concrete Core	1	4
HSI	1	3
JWP	-	-
Precision	1	1
Hascom	1	1
Hobson	1	9
Drinkward, C.W.		
Drinkward, W.		
Eberwein		
Ferguson		
Hancock		
Harmon		
Hoffman		
Montee		
Murphy		
Myers		
Newman		
Peterson		
TOTAL SUBCONTRACTORS	6	24
TOTAL JOB	8	24

CADE LAWRENCE  
APR 06 1992

Lost time accidents today 0  
Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade employed by Hoffman.  
Second - Note progress of each subcontractor and define area of project where he is working.  
Third - Note delays, any important events (accidents included) and names of representatives of the company, architect or owner who are present.  
Mail original copy to office daily; duplicate copy to remain in field office.

Donald E. Nail  
Superintendent





JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214  
48 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Thursday Date 3-26-92

Location PORTLAND, OREGON

Weather Overcast Temperature Hi 59 Lo 49 Rainfall \_\_\_\_\_

Allied Demolition: Demo north kitchen area, picked boiler stack, loaded truck with brick rubble

Concrete Coring: Wall saw west wall 1st floor, wall saw and core drill south wall and east wall 1st floor.

Carr: Install clips to wall for screen wall bracing.

HSI: Build safety rails on roof, demo equipment (remove diesel generator from basement), clean out and fill trench drains with filter fabric and drain rock.

Precision: Put a plate over the opening in the bottom of the boiler stack, removed asbestos on 2nd floor inside of stack so that Allied can cut it, moved bags from basement to 2nd floor, removed a section of boiler stack and sealed the ends.

WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement

Hobson: Asbestos abatement, floors, ceilings and walls

Equipment on Rent from Others: One 743 bobcat with grappler

Visitors: none

Delays: none

CADE LAWRENCE  
APR 02 1992

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Allied	1	5
Carr	-	1
Concrete Core	1	5
HSI	1	3
JWP	-	-
Precision	1	1
Hascom	1	1
Hobson	1	9
TOTAL SUBCONTRACTORS	6	25
TOTAL JOB	9	25

Drinkward, C.W. \_\_\_\_\_ Pothast \_\_\_\_\_  
Drinkward, W. \_\_\_\_\_ Parvis \_\_\_\_\_  
Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
Ferguson \_\_\_\_\_ Sullivan \_\_\_\_\_  
Hancock \_\_\_\_\_ Smith \_\_\_\_\_  
Harmon \_\_\_\_\_ Stein \_\_\_\_\_

File APR - 1 1992

Hoffman \_\_\_\_\_ Stringfield \_\_\_\_\_  
Montee \_\_\_\_\_ Surratt \_\_\_\_\_  
Murphy \_\_\_\_\_ Thomas \_\_\_\_\_  
Myers \_\_\_\_\_ Tidball \_\_\_\_\_  
Newman \_\_\_\_\_ Trahan \_\_\_\_\_  
Peterson \_\_\_\_\_ Weller \_\_\_\_\_

Lost time accidents today 0  
Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade employed by Hoffman.  
Second - Note progress of each subcontractor and define area of project which he is working.

Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on jobs.  
Mail original key to office daily; duplicate copy to remain in field office.

Donald E. Nail  
Superintendent



JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214  
47 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week

Wednesday 3-25-92

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 68 Lo 40 Rainfall

Allied Demolition: Picked boiler stack, cleaned west sidewalk, load brick rubble.

Concrete Coring: Wall saw west wall 1st floor, wall saw and core drill south wall and east wall 2nd floor.

Carr: Install clips to wall for screen wall bracing.

HSI: Cleanup demo materail from 1st floor, demo electrical and mechanical on 3rd floor, build safety rails, trace existing sewer lines, clean out trench drain by 2nd floor ramp.

Precision: Remove asbestos roofing material from roof.

WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement

Hobson: Asbestos abatement, floors, ceilings and walls

Equipment on Rent from Others: One 743 bobcat with grapppler

Visitors: none

Delays: none

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Allied	1	5
Carr	-	1
Concrete Core	1	4
HSI	1	4
JWP	-	-
Precision	/	/
Hascom	1	1
Hobson	1	9
Drinkward, C.W.		Pothast
Drinkward, W.		Purvis
Eberwein		Rosette
Ferguson		Silliman
Hancock		Smith
Harmon		Stein
File	APR - 1 1992	
Hoffman		Stringfield
Montee		Surra
Murphy		Thomas
Myers		Tidball
Newman		Trahan
Peterson		Waller
TOTAL SUBCONTRACTORS	6	25
TOTAL JOB	9	25

CADE LAWRENCE  
APR 02 1992

Lost time accidents today 0  
Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade assigned by Hoffman.  
Second - Note progress of each subcontractor and define area of project where he is working.  
Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on site.  
Mail copy to office daily; duplicate copy is to remain in field office.

Donald E. Nail  
Superintendent



Donald E. Nail  
Superintendent



JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214  
47 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Monday Date 3-23-92

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 68 Lo 41 Rainfall \_\_\_\_\_

Allied Demolition: Finished tower demo, loaded out brick rubble.

Carr: Finish up screen wall.

Concrete Coring: Core drill on south wall 2nd floor, wall saw east walls on 2nd floor, wall saw east and south walls on 1st floor.

HSI: Cleanup and loadout demo materail from 1st floor, demo stairwell in basement, build safety rails, pothole for to find site utilities.

Precision: Removing asbestos containing material on the roof.

WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement

Hobson: Asbestos abatement, floors, ceilings and walls

Equipment on Rent from Others: One 743 bobcat with grapppler, one 843 bobcat with hydraulic breaker.

Visitors: none

Delays: none

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Allied	1	5
Carr	1	2
Concrete Core	1	4
HSI	1	4
JWP	-	-
Precision	1	1
Hascom	1	1
Hobson	1	9
TOTAL SUBCONTRACTORS	7	26
TOTAL JOB	10	26

CADE LAWRENCE  
MAR 30 1992

Drinkward, C.W. \_\_\_\_\_ Potlatch \_\_\_\_\_  
Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
Ferguson \_\_\_\_\_ Silberman \_\_\_\_\_  
Hancock \_\_\_\_\_ Smith \_\_\_\_\_  
Harmon \_\_\_\_\_ Stein \_\_\_\_\_

File MAR 30 1992

Hoffman \_\_\_\_\_ Stringfield \_\_\_\_\_  
Montee \_\_\_\_\_ Surratt \_\_\_\_\_  
Murphy \_\_\_\_\_ Thomas \_\_\_\_\_  
Myers \_\_\_\_\_ Tidball \_\_\_\_\_  
Newman \_\_\_\_\_ Trahan \_\_\_\_\_  
Peterson \_\_\_\_\_ Weller \_\_\_\_\_

Lost time accidents today 0  
Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade employed by Hoffman.  
Second - Note progress of each subcontractor and define area of project where he is working.  
Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on site.  
Mail original copy to office daily; duplicate copy to remain in field office.

Donald E. Nail  
Superintendent





JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214  
46 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Friday Date 3-20-92

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 68 Lo 36 Rainfall \_\_\_\_\_

Allied Demolition: Loaded rubble off of west side of building, cleanup on 2nd floor.

Carr: Removed wind screen frame and set on slab, welded on other frame that was set.

Concrete Coring: Core drill on south wall 2nd floor, wall saw 2nd floor, wall saw south and east walls on 1st floor.

HSI: Load out metal ductwork from 1st floor, install rain drain rock at loading dock, cleanup 2nd floor, build temporary toilet and safety rails, pothole for utilities.

Precision: Removing asbestos containing material on the roof.

WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement

Hobson: Asbestos abatement, floors, ceilings and walls

Equipment on Rent from Others: One 743 bobcat with grapppler, one 843 bobcat with hydraulic breaker.

Visitors: Metro Site Tour

Delays: Asbestos removal not complete on 2nd floor, delaying demo (PDI and Hobson)

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Allied	1	4
Carr	1	2
Concrete Core	1	5
HSI	1	4
JWP	-	-
Precision	1	1
Hascom	1	1
Hobson	1	9
Drinkward, C.W.		Pothast
Drinkward, W.		Purvis
Eberwein		Rosette
Ferguson		Sullivan
Hancock		Smith
Harmen		Stearns
Hoffman		Stratfield
Montee		Surratt
Murphy		Thomas
Myers		Tidball
Newman		Trahan
Peterson		Weller
TOTAL SUBCONTRACTORS	7	26
TOTAL JOB	9	26

CADE LAWRENCE  
MAR 27 1992

Lost time accidents today 0  
Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade employed by Hoffman.  
Second - Note progress of each subcontractor and define area of project where he is working.  
Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on site.  
Mail original copy to office daily; duplicate copy to remain in field office.

Donald E. Nail  
Superintendent



JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214

45 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Week Thursday 3-19-92

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 65 Lo 38 Rainfall \_\_\_\_\_

Allied Demolition: Loaded brick and steel, removed brick on tower, cleanup brick on roof, setup for screen wall relocation.

Carr: Finished drilling holes for posts for windscreen and epoxying the bolts, install brackets for horizontal braces at screen wall.

Concrete Coring: Wall saw and core drill south wall on 2nd floor.

HSI: Load out wall and ceiling rubble from 1st floor, test safety rails, build safety rail on 2nd floor, build temporary toilet.

JWP: Complete temporary toilet room

Precision: Removing asbestos containing material on the roof.

WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement.

Hobson: Asbestos abatement, floors, ceilings and walls

Equipment on Rent from Others: One 743 bobcat with grapppler, one 843 bobcat with hydraulic breaker.

Visitors: None

Delays: Asbestos removal not complete on 2nd floor, delaying demo (PDI and Hobson)

HOFFMAN	Hoffman Employees	
	Super- vision	Trade- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trade- men
Allied	1	5
Carr	1	2
Concrete Core	1	5
HSI	1	4
JWP	1	1
Precision	1	1
Hascom	1	1
Hobson	1	9
Drinkward, C.W.		
Drinkward, W.		
Eberwein		
Ferguson		
Hancock		
Harmon		
Fothast		
Purvis		
Rosette		
Silliman		
Smith		
Steen		
Hoffman		
Montee		
Murphy		
Myers		
Newman		
Peterson		
Stringfield		
Sutrat		
Thomas		
Ticball		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	8	28
TOTAL JOB	11	28

File MAR 27 1992

Lost time accidents today 0

Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade employed by Hoffman.  
Second - Note progress of each subcontractor and define area of project where he is working.  
Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are present.  
Mail original copy to office daily; duplicate copy to remain in field office.

Donald E. Nail  
Superintendent





JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214  
44 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Wednesday Date 3-18-92

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 59 Lo 36 Rainfall \_\_\_\_\_

Allied Demolition: Loaded brick and steel, removed brick on tower, cleanup brick on roof.

Carr: Drilling holes for posts for windscreen, cutting decking on backside of wind screen at east end.

Concrete Coring: Wall saw and core drill south wall on 2nd floor.

HSI: Load out materail from 1st, 2nd and 3rd floors, general cleanup on 3, build temporary toilets.

JWP: Rough in temporary toilet room

Precision: Removing asbestos containing materail on the roof.

WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement

Hobson: Asbestos abatement, floors, ceilings and walls

Equipment on Rent from Others: One 743 bobcat with grappler, one 843 bobcat with hydraulic breaker.

Visitors: NONE

Delays: Asbestos removal not complete on 2nd floor, delaying demo (PDI and Hobson)

HOFFMAN	Hoffman Employees	
	Super- vision	Trade- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Concret Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trade- men
Allied	1	5
Carr	1	2
Concrete Core	1	5
HSI	1	3
JWP	1	1
Precision	1	1
Hascom	1	1
Hobson	1	9
TOTAL SUBCONTRACTORS	8	27
TOTAL JOB	11	27

Alaska \_\_\_\_\_ Peterson \_\_\_\_\_  
Drinkward, C. W. \_\_\_\_\_ Pothast \_\_\_\_\_  
Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
Hancock \_\_\_\_\_ Silliman \_\_\_\_\_  
Harmon \_\_\_\_\_ Smith \_\_\_\_\_  
Hoffman \_\_\_\_\_ Stein \_\_\_\_\_  
File MAR 25 1992  
Larkin \_\_\_\_\_ Springfield \_\_\_\_\_  
Montee \_\_\_\_\_ Surratt \_\_\_\_\_  
Murphy \_\_\_\_\_ Thomas \_\_\_\_\_  
Myers \_\_\_\_\_ Tidball \_\_\_\_\_  
Nelson \_\_\_\_\_ Trahan \_\_\_\_\_  
Newman \_\_\_\_\_ Weller \_\_\_\_\_

CADE LAWRENCE  
MAR 26 1992

Lost time accidents today 0  
Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade employed by Hoffman.  
Second - Note progress of each subcontractor and define area of project where he is working.  
Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on site.  
Mail original copy to office daily; duplicate copy to be retained in field office.

Donald E. Nail  
Superintendent

JOB DIARY  
HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214

43 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Week

Tuesday Date Mar. 17, 92

Location PORTLAND, OREGON

Weather Rain Temperature Hi 58 Lo 40 Rainfall           

Allied Demolition: Loaded brick and steel, removed brick on tower.

Carr: Remove deck from backside of screen and weld on picking eyes, started drilling holes for posts.

Concrete Coring: Wall saw and core drill west wall on 2nd floor.

HSI: Load out ceiling and wall debris, mechanical duct and electrical fixtures, build safety rails and hole covers

JWP: Rough in temporary toilet room

Precision: Removing asbestos containing materail on the roof.

WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement

Hobson: Asbestos abatement, floors, ceilings and walls

Equipment on Rent from Others: One 743 bobcat with grappler, one 843 bobcat with hydraulic breaker.

Visitors: Cecil Drinkward

Delays: Asbestos removal not complete on 2nd floor, delaying demo caused by Hobson/Pacific Development.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	-	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipofilters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Allied	1	5
Carr	1	2
Concrete Core	1	6
HSI	1	2
JWP	1	1
Precision	1	1
Hascom	1	1
Hobson	1	9
Drinkward, C.W.	Polhart	
Drinkward, W.	Purvis	
Eberwein	Roaratto	
Ferguson	Sullivan	
Hancock	Smith	
Harmen	Stein	
File MAR 23 1992		
Hoffman	Stringfellow	
Montee	Surratt	
Murphy	Thomas	
Myers	Tisdell	
Newman	Trahan	
Peterson	Weiler	
TOTAL SUBCONTRACTORS	8	27
TOTAL JOB	10	27

Lost time accidents today 0

Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade employed by Hoffman.  
Second - Note progress of each subcontractor and define area of project within he is working.  
Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on jobs.  
Mail original copy to office daily; duplicate copy is to remain in field office.

CADE LAWRENCE  
MAR 23 1992

Donald E. Nail  
Superintendent





## JOB DIARY

Job No. 9214

HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

42

Working Days

Project METRO HEADQUARTERS BUILDING

Day of Week

Monday

Date Mar. 16, 1992

Location PORTLAND, OREGON

Weather Rain Temperature Hi 64 Lo 58 Rainfall  
Allied Demolition: Loaded concrete, Jack hammer  
brick on tower, remove equipment from penthouse.

Carr: Remove panels in the north screen wall to  
get ready to move it.

Concrete Coring: Wall saw and core drill west wall  
on 2nd floor, wall saw south wall on 2nd floor.

HSI: Load out ceiling and wall debris, mechanical  
duct and electrical fixtures, build safety rails  
and hole covers

Precision: Finish removing all the ballast from  
the lights that are down.

## WORKING FOR PACIFIC DEVELOPMENT

Hazcon: Monitoring and testing abatement

Hobson: Asbestos abatement, floors, ceilings and  
walls

Equipment on rent from others: one 743 bobcat with  
grapppler, one 843 bobcat with hydraulic breaker.

Visitors: Gregg Nutt, Oregon OSHA

Delays: Asbestos removal not complete on 2nd  
floor, delaying demo at restaurant area - Hobson/  
Pacific Development causing delay.

HOFFMAN	Hoffman Employment	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Concrete Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractor Employment	
	Super- vision	Trades- men
Allied	1	4
Carr	1	1
Concrete Core	1	6
HSI	1	2
Precision	1	1
Hascom	1	1
Hobson	1	9
Drinkward, C.W.		
Drinkward, W.		
Eberwein		
Ferguson		
Hancock		
Harmon		
Pothol		
Purvis		
Rosette		
Sullivan		
Smith		
Stein		
Hollman		
Montee		
Murphy		
Myers		
Newman		
Peterson		
Stringfield		
Surfitt		
Thomas		
Tidball		
Trahan		
Wahler		
TOTAL SUBCONTRACTORS	7	24
TOTAL JOB	10	24

CADE LAWRENCE  
MAR 23 1992

MAR 23 1992

Lost time accidents today 0

Lost time accidents to date 0

## DIRECTIONS:

First - Note progress in each trade assigned by Hoffman.  
Second - Note progress of each subcontractor and define area of project where  
he is working.

Third - Note delays, any important events (accidents in particular) and names of  
representatives of the company, architect or owner who are present.  
Mail original copy to office daily; duplicate copy is to remain in field office.

Donald E. Nail  
Superintendent

**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

41 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Sunday Date Mar. 15, 92

Location.....Portland, Oregon.....

Weather Sprinkles Temperature Hi 67 Lo 41

ALLIED DEMOLITION: Remove concrete walls on west side of building.

[illegible]

Equipment on Rent from Others:

**Delays:**

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

CADE LAWRENCE  
MAR 23 1992

Drinkward, C.W.	Polquest
Drinkward, W.	Purvis
Eberwein	Rosatto
Ferguson	Siliman
Hancock	Smith
Harmon	Stain

File            MAR 23 1992

Hoffman	Stringfield
Montee	Surratt
Murphy	Thomas
Myers	Tidball
Newman	Trahan
Peterson	Weiler

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

40 Working Days

Project Metro Headquarters Building Day of Week Friday Date Mar. 13, 92

Location Portland, Oregon

Weather Sunny Temperature Hi. 67 Lo. 41

HSI: Load out wood from basement. Load out brick from level 1. Build safety rails and hole covers.

PRECISION ABATEMENT: Bag up all debris in boiler stack. Removed asbestos to provide access for Allied. Vacuumed the horizontal surfaces and sprayed with encapsulant. Started removing ballasts from lights in the basement.

ALLIED DEMOLITION: Demolition of tower. Cut iron on west side of building.

CONCRETE CORING: Wall saw and core drill west wall, 2nd floor.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler bucket and one 843 bobcat with hydraulic breaker

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

DIRECTIONS:

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	3
Precision	1	1
Allied	1	4
Concrete Coring	1	7
Hazcon	1	1
Hobson	1	8
Drinkward, C.W.		Fothast
Drinkward, W.		Purvis
Eberwein		Rosette
Ferguson		Silfman
Hancock		Smith
Harmon		Stein
Hoffman		Stringfield
Montee		Surratt
Murphy		Thomas
Myers		Tidball
Newman		Trahan
Peterson		Weller
TOTAL SUBCONTRACTORS	6	24
TOTAL JOB	9	24

CADE LAWRENCE  
MAR 23 1992

MAR 23 1992

Donald E. Nail



## JOB DIARY

HOFFMAN CONSTRUCTION COMPANY  
OF OREGON

Job No. 9214

39 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Thursday Date Mar. 12, 92

Location Portland, Oregon

Weather Sunny Temperature Hi 69 Lo 38

HSI: Load out wood from basement. Clean stairwells. Build safety rails and cover holes.

\*

ALLIED DEMOLITION: Remove brick on tower. Load out rubble.

CONCRETE CORING: Core drill and wall saw on west wall of 2nd floor. Core drill on east wall of 2nd floor.

## WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

\*PRECISION ABATEMENT: Remove light ballasts on 1st, 2nd, 3rd and basement. Clean up concrete debris from access holes in boiler stack. Clean debris out of flue in the basement.

Equipment on Rent from Others: one 743 Bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

## DIRECTIONS:

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	3
Allied	1	5
Concrete Coring	1	6
Hazcon	1	1
Hobson	1	8
*Precision	1	1
Drinkward, C.W.		Pothast
Drinkward, W.		Purvis
Eberwein		Rosette
Ferguson		Shilman
Hancock		Smith
Harmon		Slain
Hoffman		Stringfellow
Montee		Surrah
Murphy		Thomas
Myers		Tidball
Newman		Trahan
Peterson		Weller
TOTAL SUBCONTRACTORS	6	24
TOTAL JOB	9	24

CADE LAWRENCE  
MAR 23 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

38 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Wednesday Date Mar. 11, 92

Location, Portland, OR

Weather Sunny Temperature Hi 65 Lo 36

HSI: Demo walls, ceilings and mechanical on 1st floor. Clean up and load out flooring in basement. Build safety rails at tower and 3rd floor and on roof.

**PRECISION:** Chipped an access hole on east side of the smoke stack on 1st floor and cleaned all the concrete out from around the stack. Demo ceiling in northwest stairwell on 1st floor to expose ACM on pipe.

ALLIED: Load out brick rubble. Clean penthouse.

CONCRETE CORING: Wall sawing and core drilling on west and north wall on 3rd floor. Wall sawing and core drilling on 2nd floor.

**WORKING FOR PACIFIC DEVELOPMENT:**

## HAZCON: Monitoring and testing abatement.

**HOBSON:** Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler  
bucket, one 843 bobcat with hydraulic breaker and  
mini-trackhoe (returned today)

### Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date ..... 0 .....

**DIRECTIONS**

Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

[illegible]

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

37 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Tuesday Date Mar. 10, 92

Location Portland, OR

Weather Sunny Temperature Hi 68 Lo 37

HSI: Demo walls, ceilings, mechanical, electrical fixtures and wood floors in basement. Build safety rails and cover holes on all floors.

PRECISION ABATEMENT: Chipped access hole on 3rd floor east side of boiler stack. Chipped concrete from around a pipe penetration on 3rd floor that asbestos crew couldn't get out. Took flange off of top of boiler stack so Allied would have access.

ALLIED: Removed brick on tower and west wall of building.

CONCRETE CORING: Wall sawing and core drilling on west and north walls on 3rd floor. Wall saw east and west wall on 2nd floor.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grappler bucket, one 843 bobcat with hydraulic breaker and one mini trackhoe.

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	4
Precision	1	1
Allied	1	5
Concrete Coring	1	7
Hazcon	1	1
Hobson	1	15
Alaska		
Driskard, C. W.		
Driskard, W.		
Eberwein		
Hancock		
Harmon		
Hoffman		
Peterson		
Pethast		
Purvis		
Rosette		
Silliman		
Smith		
Stein		
Larkin		
Mante		
Murphy		
Myers		
Nelson		
Newman		
Stringfield		
Surratt		
Thomas		
Ticbath		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	6	33
TOTAL JOB	8	33

CADE LAWRENCE  
MAR 13 1992

File MAR 13 1992

Donald R. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

36 Working Days

Project Metro Headquarters Building Day of Week Monday Date Mar. 9, 92

Location Portland, OR

Weather Sunny Temperature Hi 66 Lo 35

HSI: Demo walls, ceilings, mechanical ducts, wood flooring and electrical fixtures in basement. Install safety rails and cover holes.

PRECISION ABATEMENT: Cut down pipes in S.E. corner and east end of escalator in basement for asbestos crew. Hammered access holes on 1st and 3rd floors for access to boiler stack.

ALLIED DEMOLITION: Cleaned off tower. Loaded brick.

CONCRETE CORING: Core drill west wall on 3rd floor, wall saw east and west walls on 2nd floor.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker and one mini-trackhoe

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
Precision	1	1
Allied	1	5
Concrete Coring	1	7
Hazcon	1	1
Hobson	1	15
TOTAL SUBCONTRACTORS	6	35
TOTAL JOB	9	35

*Donald E. Nail*



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

35 Working Days

Project Metro Headquarters Building Day of Week Friday Date Mar. 6, 92

Location Portland, Oregon

Weather Clear Temperature Hi 60 Lo 44

HSI: Demo ceiling on 1st floor and basement.  
Demo mechanical and electrical in basement. Build safety rails on 3rd floor. Load out carpet on 2nd floor.

PRECISION ABATEMENT: Finished cutting pipes wrapped by asbestos crew in basement restrooms and by escalators. Finished exposing ACM on pipes on 1st floor by west stair.

ALLIED DEMOLITION: Changed line on crane. Clean bricks off roof. Haul material to landfill.

CONCRETE CORING: Wall saw and core drilling on west and north walls on 3rd floor.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grappler bucket, one 843 bobcat with hydraulic breaker and one mini-trackhoe

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
Precision	1	1
Allied	1	5
Concrete Coring	1	7
Hazcon	1	1
Hobson	1	15
Alaska		
Drinkward, C. W.		
Drinkward, W.		
Eberwein		
Hancock		
Harmon		
Hoffman		
Peterson		
Pothast		
Purvis		
Rosette		
Siliman		
Smith		
Stein		
Larkin		
Montee		
Murphy		
Myers		
Nelson		
Newman		
Stringfield		
Suratt		
Thomas		
Tidball		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	6	35
TOTAL JOB	8	35

CADE LAWRENCE  
MAR 13 1992

File MAR 13 1992

*Donald E. Nail*





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

34 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week THURSDAY Date MAR. 5, 92

Location Portland, Oregon

Weather Cloudy Temperature Hi 59 Lo 41

HSI: Demo ceilings, walls, mechanical duct and electrical in basement. Load out carpet from basement. Demo concrete walls and load out brick on 1st floor. Safety rails on 3rd floor.

PRECISION: Finished exposing A.C.M. on pipes in basement. Began cutting down pipes the asbestos crew has wrapped.

ALLIED: Changed line on crane. Cleaned up brick on roof. Hauled material to landfill.

CONCRETE CORING: Saw cut wall and core drill on south, west and north walls on 3rd floor.

J.W.P.: Replace roof drain piping in basement that was damaged/removed by asbestos removal.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker and one mini-trackhoe

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super-vision	Trades-men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractors Employees	
	Super-vision	Trades-men
HSI	1	6
PRECISION	1	1
ALLIED	1	5
CONCRETE CORING	1	7
J.W.P.	1	
HAZCON	1	1
HOBSON	1	15
Alaska		
Drinkward, C. W.		
Drinkward, W.		
Eberwein		
Hancock		
Harmon		
Holtman		
Peterson		
Pothast		
Purvis		
Rosette		
Soliman		
Smith		
Stein		
Larkin		
Montee		
Murphy		
Myers		
Nelson		
Newman		
Stringfield		
Surraatt		
Thomas		
Tidball		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	7	35
TOTAL JOB	10	35

CADE LAWRENCE  
MAR 10 1992

File MAR 10 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

33 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week WEDNESDAY Date MAR. 4, 92

Location Portland, Oregon

Weather Cloudy / Showers Temperature Hi. 58 Lo. 38

HSI: Load out demolition materials from 3rd floor.  
Demo electrical on 3rd and in the basement, ceiling  
and walls in the basement. Build safety guardrails  
Hang door on Metro's office.

PRECISION ABATEMENT: Exposed A.C.M. on pipes S.E.  
corner of basement. Demo a hole in N.E. stairwell  
to determine if A.C.M. runs thru wall.

ALLIED DEMOLITION: Remove equipment in penthouse.  
Remove steel and brick on west wall.

BLESSING: Predemolition of electrical in basement.

CONCRETE CORING: Saw cut wall and core drill on  
south, west and north walls on 3rd floor.

J.W.P.: Fix rain water leader damaged by asbestos  
removal.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and  
walls (pipe insulation).

Equipment on Rent from Others: One 743 bobcat with grappler  
bucket, one 834 bobcat with hydraulic breaker and  
one mini-trackhoe

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where  
he is working.  
Third-Note delays, any important events (accidents in particular), and names of  
representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	1
ALLIED	1	5
BLESSING	1	
CONCRETE CORING	1	6
J.W.P.	1	
HAZCON	1	1
HOBSON	1	15
Alaska		Peterson
Drinkward, C. W.		Pohost
Drinkward, W.		Purvis
Eberwein		Rosette
Hancock		Siliman
Harmon		Smith
Hoffman		Stein
Larkin		Springfield
Montee		Surratt
Murphy		Thomas
Myers		Tidball
Nelson		Trahan
Newman		Weller
TOTAL SUBCONTRACTORS	8	34
TOTAL JOB	11	34

CADE LAWRENCE  
MAR 10 1992

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

32 Working Days

Project Metro Headquarters Building Day of Week Tuesday Date Mar. 03, 92

Location Portland, Oregon

Weather Clear Temperature Hi. 63 Lo. 40

HSI: Load out ceiling and wall demolition material on 3rd floor. Build safety guardrails. Lay-out saw cut lines.

PRECISION ABATEMENT: Remove light ballasts on 3rd floor. Predemolition in basement.

ALLIED: Remove equipment in penthouse. Remove steel and brick on west side of building.

BLESSING: Predemolition of electric. Temporary electric.

CONCRETE CORING: Saw cutting and drilling on south and west wall on 3rd floor.

JWP: Rehook-up of roof drain piping that had to be removed for asbestos.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker and one mini-trackhoe.

Delays: Asbestos removal continues in the basement. Wall and ceiling demolition unable to start.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	2
ALLIED	1	5
BLESSING	1	
CONCRETE CORING	1	7
JWP	1	
HAZCON	1	1
HOBSON	1	15
File <u>MAR 10 1992</u>		
Alaska		Peterson
Drinkward, C. W.		Pothast
Drinkward, W.		Purvis
Eberwein		Rosette
Hancock		Sullivan
Harmon		Smith
Hoffman		Stein
Larkin		Stringfield
Montee		Surraff
Murphy		Thomas
Myers		Tidball
Nelson		Traban
Newman		Weller
TOTAL SUBCONTRACTORS	8	36
TOTAL JOB	10	36

CADE LAWRENCE  
MAR 10 1992

*Donald E. Nail*



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

31 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Monday Date Mar. 02, 92

Location Portland, Oregon

Weather Cloudy Temperature Hi. 60 Lo. 40

HSI: Removing demo material from 3rd floor. Demo walls and ducts on 2nd floor. Safety.

PRECISION ABATEMENT: Remove light ballasts on 3rd floor. Predemolition in basement.

ALLIED DEMOLITION: Demolition of marblecrete and brick on tower and on west elevation, southend. Demolition of equipment in the mechanical room penthouse.

BLESSING ELECTRIC: Temporary power/predemolition of electric.

CONCRETE CORING: Saw cutting window openings on the 3rd floor, south and west elevations.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grappler bucket, one 843 bobcat with hydraulic breaker and one mini-trackhoe

Delays: Not able to start wall and ceiling demolition in the basement due to P.D.I./Hobson still working on asbestos abatement on that floor.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	3	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	2
ALLIED	1	4
BLESSING	1	
CONCRETE CORING	1	7
HAZCON	1	1
HOBSON	1	15
Ataska		Peterson
Drinkward, C. W.		Pothast
Drinkward, W.		Purvis
Ederwein		Rosette
Hancock		Sullivan
Harmon		Smith
Hoffman		Stem
Larkin		Stringfield
Montee		Surtratt
Murphy		Thomas
Myers		Tidball
Nelson		Trahan
Newman		Weller
TOTAL SUBCONTRACTORS	7	35
TOTAL JOB	10	35

CADE LAWRENCE  
MAR 10 1992

File MAR 10 1992

*Donald E. Nail*





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

30 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week FRIDAY Date FEB. 28, 92

Location Portland, OR

Weather Partly Cloudy Temperature Hi. 55 Lo. 40

HSI: Demolition of walls on the first floor and third floor. Start removing demolition material from third floor.

PRECISION ABATEMENT: Pre abatement demolition in the basement. Remove light ballasts.

ALLIED DEMOLITION: Demolition of marblecrete and brick walls on water tower. (Walls are about two feet thick) Demolition of equipment in the mechanical penthouse.

CONCRETE CORING: Saw cutting window openings on the third floor on the east, south and west elevations.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grappler bucket, one 843 bobcat with hydraulic breaker and one mini-trackhoe

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

DIRECTIONS:

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	2
ALLIED	1	4
CONCRETE CORING	1	8
HAZCON	1	1
HOBSON	1	15
TOTAL SUBCONTRACTORS	6	36
TOTAL JOB	7	36

— Maslin  
— Drinkward, C. W.  
— Drinkward, W.  
— Eberwein  
— Hancock  
— Harmon  
— Hoffman  
— Maslin  
— Drinkward, C. W.  
— Drinkward, W.  
— Eberwein  
— Hancock  
— Harmon  
— Hoffman  
— Maslin

File MAR 03 1992

— Larkin  
— Montee  
— Murphy  
— Myers  
— Nelson  
— Newman  
— Perry  
— Sangfield  
— Spratt  
— Thomas  
— Tobill  
— Tolan  
— Vetter

LAURENCE  
MAR 03 1992

Donald E. Nail

**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

## JOB DIARY

Job No. 9214

29 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week THURSDAY Date FEB. 27, 92

Location Portland, OR

Weather Clear Temperature Hi 60 Lo 40

**HSI: Wall, ceiling and ductwork demolition on the first floor. Safety.**

PRECISION ABATEMENT: Preabatement demolition on the smoke stack and restroom walls in the basement. Remove light ballasts on the first floor.

ALLIED DEMOLITION: Removed misc. steel brackets east wall. Started marblecrete demolition on south elevation of the water tank tower. Remove brick veneer south elevation.

**BLESSING ELECTRIC:** Electrical predemolition in electrical rooms.

CONCRETE CORING: Saw cut window openings on the east and south walls of the third floor.

## WORK FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grappler  
bucket, one 843 bobcat with hydraulic breaker and  
one mini-trackhoe

### Delays:

Visitors:

Last time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

Second-Note progress of each subcontractor and define area of project where he is working.

Third--Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	2
ALLIED	1	4
BLESSING	1	
CONCRETE CORING	1	8
HAZCON	1	1
HOBSON	1	15
TOTAL SUBCONTRACTORS	7	36
TOTAL JOB	9	36

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

28 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week WEDNESDAY Date FEB. 26, 92

Location Portland, OR

Weather Clear Temperature Hi 58 Lo 45

HSI: Demolition of walls and soffits on 1st floor.  
Remove lights on 1st floor. Safety.

PRECISION ABATEMENT: Pre-abatement demolition.

ALLIED DEMOLITION: Remove screen wall, awning and  
brick veneer on south elevation. Remove brick  
veneer east elevation at mechanical penthouse.

BLESSING ELECTRIC: Electrical system predemolition.

CONCRETE CORING: Saw cutting new window openings  
on 3rd floor, east elevation.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and  
walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler  
bucket, one 843 bobcat with hydraulic breaker and  
one mini-trackhoe

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where  
he is working.  
Third-Note delays, any important events (accidents in particular), and names of  
representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION		2
ALLIED	1	4
BLESSING	1	
CONCRETE CORING	1	7
HAZCON	1	1
HOBSON	1	15
Alaska		Peterson
Drinkard, C. W.	<input checked="" type="checkbox"/>	Pothast
Drinkard, W.		Purvis
Eberwein		Rosette
Hancock		Silliman
Harmon		Smith
Hoffman		Stein
Larkin		Stringfield
Montee		Surra
Murphy		Thomas
Myers		Tidball
Nelson		Trahan
Newman		Weller
TOTAL SUBCONTRACTORS	7	36
TOTAL JOB	9	36

CADE LAWRENCE  
FEB 28 1992

File FEB 28 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

27 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week TUESDAY Date FEB. 25, 92

Location Portland, OR

Weather Clear Temperature Hi 62 Lo 48

HSI: Demolition of ceilings and walls on the 1st floor, mechanical ducts on the 1st and 3rd floors. Loadout carpet on the 1st floor. Safety rails on the 2nd and 3rd floors. Build temporary office for Metro.

PRECISION ABATEMENT: Preabatement demolition in basement toilet rooms. Remove light ballasts.

ALLIED DEMOLITION: Demolition east elevation of brick and screen wall on south elevation.

BLESSING ELECTRIC: Electrical pre-demolition.

CONCRETE CORING: (Sub to Allied) Sawcut window openings east elevation on 3rd floor.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker, one mini-trackhoe and two scissor lifts

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

DIRECTIONS:  
First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	2
ALLIED	1	5
BLESSING	1	
CONCRETE CORING	1	6
HAZCON	1	1
HOBSON	1	10
Alaska		Peterson
Brinkward, C. W.		Peterson
Brinkward, W.		Purvis
Eberwein		Rosette
Hancock		Sullivan
Harmen		Smith
Holtman		Stein
File FEB 27 1992		
Larkin		Stringfield
Montee		Summit
Murphy		Thomas
Nyers		Toddell
Nelson		Truman
Newman		Weller
TOTAL SUBCONTRACTORS	8	30
TOTAL JOB	9	30

CADE LAWRENCE  
FEB 27 1992

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

26 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week MONDAY Date FEB. 24, 92

Location Portland, OR

Weather Partly Cloudy Temperature Hi. 60 Lo. 45

HSI: Safety. Demolition of walls and soffits on first floor. Remove lights.

PRECISION ABATEMENT: Preabatement demolition on 2nd floor toilet room. Remove light ballasts.

ALLIED DEMOLITION: Brick demolition east elevation. Start saw cutting window openings east elevation. (sawcutting done by Concrete Coring)

BLESSING ELECTRIC: Remove three ornamental street lights, west sidewalk.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker, one mini-trackhoe and two scissor lifts

Delays:

CADE LAWRENCE  
FEB 27 1992

Visitors: Wayne Drinkward

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.

Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	2
ALLIED	1	5
BLESSING	1	2
CONCRETE CORING	1	6
HAZCON	1	1
HOBSON	2	10
TOTAL SUBCONTRACTORS	8	32
TOTAL JOB	10	32

Alaska \_\_\_\_\_ Peterson \_\_\_\_\_  
Drinkward, C. W. \_\_\_\_\_ Pothast \_\_\_\_\_  
Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
Hancock \_\_\_\_\_ Silliman \_\_\_\_\_  
Harmon \_\_\_\_\_ Smith \_\_\_\_\_  
Hoffman \_\_\_\_\_ Stein \_\_\_\_\_

File FEB 27 1992

Larkin \_\_\_\_\_ Stringfield \_\_\_\_\_  
Mentee \_\_\_\_\_ Surratt \_\_\_\_\_  
Murphy \_\_\_\_\_ Thomas \_\_\_\_\_  
Rivers \_\_\_\_\_ Tidball \_\_\_\_\_  
Nelson \_\_\_\_\_ Trahan \_\_\_\_\_  
Newman \_\_\_\_\_ Weller \_\_\_\_\_

*Donald E. Nail*



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

25 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week FRIDAY Date Feb. 21, 92

Location Portland, OR

Weather Rain Temperature Hi. 63 Lo. 43

HSI: Started removing light fixtures on the 1st floor. Load out demo material on 2nd floor. Temp structures and safety.

PRECISION: Preabatement demolition 2nd floor raised slab toilet room area. Remove light ballasts.

ALLIED: Demolition of brick and marblecrete east elevation.

BLESSING: Electrical predemolition on 2nd floor.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapple bucket, one 843 bobcat with hydraulic breaker, one mini-trackhoe and two scissor lifts

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	2
ALLIED	1	4
BLESSING	1	
HAZCON	1	
HOBSON	2	15
Alaska		
Drinkward, C. W.		
Drinkward, W.		
Eberwein		
Hancock		
Herman		
Hoffman		
Jackson		
Orthost		
Parvis		
Prossette		
Shimmin		
Smith		
Stann		
Larkin		
Montee		
Murphy		
Myers		
Nelson		
Newman		
Perry		
Stringfield		
Surratt		
Thomas		
Tidball		
Trehan		
Weller		
TOTAL SUBCONTRACTORS	7	27
TOTAL JOB	8	27

*Donald E. Nail*





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

24 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Thursday Date Feb. 20, 92

Location Portland, OR

Weather Rain Temperature Hi. 60 Lo. 46

HSI: Demolition ceilings and walls and load out material on 2nd floor. Build safety rails on day-care center roof and around 2nd floor holes.

PRECISION ABATEMENT: Preabatement demolition of 1st floor. Remove light ballasts on 2nd floor.

ALLIED: Exterior demolition of marblecrete and brick veneer east and south elevations. Load out scrap steel.

BASIC: Installed temporary fire protection stand pipe in stair well no. #2.

BLESSING: Electrical predemolition.

SOUND: Repair door on freight elevator.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker, one mini-trackhoe and two scissor lifts

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	2
ALLIED	1	3
BASIC	1	1
BLESSING	1	
SOUND	1	
HAZCON	1	
HOBSON	1	10
Alaska		
Driskard, C. W.		
Driskard, W.		
Eberwein		
Hancock		
Harmen		
Hoffman		
Jensen		
Pohst		
Purvis		
Rosette		
Silman		
Smith		
Steen		
Larkin		
Montee		
Murphy		
Myers		
Nelson		
Newman		
Perry		
Strangfeld		
Sorritt		
Thomas		
Tidball		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	8	22
TOTAL JOB	10	22

CADE LAWRENCE  
FEB 27 1992

FEB 26 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

23 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Wednesday Date Feb. 19, 92

Location Portland, OR

Weather Cloudy/Showers Temperature Hi. 57 Lo. 40

HSI: Demolition and load out on 2nd floor. Removing light fixtures. Covering small floor openings, guard rails and toeboards at large openings.

MING: Property corner R.P. survey.

PRECISION ABATEMENT: Preabatement demolition on 1st floor.

ALLIED DEMOLITION: Started exterior demolition of marblecrete and brick veneer on the east elevation.

BASIC FIRE PROTECTION: Installing temporary fire protection.

BLESSING ELECTRIC: Temporary power.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker, one mini-trackhoe and two small scissor lifts

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First--Note progress in each trade employed by Hoffman.  
Second--Note progress of each subcontractor and define area of project where he is working.  
Third--Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	1
ALLIED	1	2
BASIC	1	
BLESSING	1	
MING	1	1
HAZCON	1	
HOBSON	2	20
Alaska		
Drinkward, C. W.		
Drinkward, W.		
Eberwein		
Hancock		
Harmon		
Hoffman		
Peterson		
Pothast		
Purvis		
Rosette		
Saffman		
Smith		
Stein		
Larkin		
Mantee		
Murphy		
Myers		
Nelson		
Newman		
Stringfield		
Surratt		
Thomas		
Tidball		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	9	30
TOTAL JOB	11	30

CADE LAWRENCE  
FEB 24 1992

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

22 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Tuesday Date Feb. 18, 92

Location Portland, OR

Weather Rain Temperature Hi. 55 Lo. 38

HSI: Demolition 3rd floor. Removing lights 2nd floor.

PRECISION ABATEMENT: Demolition on the 1st and 2nd floors.

ALLIED DEMOLITION: Setting up 90 ton demolition crane.

BLESSING: Temporary power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: one 743 bobcat with grappler bucket, one 843 bobcat with hydraulic breaker and one mini-trackhoe and two small scissor lifts

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	6
PRECISION	1	1
ALLIED	1	2
BLESSING	1	
HAZCON	1	
HOBSON	2	20
Alaska		Peterson
Druckward, C. W.		Pohost
Druckward, W.		Purns
Eberwein		Robette
Hancock		Silman
Harmon		Smith
Hoffman		Slum
File <u>FEB 24 1992</u>		
Larkin		Stingfield
Montee		Surratt
Murphy		Thomas
Myers		Tidball
Nelson		Trahan
Newman		Waller
CADE LAWRENCE FEB 24 1992		
TOTAL SUBCONTRACTORS	7	29
TOTAL JOB	8	29

*Donald E. Nail*



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

21 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Monday Date Feb. 17, 92

Location Portland, OR

Weather Showers Temperature Hi. 58 Lo. 40

HSI: Interior wall, ceiling and ductwork demolition on 3rd floor. Remove and stack light fixtures so that ballasts can be removed on the 2nd floor.

PRECISION ABATEMENT: Pre-abatement demolition on the 2nd level bathrooms, raised floor area.

ALLIED DEMOLITION: Mobilize and set up 90 ton mobile crane.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

GERRY HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

N.W. FIELD SERVICES: Removed the large piles of dirt at the ramp to the first floor east side and demobilization.

Equipment on Rent from Others: one 743 bobcat with grapppler bucket, one 843 bobcat with hydraulic breaker and one mini-trackhoe and two small scissor lifts (the HCCO yard has none of the noted equipment available, per Ferguson)

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First--Note progress in each trade employed by Hoffman.  
Second--Note progress of each subcontractor and define area of project where he is working.  
Third--Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super-vision	Trades-men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super-vision	Trades-men
HSI	1	3
PRECISION	1	1
ALLIED	1	3
HAZCON	1	
HOBSON	2	20
N.W. FIELD SERV.		1
Alaska		Peterson
Drinkward, C. W.		Pothast
Drinkward, W.		Purvis
Eberwein		Rosette
Hancock		Sullivan
Harmon		Smith
Hoffman		Stein
File <u>FEB 24 1992</u>		
Larkin		Stringfield
Montee		Suratt
Murphy		Thomas
Myers		Tidball
Nelson		Trahan
Newman		Weller
CADE LAWRENCE FEB 24 1992		
TOTAL SUBCONTRACTORS	6	28
TOTAL JOB	8	28

*Donald E. Nail*





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

20 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week FRIDAY Date FEB. 14, 92

Location PORTLAND, OR

Weather CLOUDY Temperature Hi 55 Lo 42

HSI: Interior wall, ceiling and ductwork demolition on 3rd floor. Remove and stack light fixtures so that ballasts can be removed on the 2nd floor.

PRECISION ABATEMENT: Preabatement demolition on the 2nd level bathroom raised floor area.

ALLIED DEMOLITION: Brought in 90 ton crane.

BLESSING ELECTRIC: Temporary electrical system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

GERRY HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

N.W. FIELD SERVICES: Removed vibrator roller and front end loader from the jobsite about 3:00 p.m.

Equipment on Rent from Others: One 743 Bobcat with grappler bucket, one 843 Bobcat with hydraulic breaker and one mini-trackhoe.

Delays: PDI/Hobson did not certify that the 2nd floor is asbestos free today, therefore, we are unable to start mass interior demolition on that floor.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	4
PRECISION	1	1
ALLIED	1	3
BLESSING		1
HAZCON	1	
HOBSON	2	16
N.W. FIELD SERV.		3
Alaska		
Donkward, C. W.		
Donkward, W.		
Eberwein		
Hancock		
Harmon		
Hoffman		
Peterson		
Polthast		
Purvis		
Rosette		
Silliman		
Smith		
Stein		
File	FEB 18 1992	
Larkin		
Montee		
Murphy		
Myers		
Nelson		
Newman		
Stringfield		
Suttratt		
Thomas		
Tidball		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	6	28
TOTAL JOB	7	28

CADE LAWRENCE  
FEB 19 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

19 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week THURSDAY Date Feb. 13, 92

Location Portland, OR

Weather Cloudy Temperature Hi 56 Lo 40

HSI: Interior non-structural wall and ceiling demolition on the 3rd floor, south side.

PRECISION ABATEMENT: Started preabatement demolition on the 2nd floor in the toilet room raised floor area.

ALLIED: Bringing heavy equipment on jobsite.

BLESSING ELECTRIC: Temporary power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

GERRY HOBSON INC.: Asbestos abatement, floors, ceilings and walls (pipe insulation).

N.W. FIELD SERVICES: Excavating with large trackhoe where old fuel tanks were removed on east side.

Equipment on Rent from Others: One 743 Bobcat with grapppler bucket, one 843 Bobcat with hydraulic breaker and one mini-trackhoe

Delays: PDI/Hobson did not certify the 2nd floor asbestos free today as scheduled. Therefore, we are not able to start mass interior demolition on that floor.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.

Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	4
PRECISION	1	1
ALLIED	1	1
BLESSING		1
HAZCON	1	
HOBSON	2	16
N.W. FIELD SERV.		3
Alaska		
Anderson, C. W.		
Brinkward, W.		
Eberwein		
Hartrock		
Hartman		
Hultman		
Peterson		
Pothast		
Purvis		
Rosette		
Silliman		
Smith		
Stein		
File	FEB 18 1992	
Larkin		
Montee		
Murphy		
Myers		
Nelson		
Newman		
Stringfield		
Surratt		
Thomas		
Tidball		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	6	26
TOTAL JOB	8	26

CADE LAWRENCE  
FEB 19 1992

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

18 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week WEDNESDAY Date FEB. 12, 92

Location Portland, OR

Weather Clear Temperature Hi. 60 Lo. 40

HSI: Interior demolition of non-structural walls and ceilings on 3rd floor, south side.

MING SURVEYORS: Street and site as-builts.

PRECISION ABATEMENT: Preabatement demolition for Hobson.

BLESSING ELECTRIC: Temporary electrical power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

GERRY HOBSON INC.: Asbestos abatement, floors, ceilings and walls (pipe insulation).

N.W. FIELD SERVICES: Excavating with large trackhoe where old fuel tanks were removed on east side.

Equipment on Rent from Others: One 743 Bobcat with grappler bucket, one 843 Bobcat with hydraulic breaker and mini-trackhoe

Delays: Gas line was broken by P.D.I./N.W. Field Services at 2:15 p.m. The entire building was evacuated till 3:30 p.m. when the "all clear" was given by the gas co. P.D.I./Hobson did not certify the 2nd floor asbestos free today as scheduled. Therefore, we are not able to start mass interior demolition on that floor.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	3
MING	1	1
PRECISION	1	1
BLESSING	1	1
HAZCON	1	
HOBSON	2	16
N.W. FEILD SERV.		3
FEB 18 1992		
Alaska		Peterson
Drinkward, C. W.		Pothast
Drinkward, W.		Purvis
Eberwein		Rosette
Hancock		Silliman
Harmen		Smith
Hoffman		Stein
Larkin		Stringfield
Montee		Surraatt
Murphy		Thomas
Myers		Tidball
Nelson		Trahan
Neuman		Weller
TOTAL SUBCONTRACTORS	6	25
TOTAL JOB	8	25

CADE LAWRENCE  
FEB 19 1992

*Donald E. Nail*



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

17 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week TUESDAY Date FEB. 11, 92

Location Portland, Oregon

Weather Cloudy Temperature Hi. 60 Lo. 40

HSI: Interior non-structural wall and ceiling demolition on the 3rd floor, south side.

MING SURVEYORS: Street and site as-builts.

PRECISION ABATEMENT: Preabatement demolition for Hobson.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

GERRY HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

N.W. FIELD SERVICES: Excavating with large track-hoe where old fuel tanks were removed on east side

Equipment on Rent from Others: One 743 Bobcat with grapppler bucket, one 843 Bobcat with hydraulic breaker

Delays:

CADE LAWRENCE  
FEB 14 1992

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	3
MING	1	1
PRECISION	1	1
HAZCON	1	
HOBSON	2	16
N.W. FIELD SERV.		2
Alaska		
Drinkward, C. W.		
Drinkward, W.		
Eberwein		
Hancock		
Harmon		
Hoffman		
Peterson		
Puthast		
Purvis		
Rosette		
Sikiman		
Smith		
Steen		
Larkin		
Montee		
Murphy		
Myers		
Neison		
Newman		
Stringfield		
Sorrell		
Thomas		
Triball		
Trahan		
Weller		
TOTAL SUBCONTRACTORS	6	23
TOTAL JOB	7	23

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

16 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week MONDAY Date FEB. 10, 92

Location Portland, Oregon

Weather Partly Cloudy Temperature Hi. 58 Lo. 42

HSI: Started interior non-structural wall and ceiling demolition on the 3rd floor, south side.

MING SURVEYORS: Street and site as-builts.

PRECISION ABATEMENT: Preabatement demolition for Hobson.

BLESSING ELECTRIC: Installing temporary power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

N.W. FIELD SERVICES: Excavating with large track-hoe where old fuel tanks were removed on east side.

Equipment on Rent from Others: one 743 Bobcat with grapppler bucket, one 843 Bobcat with hydraulic breaker

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.

Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI	1	3
MING	1	1
PRECISION	1	1
BLESSING ELECTRIC	1	1
HAZCON	1	
GERRY HOBSON	3	25
N.W. FIELD SERV.	1	1
Alaska		Peterson
Drakward, C. W.		Pothost
Drakward, W.		Purvis
Eberwein		Rosette
Hancock		Sullivan
Hamm		Smith
Hoffman		Stein
File <u>FEB 14 1992</u>		
Larkin		Springfield
Montee		Surratt
Murphy		Thomas
Myers		Tidball
Nelson		Trehan
Newman		Weller
TOTAL SUBCONTRACTORS	8	32
TOTAL JOB	10	32

CADE LAWRENCE  
FEB 14 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

15 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Friday Date Feb. 7, 92

Location PORTLAND, OR

Weather Cloudy Temperature Hi 55 Lo 38

HSI: Temporary office structures.

MING SURVEYORS: Street and site as-builts.

PRECISION ABATEMENT: Preabatement demolition on 3rd floor toilet room raised floor area.

BLESSING ELECTRIC INC.: Installing temporary power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

N.W. FIELD SERVICES INC.: Excavation and recompaction at old fuel tank location on east side.

Equipment on Rent from Others:

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
MING	1	1
PRECISION	1	1
BLESSING	1	1
HAZCON	1	
HOBSON	3	20
NW FIELD SERV.	1	1
Alaska		Peterson
Drinkward, C. W.		Pothast
Drinkward, W.		Purvis
Eberwein		Rosette
Hancock		Sittman
Harmon		Smith
Hoffman		Stein
Larkin		Stringfield
Montee		Surratt
Murphy		Thomas
Myers		Tidball
Nelson		Trahan
Hewman		Weller
TOTAL SUBCONTRACTORS	8	26
TOTAL JOB	9	26

CADE LAWRENCE  
FEB 12 1992  
FEB 12 1992

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

14 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week THURSDAY Date FEB. 6, 92

Location PORTLAND, OR

Weather CLEAR Temperature Hi 60 Lo 38

HSI: Build temporary office for Metro.

PRECISION ABATEMENT: Preabatement demolition 3rd floor toilet room raised floor area.

BLESSING ELECTRIC: Installing temporary power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

GERRY HOBSON INC.: Asbestos abatement, floors, ceilings and walls (pipe insulation).

N.W. FIELD SERVICES INC.: Excavation and recompact at old fuel tank location on east side.

Equipment on Rent from Others:

CADE LAWRENCE  
FEB 12 1992

Delays: There are still no areas certified to be free of asbestos, therefore, we are still unable to start mass demolition.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

DIRECTIONS:  
First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
PRECISION	1	1
BLESSING	1	1
HAZCON	1	
HOBSON INC.	3	20
N.W. FIELD SERV.	1	1
Alaska		Peterson
Drinkward, C. W.		Pothast
Drinkward, W.		Purvis
Eberwein		Rosette
Hancock		Siliman
Harmon		Smith
Hoffman		Stein
Larkin		Stringfield
Montee		Surra
Murphy		Thomas
Myers		Tidball
Nelson		Trahan
Newman		Weiler
TOTAL SUBCONTRACTORS	7	25
TOTAL JOB	9	25

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

13 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Wednesday Date Feb. 5, 92

Location Portland, Oregon

Weather Clear Temperature Hi. 60 Lo. 38

HSI: Build temporary office for Metro.

PRECISION ABATEMENT: Preabatement demolition.

BLESSING ELECTRIC: Installing temporary power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing abatement.

GERRY HOBSON INC.: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others: \_\_\_\_\_

Delays: There are still no areas certified to be free of asbestos, therefore, we are still unable to start mass demolition.

Visitors: \_\_\_\_\_

Lost time accidents today 0

Lost time accidents to date 0

DIRECTIONS:  
First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
PRECISION	1	1
BLESSING	1	1
HAZCON	1	
GERRY HOBSON	3	20
Alaska		Peterson
Brinkward, C. W.		Pothast
Brinkward, W.		Purvis
Eberwein		Rosette
Hancock		Schicklen
Harmon		Smith
Hoffman		Steen
File <u>FEB 07 1992</u>		
Larkin		Strangfield
Montee		Summitt
Murphy		Thomas
Myers		Toddell
Nelson		Trathan
Newman		Weller
Perry		
TOTAL SUBCONTRACTORS	6	24
TOTAL JOB	8	24

*Donald E. Nail*





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

12 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week TUESDAY Date FEB. 4, 92

Location Portland, Oregon

Weather Clear Temperature Hi. 60 Lo. 35

HSI: Build temporary office for Metro.

PRECISION ABATEMENT: Preabatement demolition.

BLESSING ELECTRIC: Installing temporary power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing for abatement.

GERRY HOBSON INC.: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others:

Delays: There are still no areas certified to be free of asbestos, therefore, we are still unable to start mass demolition.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.

Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
PRECISION	1	1
BLESSING	1	1
HAZCON	1	
GERRY HOBSON	3	20
Alaska		
Drinkward, C. W.		
Drinkward, W.		
Eberwein		
Hancock		
Harrison		
Hoffman		
Gerson		
Pughast		
Puyvis		
Rozetta		
Sabman		
Smith		
Stern		
Larkin		
Montee		
Murphy		
Myers		
Nelson		
Hewman		
Perry		
Stringfield		
Sivatt		
Thomas		
Tidball		
Tzahan		
Veller		
TOTAL SUBCONTRACTORS	6	24
TOTAL JOB	8	24

CADE LAWRENCE  
FEB 10 1992

File FEB 07 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

11 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week MONDAY Date Feb. 3, 92

Location Portland, Oregon

Weather Clear Temperature Hi 55 Lo 37

HSI: Build temporary office for Metro at the loading dock area.

PRECISION ABATEMENT: Preabatement demolition on the 3rd floor at the furred up bathroom floors.

BLESSING ELECTRIC: Installing temporary power system.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing for abatement.

HOBSON: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others:

Delays: There are still no areas certified to be free of asbestos, therefore, we are still unable to start mass demolition.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	2	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
PRECISION	1	1
BLESSING	1	1
HAZCON	1	
HOBSON	3	19
Alaska		Peterson
Drinkward, C.W.		Polhast
Drinkward, W.		Purvis
Eberwein		Rosette
Hancock		Sullivan
Harmen		Smith
Hoffman		Spain
Larkin		Stratfield
Montee		Surratt
Murphy		Thomas
Myers		Urbail
Nelson		Trahan
Newman		Weller
Perry		
TOTAL SUBCONTRACTORS	6	23
TOTAL JOB	8	23

CADE LAWRENCE  
FEB 05 1992

FEB -5 1992

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

10 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week FRIDAY Date JAN. 31, 92

Location Portland, Oregon

Weather Showers Temperature Hi 58 Lo 50

HSI: Build office for Metro at loading dock area.

PRECISION ABATEMENT: Pre-abatement demolition.

BLESSING ELECTRIC: Setting up temporary power.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing for abatement.

GERRY HOBSON INC.: Asbestos abatement, floors, ceilings and walls (pipe insulation).

Equipment on Rent from Others:

Delays: There are still no areas certified to be free of asbestos, therefore, we are still unable to start mass demolition.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
PRECISION	1	1
BLESSING	1	1
HAZCON	1	1
HOBSON	3	20
Alaska		
Drinkard, C.W.		
Drinkard, W.		
Eberwein		
Hancock		
Harmon		
Hoffman		
Peterson		
Pethast		
Purvis		
Rosette		
Siltman		
Smith		
Stem		
Larson		
Marino		
Murphy		
Myers		
Neison		
Newman		
Perry		
Strongfield		
Burratt		
Thomas		
Truhan		
Weller		
TOTAL SUBCONTRACTORS	6	25
TOTAL JOB	7	25

CADE LAWRENCE  
FEB 04 1992

FEB -4 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

9 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Thursday Date Jan. 30, 92

Location Portland, Oregon

Weather Rain Temperature Hi. 59 Lo. 50

HSI: Salvaging medallions.

PRECISION ABATEMENT: Removing 2nd floor carpet and pad to allow Hobson to remove V.A.T. and mastic.

BLESSING ELECTRIC: Temporary power and predemolition work.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing for abatement.

GERRY HOBSON INC.: Asbestos abatement, floors, ceilings and walls.

Equipment on Rent from Others:

Delays: There are still no areas certified to be free of asbestos, therefore, we are still unable to start mass demolition.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
PRECISION		2
BLESSING	1	1
SOUND	0	0
HAZCON	1	
HOBSON	3	20
TOTAL SUBCONTRACTORS	5	25
TOTAL JOB	6	25

Alaska \_\_\_\_\_ Peterson \_\_\_\_\_  
Drinkward, C.W. \_\_\_\_\_ Pothast \_\_\_\_\_  
Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
Hancock \_\_\_\_\_ Silliman \_\_\_\_\_  
Harmon \_\_\_\_\_ Smith \_\_\_\_\_  
Hoffman \_\_\_\_\_ Steh \_\_\_\_\_

File FEB -4 1992

Larkin \_\_\_\_\_ Springfield \_\_\_\_\_  
Montee \_\_\_\_\_ Thomas \_\_\_\_\_  
Murphy \_\_\_\_\_ Tipton \_\_\_\_\_  
Myers \_\_\_\_\_ Trahan \_\_\_\_\_  
Nelson \_\_\_\_\_ Weiler \_\_\_\_\_  
Newman \_\_\_\_\_  
Perry \_\_\_\_\_

CADE LAWRENCE  
FEB 04 1992

Donald E. Nail





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

8 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Wednesday Date Jan. 29, 92

Location Portland, Oregon

Weather Cloudy Temperature Hi 57 Lo 50

HSI: Preabatement demolition. Taking up carpet for Hobson.

PRECISION ABATEMENT: Removing first floor carpet to allow Hobson to remove V.A.T.

BLESSING ELECTRIC: Temporary power and predemolition work.

SOUND ELEVATOR: Repairing north freight elevator for construction service.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring and testing for abatement.

GERRY HOBSON CONTRACTORS, INC.: Asbestos abatement.

Equipment on Rent from Others:

Delays: There are still no areas certified to be asbestos free, therefore, we are still unable to start mass demolition. Louis at Hazcon now thinks it may be about two weeks before even the 3rd floor can be abated due to a very poor original abatement survey.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
PRECISION		2
BLESSING ELECTRIC	1	1
SOUND ELEVATOR	1	1
HAZCON	1	
HOBSON	2	16
TOTAL SUBCONTRACTORS		
TOTAL JOB		

Tasks: ☒ Johnson  
☒ Drinkwater, C. W.  
☒ Drinkwater, W.  
☒ L. Lorenson  
☒ Erickson  
☒ Hoffman  
☒ Hoffman  
☒ Johnson  
☒ Pothas  
☒ Purvis  
☒ Rosette  
☒ Stillman  
☒ Smith  
☒ Stein

CADE LAWRENCE  
FEB 05 1992

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

7 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Tuesday Date Jan. 28, 92

Location Portland, Oregon

Weather Partly Cloudy Temperature Hi. 58 Lo. 47

HSI: Exploratory demolition. Roll up carpet to allow Hobson Construction to take up floor tile under it.

PRECISION ABATEMENT: Demolition of built-up floor at toilet rooms to allow access for Hobson to abate pipe insulation.

BLESSING ELECTRIC: Temporary power and pre-demolition work (cut off power to 70% of the existing lights).

SOUND ELEVATOR: Repairing north freight elevator for construction service.

WORKING FOR PACIFIC DEVELOPMENT:

HAZCON: Monitoring abatement.

GERRY HOBSON GENERAL CONTRACTOR: Abatement of asbestos on 1st and 2nd floors.

Equipment on Rent from Others:

Delays: There are still no areas certified to be asbestos free, therefore we are still unable to start mass demolition.

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
Precision		2
Blessing Electric	1	1
Hazcon	1	
G. Hobson	2	16
Sound Elevator	1	1
Alaska		
Chickawato, C. W.		
Drummond-W.		
Charnesin		
Hancock		
Harmon		
Hoffman		
Larkin		
Montee		
Murphy		
Myers		
Nelson		
Newman		
Perry		
Hobson		
Pothast		
Parvis		
Rosette		
Schuman		
Smith		
Stein		
Strimfeld		
Surratt		
Thomas		
Tidwell		
Trotter		
Weller		
TOTAL SUBCONTRACTORS	5	22
TOTAL JOB	6	22

CADE LAWRENCE  
FEB 05 1992

FEB 08 1992

Donald E. Nail





6 Working Days

Weather: Rain Temperature Hi: 56 Lo: 47

GERRY HOBSON GENERAL CONTRACTORS INC.: Abatement  
for vat and pipe insulation on 3rd floor.

HOFFMAN		Hoffman Employees	
		Super- vision	Trades- men
Superintendents		1	
Field Office Personnel			
Engineers			
Carpenters			
Laborers			
Cement Finishers			
Ironworkers			
Operating Engineers			
Millwrights			
Pipefitters			
Plumbers			
Painters			
Teamsters			
TOTAL HOFFMAN		1	
SUBCONTRACTORS		Subcontractors Employees	
		Super- vision	Trades- men
HSI			2
Precision			2
Hazcon	1		
G. Hobson	2		16
<div style="display: flex; justify-content: space-between;"> <div>             — Jassica              — Drinkward, C. W.              — Drinkward, W.              — Chiswick              — Hazcock              — Harmon              — Hoffman           </div> <div>             — Potest              — Purvis              — Rosette              — Sillman              — Smith              — Stein           </div> </div>			
File — FEB 0 8 1992			
— Larkin — Montee — Murphy — Myers — Nelson — Newman — Perry		— Strickfield — Sturatt — Thomas — Tidwell — Trahan — Vetter	
TOTAL SUBCONTRACTORS		3	20
TOTAL JOB		4	20

Lost time accidents to date ..... 0

**DIRECTIONS:**  
**First**—Note progress in each trade employed by Hoffman.  
**Second**—Note progress of each subcontractor and define area of project where he is working.  
**Third**—Note delays, any important events (accidents in particular), and names of representatives of the company, architect, or owner who visit job.

CADE LAWRENCE  
FEB 05 1992

File — FEB 0 3 1991

Larkin	Stratfield
Montee	Surratt
Murphy	Thomas
Myers	Tidball
Nelson	Trohan
Newman	Weiler
Perry	

Donald E. Nail



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

5 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Friday Date Jan. 24, 92

Location PORTLAND, OR

Weather MOSTLY CLOUDY Temperature Hi. 58 Lo. 50

HSI: Exploratory demolition for KPFF.

PRECISION: Demolition to allow access for abate-  
ment sub (Hobson).

BLESSING ELECTRIC: Temporary power.

HIPPO HARDWARE: Salvage for Metro.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super- vision	Trades- men
HSI		2
PRECISION		2
BLESSING ELECTRIC	1	1
HIPPO HARDWARE		4
TOTAL SUBCONTRACTORS		9
TOTAL JOB	2	9

Equipment on Rent from Others:

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where  
he is working.

Third-Note delays, any important events (accidents in particular), and names of  
representatives of the company, architect or owner who visit job.

Alaska \_\_\_\_\_ Peterson \_\_\_\_\_  
Drinkward, C.W. \_\_\_\_\_ Pothast \_\_\_\_\_  
Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
Hancock \_\_\_\_\_ Sullivan \_\_\_\_\_  
Harmon \_\_\_\_\_ Smith \_\_\_\_\_  
Hoffman \_\_\_\_\_ Stein \_\_\_\_\_

File JAN 3 01992

Larkin \_\_\_\_\_ Stringfield \_\_\_\_\_  
Montee \_\_\_\_\_ Surrait \_\_\_\_\_  
Murphy \_\_\_\_\_ Thomas \_\_\_\_\_  
Myers \_\_\_\_\_ Tim \_\_\_\_\_  
Nelson \_\_\_\_\_ \_\_\_\_\_  
Newman \_\_\_\_\_ \_\_\_\_\_  
Perry \_\_\_\_\_ \_\_\_\_\_

*Donald E. Nail*





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

Job No. 9214

4 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Thursday Date Jan. 23, 92

Location Portland, Oregon

Weather Cloudy Temperature Hi. 57 Lo. 50

HSI: Exploratory demolition.  
PRECISION: Demolition to allow access for abatement sub (Hobson).  
BLESSING ELECTRIC: Temporary lighting.  
GRADEALL N.W.: Exploratory demolition East and South elevations.  
HAZCON: Did not show up.  
HIPPO HARDWARE: Salvaging plumbing fixtures and doors for Metro.  
J.W.P. (UMEC): Temporary water.

Alaska \_\_\_\_\_ Peterson \_\_\_\_\_  
Drinkward, C.W. \_\_\_\_\_ Pothast \_\_\_\_\_  
Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
Hancock \_\_\_\_\_ Silliman \_\_\_\_\_  
Harmon \_\_\_\_\_ Smith \_\_\_\_\_  
Hoffman \_\_\_\_\_ Stein \_\_\_\_\_

File JAN 28 1992

Larkin \_\_\_\_\_ Springfield \_\_\_\_\_  
Montee \_\_\_\_\_ Surraff \_\_\_\_\_  
Murphy \_\_\_\_\_ Thomas \_\_\_\_\_  
Myers \_\_\_\_\_ Trull \_\_\_\_\_  
Nelson \_\_\_\_\_ Trull \_\_\_\_\_  
Newman \_\_\_\_\_ Trull \_\_\_\_\_  
Perry \_\_\_\_\_ Trull \_\_\_\_\_

CADE LAWRENCE  
JAN 29 1992

Equipment on Rent from Others:

Delays:

Visitors:

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

HOFFMAN	Hoffman Employees	
	Super-vision	Trades-men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
TOTAL HOFFMAN	1	
SUBCONTRACTORS	Subcontractors Employees	
	Super-vision	Trades-men
HSI		2
PRECISION		2
BLESSING	1	1
GRADEALL N.W.	1	1
HAZCON	0	0
HIPPO HARDWARE	1	6
J.W.P.		1
TOTAL SUBCONTRACTORS	3	13
TOTAL JOB	4	13

*Donald E. Nail*



Job No. 9214

3 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Wednesday Date Jan. 22, 92

Location.....Portland, Oregon

Weather Cloudy Temperature Hi 50 Lo 40

HSI: Exploratory demolition for KPFF.

PRECISION: Demolition to allow access for abatement sub. (Hobson).

BLESSING ELECTRIC: Temporary lighting in stairwells

HASCON: Monitoring the pipe demolition.

HIPPO HARDWARE: Salvaging stainless steel cope  
flashing.

J.W.P. (UMEC): Temporary water.

SALVATION ARMY: Salvaging carpet.

[illegible]

Equipment on Rent from Others:

**Delays:**

Visitors:

Lost time accidents today ..... 0

Lost time accidents to date ..... 0

**DIRECTIONS:**

DIRECTIONS:  
First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.

Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

CADE LAWRENCE  
JAN 27 1992

Donald E. Nail





.....2..... Working Days

Location PORTLAND, Oregon

HCCO: Planning, As-builts.

HIPPO HARDWARE: Working for the owner salvaging doors, hardware, plumbing fixtures and stainless cope flashing.

[illegible]

#### Equipment on Rent from Others:

Delays: Pacific Development can not start their abatement work till Jan. 27, 92. They are waiting for their permit.

Visitors:

Lost time accidents today ..... 0

Lost time accidents to date.....0

**DIRECTIONS:**

Second-Note progress of each subcontractor and define area of project where

Third--Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

CADE LAWRENCE  
JAN 27 1992

Donald E. Nail

**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
**OF OREGON**

## JOB DIARY

Job No. 9214

1 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Monday Date Jan. 20, 92

Location.....Portland, Oregon.....

Weather Sunny Temperature Hi 50 Lo 30

HCCO: Planning, As-Builts.

HSI: Exploratory demolition at the basement level  
for structural engineer.

[illegible]

Equipment on Rent from Others:

### Delays:

Visitors:

Lost time accidents today ..... 0

Lost time accidents to date 0

**DIRECTIONS:**

**DIRECTIONS:**  
First-Note progress in each trade employed by Hoffman.  
Second-Note progress of each subcontractor and define area of project where he is working.  
Third-Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who visit job.

CADE LAWRENCE  
JAN 27 1992

JAN 27 1992

Larkin	Sumner
Montee	Surratt
Murphy	Thomas
Myers	Tracy
Nelson	Truman
Newman	Waller

TOTAL SUBCONTRACTORS	1
TOTAL JOB	1

Ronald E. Nail