

**METRO HEADQUARTERS**

Portland, Oregon

Hoffman Job No. 9214

**CONSTRUCTION NARRATIVE NO. 13**


Period Ending 3/31/93



**HOFFMAN CONSTRUCTION COMPANY**

1209





**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

April 6, 1993

Ms. Berit Stevenson  
Metropolitan Service District  
2000 S.W. 1st Avenue  
Portland, Oregon 97201-5398

Re: Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

Subject: Monthly Progress Report No. 13

Dear Berit:

In response to the requirements of our agreement with METRO, we are forwarding herewith Progress Report No. 13 through March 31, 1993.


We trust the enclosed report meets with your approval.

Sincerely,

Wayne Drinkward  
President

WAD:gac

pc: Field  
Bob Thompson, TVA



**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

**HOFFMAN CONSTRUCTION COMPANY  
CONSTRUCTION NARRATIVE**

**METRO HEADQUARTERS  
Portland, Oregon**

**Prepared For:  
METROPOLITAN SERVICE DISTRICT  
Portland, Oregon**

**Report No. 13  
Period: 3/31/93**

**Prepared by:  
HOFFMAN CONSTRUCTION COMPANY  
P.O. Box 1300  
Portland, Oregon 97207**

---

MANAGEMENT NARRATIVES

**1**

---

PROGRESS PHOTO

**2**

---

PROGRESS SCHEDULE

**3**

---

SCOPE SUMMARY

**4**

---

PROPOSAL LOG

**5**

---

TENANT BUDGET STATUS

**6**

---

QUALITY ASSURANCE

**7**


---

JOB DIARIES

**8**







**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

CONSTRUCTION MANAGEMENT LEVEL SUMMARY  
Narrative Report

Prepared By:	Assistant Operations Manager
For Period Ending:	March 31, 1993
Architect:	TVA Architects
Owner:	Metropolitan Service District
Submitted By:	Cade Lawrence

Summary of Project Status

This report completes our monthly status report procedure for the project and documents the month of March, 1993.

During March, we completed all core and tenant work associated with occupancy of the building and obtained a "Certificate of Occupancy" from the City of Portland on 3/11/93. On 3/18/93, Metro issued a signed "Certificate of Substantial Completion" for the project.

All areas of the building were in the punchlist phase by the end of March. The North Plaza and first floor fitness room were the only areas not complete enough to be punched out. We expect to complete those areas by mid April.

The parking garage documents were submitted in February for permit but has been delayed due to a City requirement that irrigation asbuilts be submitted prior to issuance of the permit. We hope to obtain the permit by early April so work can be awarded and scheduled.

The latest T.I. cost analysis breakdown indicated the total T.I. costs at \$2,694,228 with the audio/visual, data/phone work, and furniture work excluded. See section 6 for a detailed breakdown of those costs.



Procurement


During March, we awarded the Parking Garage guardrail and painting work but are waiting for the permit to be issued. There are no other areas of work to be procured at this time.

Schedule

The March schedule update indicates the project received the "Certificate Of Occupancy" on 3/11/93 and the "Certificate of Substantial Completion" on 3/18/93. All major work activities have been completed and are being punched out at this time.

PLANS/ISSUES

- 1) Complete Fitness area and associated punchlist.
- 2) Complete the North Plaza Retail and associated punchlist.
- 3) Complete all punchlist work at the main building.
- 4) Obtain final "Certificate of Occupancy" by mid April.



**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

**FIELD LEVEL SUMMARY**  
**Narrative Report**

Prepared By:	Project Superintendent
For Period Ending:	March 31, 1993
Architect:	TVA Architects
Owner:	Metropolitan Service District
Contractor:	Hoffman Construction Company
Submitted By:	Don Nail

**SUMMARY OF PROJECT STATUS**

- ° Obtained the Temporary Certificate of Occupancy on March 11, 1993.
- ° Completed all CMU work at north plaza except for the brick pavers at the stairs. Waiting on the handrails to finish this item.
- ° Completed balance of drywall at the Fitness Center.
- ° Completed light installation in the east parking garage.
- ° Substantially completed T.I. drywall, taping, and painting the Fitness area.
- ° Completed CMU planter work at north plaza.
- ° Completed installing casework and millwork on the 2nd and 3rd Floors, including the Council Chambers and spine.
- ° Final clean-up completed on the 3rd Floor interior and substantially complete on the 2nd Floor.
- ° Continued punch list work.
- ° Completed Fire/Life/Safety testing on March 10, 1993.



- ° Completed T.I. mechanical and electrical rough-in, and installed fixtures and trim except at Fitness area.
- ° Completed casework, millwork, and wall panel installation in the spine and Council Chambers.
- ° Started and completed installing slate flooring at Stair #5, as well as 2nd and 3rd Floor spine.
- ° Completed all ceiling grid and tile, including the Fitness area.
- ° Completed miscellaneous stair handrails and guardrails except at the north plaza.
- ° Completed finish coat dryvit on roof screen walls as weather allowed.
- ° Continued landscaping and irrigation as weather allowed and nearly completed north plaza.
- ° Completed floor slab leveling.
- ° Completed all interior relite glazing.
- ° Completed demolition of old electrical service in basement.
- ° Completed underslab insulation in parking areas.

**PROBLEMS/CONCERNS**

- ° City requirements at north plaza pushed work into winter conditions.

**PLANNED WORK FOR MARCH 1993**

- ° Complete final cleaning of interior and exterior.
- ° Continue punch list work.
- ° Complete north plaza handrails and brick infill at handrails.
- ° Complete landscaping and irrigation.
- ° Complete work added by Metro through various ASI's.








**HOFFMAN CONSTRUCTION COMPANY**

**METRO**  
**DATE: 3-27-93**







**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

**FIELD SCHEDULE SUMMARY**  
**Narrative Report**

Prepared By:  
For Period Ending:  
Architect:  
Owner:  
Contractor:  
Submitted By:

Project Scheduler  
March 31, 1993  
TVA Architects  
Metropolitan Service District  
Hoffman Construction Company  
Kent Pothast

**SUMMARY OF PROJECT STATUS**

Landscaping and installation of storefronts work continues in the North Plaza. The project received its Certificate of Occupancy on March 11, 1993, and its Substantial Completion sign off on March 18, 1993.

Cleaning and punchlist work continue in all areas of the project.



METROPOLITAN SERVICE DISTRICT

PRIMAVERA PROJECT PLANNER

METRO HEADQUARTERS BUILDING

REPORT DATE 2APR93 RUN NO. 13  
15:39

METRO HEADQUARTERS BUILDING

START DATE 13JAN92 FIN DATE 18MAR94

SCHEDULE REPORT SORTED BY ACTIVITY ID

DATA DATE 1APR93 PAGE NO. 1

ACTIVITY ID	ORIG DUR	REM DUR	%	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	LATE START	LATE FINISH	TOTAL FLOAT
7660	20	3	85	NORTH PLAZA- INSTALL STOREFRONTS	12MAR93A	5APR93		3JUN93	42
8440	9	2	78	LANDSCAPING AS WEATHER AND RATIONING ALLOW	9MAR93A	2APR93		14APR93	8
9980	10	2	80	BSMT-FINAL CLEANUP AND PUNCHLIST	1MAR93A	2APR93		2APR93	0
9990	10	5	50	BSMT-FINAL PUNCHLIST WORK	11MAR93A	7APR93		7APR93	0
14190	8	8	0	01FIT-TOUCHUP AND CLEAN	1APR93	12APR93	1APR93	12APR93	0
14195	5	5	0	01FIT-FINAL PUNCHLIST WORK AND LOCKUP	1APR93	7APR93	1APR93	7APR93	0
19700	5	2	60	01T-BALANCE AIR SYSTEM	24MAR93A	2APR93		2APR93	0
19800	10	8	20	01 - FINAL CLEANUP AND PUNCHLIST	1MAR93A	12APR93		12APR93	0
19900	10	10	0	01-COMPLETE PUNCH LIST WORK	1APR93	14APR93	1APR93	14APR93	0
21150	4	4	0	02 - RESTROOMS PAINT TOUCHUP	1APR93	6APR93	1APR93	6APR93	0
21180	2	2	0	02 - CLEAN TOILET ROOMS AND LOCK	1APR93	2APR93	1APR93	2APR93	0
29700	5	1	80	02 - BALANCE AIR SYSTEM	16MAR93A	1APR93		1APR93	0
29800	10	1	90	02 - FINAL CLEAN AND PREPARE PUNCH LIST	17MAR93A	1APR93		1APR93	0
29900	15	10	33	02 - FINAL PUNCHLIST WORK AND TURNOVER	29MAR93A	14APR93		14APR93	0
31150	4	4	0	03 -TOILETS' PAINT TOUCHUP	1APR93	6APR93	1APR93	6APR93	0
31180	2	2	0	03 - CLEAN TOILET ROOMS AND LOCK	1APR93	2APR93	1APR93	2APR93	0
31750	4	1	75	03 - FLOOR PAINT TOUCHUP (NON-TI)	11MAR93A	1APR93		1APR93	0
35600	4	1	75	03CC - METAL SCREENS IN CEILING	22FEB93A	1APR93		1APR93	0
39700	5	1	80	03T-BALANCE AIR SYSTEM	26FEB93A	1APR93		1APR93	0
39900	15	10	33	03 - FINAL PUNCHLIST WORK AND TURNOVER	16MAR93A	14APR93		14APR93	0
99990	365	352	4	WARRANTY PERIOD	18MAR93A	18MAR94		18MAR94	0
121130	30	2	93	PROCURE AUDIO-VISUAL DEVICES	18NOV92A	2APR93		2APR93	0



H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BUILDING: METRO HEADQUARTERS  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS  
 MONTH ENDING: MARCH, 1993

STATE CHANGE IN SCOPE SUMMARY

JOB NO. 9214  
 ESTIMATOR: CLL  
 DATE: 3/29/93

C.O. NO.	DESCRIPTION OF WORK	TOTAL COSTS
	INITIAL CONTRACT	\$9,341,000
1	AMENDMENT ONE: ADD 1ST FLOOR CORE WORK	\$137,845
2	AMENDMENT TWO: PCB REMOVAL/MECHANICAL UNIT UPSIZING	\$47,787
3	AMENDMENT THREE: ADD PENTHOUSE WORK	\$113,104
4	AMENDMENT FOUR: PARKING GARAGE DESIGN, RECYCLE CHUTE, RETAIN DESIGN AMENITIES, & UPDATE SECURITY DESIGN	\$216,404
5	AMENDMENT FIVE: UTILIZE MCQUAY AIR HANDLER UNIT	\$34,970
6	AMENDMENT SIX: ADD GARAGE SHEAR WALL, MISC. DESIGN FEES	\$163,853
7	AMENDMENT SEVEN: SITE LIGHTING, PARKING SITEWORK	\$210,360
8	AMENDMENT EIGHT: INCREASE T.I. ALLOWANCE	\$724,970
9	AMENDMENT NINE: ADD CITY LIGHTING & REVISE LANDSCAPING	\$123,690
10	AMENDMENT TEN: ADD DATA/PHONE & AUDIO ROUGHIN, EXTEND TIME	\$181,873
11	AMENDMENT ELEVEN: RESOURCEFUL RENOVATION, FURNITURE TRANSFER	\$189,592
12	AMENDMENT TWELVE: WINDOW BLIND UPGRADE, ENERGY STUDY DESIGN	\$30,328
13	AMENDMENT THIRTEEN: FURNITURE DESIGN, INCREASE T.I. ALLOWANCE	PENDING
		=====
	CONTRACT STATUS	\$11,515,776





H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BLDG: METRO  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 29-Mar-93

PR#	CR #	DESCRIPTION OF WORK	DATE SUBMT	DATE APPRV	PROPOSAL AMOUNT	C.O.#	ACTION STATUS	APPRVD AMOUNT	C.O.	REMARKS
1	N/A	ADD 1ST FLOOR "CORE/SHELL" WORK, ADD TRAFFIC STUDY WORK, REMOVE PENTHOUSE EQUIPMENT	2/92	2/92	\$122,515	1	A	\$122,515	SEE C.O. 1	
2	8	PROVIDE N. MECH. SHAFT SLAB CUT & CAP FOR FUTURE SERVICE TO FIRST FLOOR	N.A.	N.A.	\$1,883	2	A	\$1,883	SEE C.O. 2	
3	12	PARKING GARAGE STRUCTURAL ANALYSIS	N.A.	8/11	\$8,774	4	A	\$8,774	SEE C.O. 4	
4	9	TVA DWGS A3.4, A3.6, A8.9, & A8.10 (3/9/92) CONCERNING PLAZA CLERESTORY & FITNESS CENTER	3/13	VOID	\$115,549	VOID	V	VOID	DESIGN WAS REVISED.	
5	11	ADD PENTHOUSE CORE & SHELL WORK	3/92	3/92	\$111,904	3	A	\$111,904	SEE C.O. 3	
6	15R	PARKING GARAGE ARCH., MECH, & ELEC DESIGN FEES	6/16	3/92	\$55,909	4	A	\$55,989	SEE C.O. 4	
7A	40R1	DEMO & RESURFACE PARKING GARAGE UPPER DECK	9/30		\$140,734		O		METRO PUT ON HOLD ON 10/13/92	
8	32	ENERGY STUDY UPGRADE & DESIGN COSTS			\$20,000	12	A	\$14,614	SEE C.O. 12	
9	41A	BASE BLDG DESIGN OPTIONS	8/4	3/92	\$123,613	4	A	\$123,613	SEE C.O. 4	
10	19D	PLAZA DESIGN REVIEW ISSUES			\$345,062		C		APPROX. VALUE, NOT SUBMITTED	
11	55	PARKING GARAGE ELEVATOR WORK	1/29	1/29	\$51,198	11	A	\$51,198	SEE C.O. 11	
12	56	PENTHOUSE AREA T.I. DESIGN WORK	8/25	10/7	\$6,912	6	A	\$6,912	SEE C.O. 6	

H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BLDG: METRO  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 29-Mar-93

PR#	CR #	DESCRIPTION OF WORK	DATE SUBMT	DATE APPRV	PROPOSAL AMOUNT	C.O.#	ACTION STATUS	APPRVD AMOUNT	C.O.	REMARKS
13	57	POLICE STATION T.I. DESIGN WORK	9/14	10/7	\$5,346	6	A	\$5,346	SEE C.O. 6	
14	N.A.	UPGRADE TO MCQUAY ROOFTOP MECHANICAL UNIT	8/10	9/92	\$34,970	5	A	\$34,970	SEE C.O. 5	
15	N.A.	ADD TELEPHONE ROOM DESIGN/DELETE DAYCARE VAULT	9/14	10/7	\$1,458	6	A	\$1,458	SEE C.O. 6	
16	N.A.	REVISE LANDSCAPING DESIGN	9/14	10/7	\$2,700	6	A	\$1,836	SEE C.O. 6	
17	85	SITWORK & SITE ELECTRICAL BEYOND THE "RFP"	9/21	N.A.	\$263,316	N.A.	V	N.A.	VOID DUE TO SITE LIGHTING	
17A	85A	SITWORK AROUND PARKING GARAGE	10/6	N.A.	\$131,004	N.A.	V	N.A.	SEE PROPOSAL 17B	
17B	85C	SITWORK AROUND PARKING GARAGE	10/29	11/3	\$104,334	7	A	\$104,334	SEE C.O. 7, APPROVED W/ NOTES	
18	104T	POLICE STATION T.I. CONSTRUCTION WORK	12/16	1/29	\$102,063	N.A.	V	N.A.	LEASE NOT APPROVED.	
19	87	REVISED LANDSCAPING CONSTRUCTION	N.A.	N.A.	NO COST	N.A.	V	N.A.	NO COSTS WERE SUBMITTED.	
20	88T	REVISE T.I. CEILING LAYOUT W/O COFFERS	9/25	9/28	\$8,095	T.I.	A	SEE T.I.	ABSORBED IN T.I. ALLOWANCE	
21	97T	ADD BACK REVEALS @ COUNCIL CHAMBERS & RM 363	10/7	10/8	\$3,766	N.A.	V	REJECTED	METRO REJECTED THIS REVISION	
22	92	REVISE IRRIGATION TO DRIP SYSTEM	10/13	11/3	\$3,581	N.A.	V	REJECTED	METRO REJECTED THIS REVISION	
23	82	ADD NEW BRICK VENEER SKIN @ PARKING ENTRY	10/14	11/3	\$13,827	7	A	\$11,627	SEE C.O. 7. PARTIAL APPROVAL	



H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BLDG: METRO  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 29-Mar-93

PR#	CR #	DESCRIPTION OF WORK	DATE SUBMT	DATE APPRV	PROPOSAL AMOUNT	C.O.#	ACTION STATUS	APPRVD AMOUNT	C.O.	REMARKS
24	105T	FABRIC SHADES IN LIEU OF WINDOW BLINDS	2/11	2/16	\$30,211	12	A	\$30,211	SEE C.O. 12	
25	106T	ADD SINGLE RESTROOM NEAR COUNCIL CHAMBERS			\$11,722	N.A.	A	W/ T.I.	ABSORBED IN T.I. WORK	
26	107T	ADD (6) INSTA-HOT WATER HEATERS	10/12	9/27	\$5,886	N.A.	V	N.A.	NOT APPROVED BY METRO	
27	108T	REVISE FITNESS CENTER/POLICE STATION TO ALLOW FOR GREENSPACE EXPANSION	10/12	10/20	\$2,106	7	A	\$2,106	SEE C.O. 7	
28	109T	PROVIDE 1 HOUR WALL @ EAST SIDE OF ROOM 119	10/15		\$3,370	N.A.	A	W/ T.I.	ABSORBED IN T.I. WORK	
29	110A	PARKING GARAGE RAILING & ORNAMENTAL IRON	1/13		\$96,531		O		METRO IS REVIEWING	
30	111T	ADD AUDIO/VISUAL SYSTEM PER ACSI DWGS	11/30	11/3	\$117,807	N.A.	A	W/ T.I.	ABSORBED IN T.I. WORK	
31		BLOCKOUTS @ GARAGE WALLS/WALL ENCLOSURES								
32	91T	ADD DRAINS FOR MISC. T.I. SINKS	10/28	N.A.	\$1,950	N.A.	A	W/ T.I.	ABSORBED IN T.I. WORK	
33	96M	ADD NEW LIGHTS @ PARKING GARAGE	10/30	11/3	\$75,720	7	A	\$75,720	SEE C.O. 7	
34	126T	ADD COUNCIL CHAMBERS LIGHT CONTROLS	N.A.	N.A.	\$15,300	N.A.	A	W/ T.I.	ABSORBED IN T.I. WORK	
35	131M	PROVIDE CMU ROOM FOR U.S. WEST	12/7		\$18,859				METRO IS REVIEWING	
36	N.A.	USE GRIMMS SOIL & ALTERNATE FILTER FABRIC	12/17	1/5	\$1,437	9	A	\$1,437	SEE C.O. 9	

H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BLDG: METRO  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS


PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 29-Mar-93

PR#	CR #	DESCRIPTION OF WORK	DATE SUBMT	DATE APPRV	PROPOSAL AMOUNT	C.O.#	ACTION STATUS	APPRVD AMOUNT	C.O.	REMARKS
37	190	PROVIDE DESIGN SERVICES FOR OWNER FURNITURE	1/11	1/14	\$35,878	N.A.	A	W/ T.I.		ABSORBED IN T.I. WORK
38	203M	ADD BACKFLOW DEVICE W/ ROOM @ PARKING GARAGE	3/1	3/8	\$28,736	12	A	\$28,736		SEE C.O. 12
39	209T	ADD SECURITY @ (5) DOORS PER RFP 31 & 32	3/9	3/29	\$9,028		A	\$9,028		TO BE INCLUDED IN C.O. 14
40										
		TOTALS			\$2,117,505			\$804,211		







**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

Metro Headquarters  
Portland, Oregon  
Our Job No. 9214

**TENANT IMPROVEMENT BUDGET SUMMARY**  
**Narrative Report**

Prepared By:	Assistant Operations Manager
For Period Ending:	March 31, 1993
Architect:	TVA Architects
Owner:	Metropolitan Service District
Contractor:	Hoffman Construction Company
Submitted By:	Cade Lawrence

**SUMMARY OF TENANT IMPROVEMENT STATUS**

The following summary of costs and summary of proposals give an accurate indication of the "tenant improvement" costs committed as of March 31, 1993. The summaries do not, however, include recent work awarded but not yet input into the computer. On the lines below, we have combined the computer data, proposal data, and our best summary of committed costs yet to be input into the computer.

<u>Description</u>	<u>Value</u>
Computer Printout	\$2,471,546
T.I. Proposal Log	\$7,153
Miscellaneous Committed Costs	\$2,578
Anticipated Tenant Improvement Costs	\$13,379
Contractor's Overhead and Fee	<u>\$199,572</u>
<b>Total T.I. Contract Amount</b>	<b>\$2,694,228</b>

Application: CR230CQRY.HOFFMAN

Queried files: CR230PF.PRODUCTION Member: CR230PF

AP015LF.HOFFMAN Member: AP015LF

File resorted according to following sort order:

RECORD	FORMAT	FIELD	SEQUENCE	SIGN
--------	--------	-------	----------	------

CR230FS		CRJBNR	ASCEND	*YES
---------	--	--------	--------	------

		CRCODE	ASCEND	
--	--	--------	--------	--

User specified record selection criteria:

RECORD	FORMAT	OPTION	FIELD	SELECTION	TEST
--------	--------	--------	-------	-----------	------

CR230FS		*SELECT	CRJBNR	*EQ	9214
---------	--	---------	--------	-----	------

			CRCODE	*EQ	'894'
--	--	--	--------	-----	-------

			CRTYPE	*LS	'F' 'G'
--	--	--	--------	-----	---------

CRJBNR	CRCODE	BATCH DATE	RECORD TYPE	AMOUNT	APNAME
9214	894	7/15/92	F	6,900.00	GRASLE ELECTRIC, A DIVISION
9214	894	8/12/92	F	1,566.80	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	8/12/92	F	41.60	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	8/12/92	F	6,391.35	CITY TREASURER
9214	894	8/12/92	F	128.74	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	8/12/92	F	127.35	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	8/12/92	F	106.00	DAILY JOURNAL OF COMMERCE
9214	894	8/12/92	F	134.84	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	8/12/92	F	606.90	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	8/12/92	F	617.45	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	8/12/92	F	485.40	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	8/12/92	F	2,836.00	PERFORMANCE CONTRACTING, INC.
9214	894	9/16/92	F	63.00	PORTLAND OBSERVER
9214	894	9/16/92	F	69.00	THE SKANNER NEWSPAPER INC.
9214	894	9/16/92	F	69.00	THE SKANNER NEWSPAPER INC.
9214	894	9/16/92	F	36.42	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	6.88	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	53.00	DAILY JOURNAL OF COMMERCE
9214	894	9/16/92	F	25.18	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	24.30	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	311.30	HOFFMAN CORPORATION
9214	894	9/16/92	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	21.44	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	91.40	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	24.00	BLACK & DECKER INC.
9214	894	9/16/92	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	9/16/92	F	46.13	ACME TOOL & SPECIALTY CO., INC.
9214	894	9/16/92	F	23.66-	ACME TOOL & SPECIALTY CO., INC.
9214	894	9/16/92	F	23.66	HOFFMAN CONSTRUCTION CO. OF OR.
9214	894	9/16/92	F	638.89	CITY OF PORTLAND
9214	894	9/16/92	F	29,460.00	CHOWN, INC.
9214	894	9/16/92	F	7,215.00	W. H. CRESS COMPANY, INC.
9214	894	9/16/92	F	1,750.00	CONCRETE CORING COMPANY
9214	894	9/16/92	F	61,435.00	D & D DOOR INC.
9214	894	9/16/92	F	14,729.00	HOFFMAN STRUCTURES, INC.
9214	894	9/16/92	F	230,345.00	MCKINSTRY COMPANY
9214	894	9/16/92	F	31,390.00	PERFORMANCE CONTRACTING, INC.
9214	894	9/16/92	F	141,763.00	PEN-NOR INC.
9214	894	9/16/92	F	1,515.00	PRECISION REBAR ACCESSORIES INC.
9214	894	10/14/92	F	17.16	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	35.68	BLACK & DECKER INC.
9214	894	10/14/92	F	420.00	C S ACOUSTICAL ENGINEERING
9214	894	10/14/92	F	1,135.60	HILTI, INC.
9214	894	10/14/92	F	632.50	LONE STAR NORTHWEST
9214	894	10/14/92	F	29.82	SENER TOOL SERVICE, INC.
9214	894	10/14/92	F	35.10	SENER TOOL SERVICE, INC.
9214	894	10/14/92	F	67.00	STAR RENTALS
9214	894	10/14/92	F	767.00	TRI-COUNTY CONCRETE PUMPING, INC
9214	894	10/14/92	F	34.53	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	399.76	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	144.00	HERTZ EQUIPMENT RENTAL
9214	894	10/14/92	F	399.76-	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	34.53-	WILLAMETTE PRINT & BLUEPRINT CO.



CRJBNR	CRCODE	BATCH DATE	RECORD TYPE	AMOUNT	APNAME
9214	894	10/14/92	F	17.16-	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	151.00	HOFFMAN CORPORATION
9214	894	10/14/92	F	30.00	HOFFMAN CORPORATION
9214	894	10/14/92	F	1,245.83	HOFFMAN CORPORATION
9214	894	10/14/92	F	311.50	ACME TOOL & SPECIALTY CO., INC.
9214	894	10/14/92	F	35.00	HILTI, INC.
9214	894	10/14/92	F	1,050.00	HERTZ EQUIPMENT RENTAL
9214	894	10/14/92	F	2,888.06	LONE STAR NORTHWEST
9214	894	10/14/92	F	329.76	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	34.53	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	17.16	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	29.94	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	206.29	LONE STAR NORTHWEST
9214	894	10/14/92	F	58.44	BURNS BROTHERS, INC.
9214	894	10/14/92	F	810.00	HILTI, INC.
9214	894	10/14/92	F	174.24	PORTLAND CONTRACTORS SUPPLY, INC
9214	894	10/14/92	F	160.25	STAR RENTALS
9214	894	10/14/92	F	384.90	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	7,129.18	CITY TREASURER
9214	894	10/14/92	F	769.17	METROPOLITAN DISPOSAL CORP.
9214	894	10/14/92	F	145.60	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	10/14/92	F	268.18	LONE STAR NORTHWEST
9214	894	10/14/92	F	6,344.00	CASCADE COMMERCIAL CO.
9214	894	10/14/92	F	1,520.00	BROTHERS CONCRETE CUTTING
9214	894	10/14/92	F	103,330.00	BASIC FIRE PROTECTION, INC.
9214	894	10/14/92	F	451.00	CARR CONSTRUCTION INC.
9214	894	10/14/92	F	47,419.00	CARR CONSTRUCTION INC.
9214	894	10/14/92	F	7,460.00	DEA MOR ASSOCIATES, INC.
9214	894	10/14/92	F	422,919.00	GRASLE ELECTRIC, A DIVISION
9214	894	10/14/92	F	9,433.00	HOFFMAN STRUCTURES, INC.
9214	894	10/14/92	F	7,987.00-	MCKINSTRY COMPANY
9214	894	10/14/92	F	250.00	PERFORMANCE CONTRACTING, INC.
9214	894	10/14/92	F	1,500.00	PERFORMANCE CONTRACTING, INC.
9214	894	11/12/92	F	35.00-	CONCRETE CORING COMPANY
9214	894	11/12/92	F	343.24	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	24.78	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	37.20	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	25.44	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	20.64	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	18.70	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	73.12	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	97.86	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	77.04	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	16.20	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	108.90	HOFFMAN CORPORATION
9214	894	11/12/92	F	17.94	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	11/12/92	F	30.00	HOFFMAN CORPORATION
9214	894	11/12/92	F	284,760.00	R.W. DESCH WOODWORKING INC.
9214	894	11/12/92	F	6,600.00	GIBSON DOOR INC.
9214	894	11/12/92	F	6,438.00	INNOVATIVE WATERPROOFING
9214	894	11/12/92	F	17,997.00	INTERIOR TECHNOLOGY, INC.
9214	894	11/12/92	F	122,466.00	REICHLE, INC.
9214	894	11/12/92	F	18,271.00	TIMBERLAND HAWAII INC.

CRJBNR	CRCODE	BATCH DATE	RECORD TYPE	AMOUNT	APNAME
9214	894	11/12/92	F	33,600.00	WELDCRAFT COMPANY
9214	894	11/12/92	F	463,868.00	WESTERN PARTITIONS, INC.
9214	894	11/12/92	F	850.00	W. H. CRESS COMPANY, INC.
9214	894	11/12/92	F	5,729.00	CARR CONSTRUCTION INC.
9214	894	11/12/92	F	1,207.00-	DEA MOR ASSOCIATES, INC.
9214	894	11/12/92	F	15,634.00	GRASLE ELECTRIC, A DIVISION
9214	894	11/12/92	F	25,055.00	HARMON CONTRACT GLAZING INC.
9214	894	11/12/92	F	800.00	SELECTRON, INC.
9214	894	11/12/92	F	1,950.00	THOMPSON VAIVODA & ASSOCIATES
9214	894	12/16/92	F	12.90	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	36.14	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	15.52	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	14.70	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	19.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	12.40	CITY TREASURER
9214	894	12/16/92	F	30.00	HOFFMAN CORPORATION
9214	894	12/16/92	F	15.00	HOFFMAN CORPORATION
9214	894	12/16/92	F	99.00	HOFFMAN CORPORATION
9214	894	12/16/92	F	27.16	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	61.48	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	9.00	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	7.76	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	10.64	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	12.96	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	12/16/92	F	101,541.00	COCHRAN BROADWAY ELECTRIC
9214	894	12/16/92	F	17,049.00-	BASIC FIRE PROTECTION, INC.
9214	894	12/16/92	F	1,049.00	BASIC FIRE PROTECTION, INC.
9214	894	12/16/92	F	452.00-	CASCADE COMMERCIAL CO.
9214	894	12/16/92	F	2,005.00-	COCHRAN BROADWAY ELECTRIC
9214	894	12/16/92	F	716.00	COCHRAN BROADWAY ELECTRIC
9214	894	12/16/92	F	1,452.00	CARBON DIOXIDE, INC.
9214	894	12/16/92	F	3,091.00	CONCRETE CORING COMPANY
9214	894	12/16/92	F	18,271.00-	R.W. DESCH WOODWORKING INC.
9214	894	12/16/92	F	5,200.00-	R.W. DESCH WOODWORKING INC.
9214	894	12/16/92	F	2,400.00	D & D DOOR INC.
9214	894	12/16/92	F	14,862.00	GRASLE ELECTRIC, A DIVISION
9214	894	12/16/92	F	1,230.00	INNOVATIVE WATERPROOFING
9214	894	12/16/92	F	1,124.00	MCKINSTRY COMPANY
9214	894	12/16/92	F	7,163.00	PERFORMANCE CONTRACTING, INC.
9214	894	12/16/92	F	687.00	PERFORMANCE CONTRACTING, INC.
9214	894	12/16/92	F	7,495.00	THOMPSON VAIVODA & ASSOCIATES
9214	894	1/13/93	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	1/13/93	F	21.28	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	1/13/93	F	154.00	HOFFMAN CONSTRUCTION CO. OF OR.
9214	894	1/13/93	F	1,850.00	DENNIS PETERSON EQUIPMENT CO.
9214	894	1/13/93	F	11.64	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	1/13/93	F	24.46	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	1/13/93	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	1/13/93	F	50,584.00	ALEXANDER MANUFACTURING INC.
9214	894	1/13/93	F	189,747.00	LANDRY'S COMMERCIAL FLOOR
9214	894	1/13/93	F	90,930.00	SPECTRUM SYSTEMS DESIGN



CRJBNR	CRCODE	BATCH DATE	RECORD TYPE	AMOUNT	APNAME
9214	894	1/13/93	F	1,512.00	BASIC FIRE PROTECTION, INC.
9214	894	1/13/93	F	1,602.00	CHOWN, INC.
9214	894	1/13/93	F	460.00	W. H. CRESS COMPANY, INC.
9214	894	1/13/93	F	270.00	CONCRETE CORING COMPANY
9214	894	1/13/93	F	588.00	CARR CONSTRUCTION INC.
9214	894	1/13/93	F	26,131.00	R.W. DESCH WOODWORKING INC.
9214	894	1/13/93	F	756.00	R.W. DESCH WOODWORKING INC.
9214	894	1/13/93	F	90.00	GIBSON DOOR INC.
9214	894	1/13/93	F	7,856.00-	GRASLE ELECTRIC, A DIVISION
9214	894	1/13/93	F	837.00	GRASLE ELECTRIC, A DIVISION
9214	894	1/13/93	F	90.00-	INTERIOR TECHNOLOGY, INC.
9214	894	1/13/93	F	1,004.00	LANDRY'S COMMERCIAL FLOOR
9214	894	1/13/93	F	7,060.00-	LANDRY'S COMMERCIAL FLOOR
9214	894	1/13/93	F	532.00	PERFORMANCE CONTRACTING, INC.
9214	894	1/13/93	F	985.00	PERFORMANCE CONTRACTING, INC.
9214	894	1/13/93	F	13,245.00	PEN-NOR INC.
9214	894	1/13/93	F	1,600.00	REICHLER, INC.
9214	894	1/13/93	F	1,500.00	THOMPSON VAIVODA & ASSOCIATES
9214	894	1/13/93	F	1,794.00	TIMBERLAND HAWAII INC.
9214	894	1/13/93	F	8,670.00	WELDCRAFT COMPANY
9214	894	1/13/93	F	7,507.00	WESTERN PARTITIONS, INC.
9214	894	1/13/93	F	8,473.00	WESTERN PARTITIONS, INC.
9214	894	2/17/93	F	519.38-	CHOWN, INC.
9214	894	2/17/93	F	60.70	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	2/17/93	F	3,629.00	NORTHWEST NATURAL GAS
9214	894	2/17/93	F	2,774.00	NORTHWEST NATURAL GAS
9214	894	2/17/93	F	3,505.21	PACIFIC POWER & LIGHT
9214	894	2/17/93	F	90.00	UNITED FIRE & SAFETY EQUIP. CO.
9214	894	2/17/93	F	5.00	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	2/17/93	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	2/17/93	F	1,093.95	MASONS SUPPLY CO.
9214	894	2/17/93	F	1,496.00	ALEXANDER MANUFACTURING INC.
9214	894	2/17/93	F	4,582.00	BASIC FIRE PROTECTION, INC.
9214	894	2/17/93	F	511.00-	BASIC FIRE PROTECTION, INC.
9214	894	2/17/93	F	3,834.00	CHOWN, INC.
9214	894	2/17/93	F	100,252.00-	COCHRAN BROADWAY ELECTRIC
9214	894	2/17/93	F	2,636.00	COCHRAN BROADWAY ELECTRIC
9214	894	2/17/93	F	8,205.00-	R.W. DESCH WOODWORKING INC.
9214	894	2/17/93	F	100,000.00-	R.W. DESCH WOODWORKING INC.
9214	894	2/17/93	F	1,478.00	R.W. DESCH WOODWORKING INC.
9214	894	2/17/93	F	1,932.00	DAVIDSON'S MASONRY, INC.
9214	894	2/17/93	F	450.00	GIBSON DOOR INC.
9214	894	2/17/93	F	15,634.00-	GRASLE ELECTRIC, A DIVISION
9214	894	2/17/93	F	6,658.00	GRASLE ELECTRIC, A DIVISION
9214	894	2/17/93	F	18,820.00	HARMON CONTRACT GLAZING INC.
9214	894	2/17/93	F	14,537.00	LANDRY'S COMMERCIAL FLOOR
9214	894	2/17/93	F	6,821.00	MCBRIDE SHEETMETAL INC.
9214	894	2/17/93	F	1,542.00	MCBRIDE SHEETMETAL INC.
9214	894	2/17/93	F	1,191.00-	MCKINSTRY COMPANY
9214	894	2/17/93	F	1,679.00	PERFORMANCE CONTRACTING, INC.
9214	894	2/17/93	F	3,230.00	PERFORMANCE CONTRACTING, INC.
9214	894	2/17/93	F	9,858.00	REICHLER, INC.
9214	894	2/17/93	F	1,260.00	SPECTRUM SYSTEMS DESIGN
9214	894	2/17/93	F	92,190.00-	SPECTRUM SYSTEMS DESIGN



CRJBNR	CRCODE	BATCH DATE	RECORD TYPE	AMOUNT	APNAME
9214	894	2/17/93	F	624.00	SPECTRUM SYSTEMS DESIGN
9214	894	2/17/93	F	33,220.00	THOMPSON VAIVODA & ASSOCIATES
9214	894	2/17/93	F	567.00	THOMPSON VAIVODA & ASSOCIATES
9214	894	2/17/93	F	1,794.00-	TIMBERLAND HAWAII INC.
9214	894	2/17/93	F	690.00	TIMBERLAND HAWAII INC.
9214	894	2/17/93	F	2,419.00	TIMBERLAND HAWAII INC.
9214	894	2/17/93	F	6,835.00	WESTERN PARTITIONS, INC.
9214	894	2/17/93	F	30,862.00-	WESTERN PARTITIONS, INC.
9214	894	3/17/93	F	60.48-	DON P. SCHONERT CO., INC.
9214	894	3/17/93	F	86.00-	CHOWN, INC.
9214	894	3/17/93	F	3,886.74	MASONS SUPPLY CO.
9214	894	3/17/93	F	376.20	MASONS SUPPLY CO.
9214	894	3/17/93	F	5,458.86	MASONS SUPPLY CO.
9214	894	3/17/93	F	1,350.00	POWER RENTS, INC.
9214	894	3/17/93	F	122.00	BURNS BROTHERS, INC.
9214	894	3/17/93	F	7.50	WILLAMETTE PRINT & BLUEPRINT CO.
9214	894	3/17/93	F	52.04	HOFFMAN CORPORATION
9214	894	3/17/93	F	54.78	HOFFMAN CORPORATION
9214	894	3/17/93	F	103.61	UNITED FIRE & SAFETY EQUIP. CO.
9214	894	3/17/93	F	5,332.00	GE APPLIANCES
9214	894	3/17/93	F	2,376.05	NORTHWEST NATURAL GAS
9214	894	3/17/93	F	121.74	BURNS BROTHERS, INC.
9214	894	3/17/93	F	107.48	HOFFMAN CORPORATION
9214	894	3/17/93	F	23.98	HOFFMAN CORPORATION
9214	894	3/17/93	F	185.00	HOFFMAN CORPORATION
9214	894	3/17/93	F	528.26	PORTLAND WATER BUREAU
9214	894	3/17/93	F	133.43	PORTLAND WATER BUREAU
9214	894	3/17/93	F	158.00	UNITED FIRE & SAFETY EQUIP. CO.
9214	894	3/17/93	F	21.78	MASONS SUPPLY CO.
9214	894	3/17/93	F	1,350.00	POWER RENTS, INC.
9214	894	3/17/93	F	2,550.00	DENNIS PETERSON EQUIPMENT CO.
9214	894	3/17/93	F	7,872.00	J & F INDUSTRIES, INC.
9214	894	3/17/93	F	5,490.00	JOE BUILDING MAINTENANCE INC.
9214	894	3/17/93	F	3,983.00	ALEXANDER MANUFACTURING INC.
9214	894	3/17/93	F	1,557.00	BASIC FIRE PROTECTION, INC.
9214	894	3/17/93	F	520.00	CHOWN, INC.
9214	894	3/17/93	F	1,431.00	COCHRAN BROADWAY ELECTRIC
9214	894	3/17/93	F	64,000.00-	R.W. DESCH WOODWORKING INC.
9214	894	3/17/93	F	10,176.00	R.W. DESCH WOODWORKING INC.
9214	894	3/17/93	F	420.00	GIBSON DOOR INC.
9214	894	3/17/93	F	6,658.00-	GRASLE ELECTRIC, A DIVISION
9214	894	3/17/93	F	10,063.00	GRASLE ELECTRIC, A DIVISION
9214	894	3/17/93	F	122.00-	GRASLE ELECTRIC, A DIVISION
9214	894	3/17/93	F	11,168.00	HOFFMAN STRUCTURES, INC.
9214	894	3/17/93	F	578.00	LANDRY'S COMMERCIAL FLOOR
9214	894	3/17/93	F	1,628.00	LANDRY'S COMMERCIAL FLOOR
9214	894	3/17/93	F	1,542.00-	MCBRIDE SHEETMETAL INC.
9214	894	3/17/93	F	1,996.00	MCBRIDE SHEETMETAL INC.
9214	894	3/17/93	F	1,084.00	MCBRIDE SHEETMETAL INC.
9214	894	3/17/93	F	785.00-	MCKINSTRY COMPANY
9214	894	3/17/93	F	8,051.00	MCKINSTRY COMPANY
9214	894	3/17/93	F	2,189.00	PERFORMANCE CONTRACTING, INC.
9214	894	3/17/93	F	7,115.00	PEN-NOR INC.
9214	894	3/17/93	F	5,000.00	STANLEY SMITH SECURITY INC.

03/22/93 15:59:20

CRJBNR CRCODE

BATCH RECORD  
DATE TYPE

AMOUNT

APNAME

PAGE

9214	894	3/17/93	F	591.00	THOMPSON VAIVODA & ASSOCIATES
9214	894	3/17/93	F	1,370.00-	WELDCRAFT COMPANY
9214	894	3/17/93	F	2,800.00	WESTERN PARTITIONS, INC.
				2,471,546.15	*
				2,471,546.15	**

TOTAL NUMBER OF RECORDS PROCESSED 273

H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BUILDING: METRO BUILDING  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 03/22/93

FILE	PR#	C.O. #	CHG. #	DESCRIPTION OF WORK	REC'D	AUTH'D	REVISION TO GMP	SUBCONTRACTOR	EXPECT	RETURN	GMP COST	MOD
161T	N.A.	W/ T.I.	A092	REVISE SHEET VINYL TO VCT. REVISE TACKABLE FABRIC TO REDUCE COSTS	12/10	12/10		LANDRYS (CREDIT W. PART.	12/23	12/15	\$7,060 CREDIT??	12/17
162T			R337	REVISE SKYLIGHT DRYWALL REVEALS TO ALIGN W/ THE SPINE TENANT RELIGHTS	12/10	12/10		W. PART. MCKINSTRY GRASLE		1/4 1/27 12/23	\$644 NO RESPONSE NO RESPONSE	2/19 N.A. N.A.
165T			R344	ADD PHONE WIRING TO ELEVATORS	12/21	12/21		COCHRAN	1/8	1/14	\$831	2/3
165T			A096	RELOCATE PHONE JACK PER RFP 21	12/22	12/22		GRASLE SOUND		2/22 2/22	NO RESPONSE NO RESPONSE	N.A. N.A.
167T	N.A.	W/ T.I.	A094	INCREASE FLS STROBES TO 75 CANDELLA				GRASLE		1/5	\$5,256	2/18
169T			A097	DELETE ORIG. FITNESS ROOM 143 AND REVISE FLOOR TO PARTIAL RUBBER FLOOR & VCT				BASIC W. PART. PEN NOR DESCH CHOWN GIBSON COCHRAN GRASLE REICHLER HARMON BC INSTALLATION PERFORMANCE TIMBERLAND LANDRYS		1/11 3/12 3/19 1/6 1/11 3/19 2/17 1/11 1/7 1/8 2/18 1/7 12/10	(\$440) NO RESPONSE NO RESPONSE \$0 \$0 NO RESPONSE W/ CR104A (\$1,632) \$0 NO RESPONSE (\$1,374) W/ CR104A W/ CR104A	2/25 N.A. N.A. N.A. N.A. N.A. 3/19 3/19 N.A. N.A. N.A. 3/19 1/7 2/1



H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BUILDING: METRO BUILDING  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 03/22/93

FILE	PR#	C.O. #	CHG. #	DESCRIPTION OF WORK	REC'D	AUTH'D	REVISION TO GMP	SUBCONTRACTOR	EXPECT	RETURN	GMP COST	MOD
169T								D & D		3/19	W/ CR104A	3/19
169T								MCKINSTRY		12/4	(\$3,246)	3/10
171T			A099	REVISE SPINE SPEAKER & DETECTOR LAYOUT/ ADD				PEN NOR		3/19	NO RESPONSE	N.A.
171T				3" STEEL PLATE @ N. PLAZA TRELLIS				REICHLER		1/11	\$3,000	VOID
171T								PERFORMANCE		1/5	\$498	1/6
171T								SPECTRUM		3/19	NO RESPONSE	N.A.
171T								W. PART.		3/19	NO RESPONSE	N.A.
171T								GRASLE		3/19	NO RESPONSE	N.A.
171T					12/29			CARR	1/11	2/22	SEE CR194T	N.A.
172T			A098	DELETE ALL SYNDECRETE COUNTERTOP MATERIALS ON								
172T				ASI 68	12/29	12/29		ALEXANDER		1/5	IN CONTRACT	N.A.
173T			A100	REVISE FLOORING @ ROOMS 294A & B FROM VCT TO				W. PART.		1/14	\$152	2/10
173T				CARPET & CLARIFY SOFFIT CONSTRUCTION @ BEAM				COCHRAN		3/19	NO RESPONSE	N.A.
173T				FURTHER CLARIFICATION OF HVAC @ ENTRY AREA				GRASLE		3/19	NO RESPONSE	N.A.
173T								BROADWAY		3/19	NO RESPONSE	N.A.
173T								MCKINSTRY		3/19	NO RESPONSE	N.A.
173T								LANDRYS		1/21	\$686	VOID
173T								PEN NOR		3/19	NO RESPONSE	N.A.
173T								MCKINSTRY		3/19	NO RESPONSE	N.A.
173T								PERFORMANCE		3/19	NO RESPONSE	N.A.
173T								PERFORMANCE		3/19	NO RESPONSE	N.A.
173T								LANDRYS		2/22	\$578	2/22
173T								PEN NOR		3/19	NO RESPONSE	N.A.
173T					12/31	12/31		BASIC	1/14	3/19	NO RESPONSE	N.A.

H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BUILDING: METRO BUILDING  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 03/22/93

FILE	PR#	C.O. #	CHG. #	DESCRIPTION OF WORK	REC'D	AUTH'D	REVISION TO GMP	SUBCONTRACTOR	EXPECT	RETURN	GMP COST	MOD
173T								BASIC	1/25	3/19	NO RESPONSE	N.A.
173T								GRASLE		3/19	NO RESPONSE	N.A.
173T								REICHL		1/14	\$100	2/5
175T	N.A.	W/ T.I.	AE56	ACSI MEMO/DATA CONCERNING A/V REVISIONS	12/18			SPECTRUM	1/8	1/4	\$50	1/8
175T					12/18			SPECTRUM	1/8	1/4	\$1,210	1/8
178T	N.A.	W/ T.I.	A101	REVISE RUBBER BASE FROM 4" TO 6"	1/6	1/6		LANDRYS	1/6	1/25	\$5,270	2/1
179T			R368	REVISE LIGHT FIXTURES TO MISS DUCTWORK @ THE DAYCARE	1/6	1/6		BASIC	1/18	3/19	NO RESPONSE	N.A.
179T								REICHL		1/13	\$0	N.A.
179T								COCHRAN		3/19	NO RESPONSE	N.A.
179T								W. PART.		1/18	\$636	2/10
179T								MCKINSTRY		3/19	NO RESPONSE	N.A.
179T								PERFORMANCE		3/19	NO RESPONSE	N.A.
179T								GRASLE		1/13	\$979	1/25
179T								PEN NOR		3/19	NO RESPONSE	N.A.
180T			A102	ADD BICYCLE LOCK UP FENCE & LOCATE BIKE RACKS	1/7	1/7		PACIFIC STEEL	1/18	VOID	VOID	VOID
182T	N.A.	W/ T.I.	R365	REVISE ELECTRICAL FOR LARGER WATER HEATER	1/14	1/14		GRASLE	1/22	1/22	\$686	1/25
183T			A108	TVA DWG DATED 1/14/93 CONCERNING CLARIFICATION				GRASLE		1/28	\$252	
183T			AE62	OF THE 1ST FLOOR SOUTH ENTRY CEILING				W. PART.		1/27	\$1,002	VOID
183T								COCHRAN		3/19	NO RESPONSE	N.A.
183T								W. PART.		2/12	(\$193)	
183T								MCKINSTRY		3/19	NO RESPONSE	N.A.

H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BUILDING: METRO BUILDING  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 03/22/93

FILE	PR#	C.O. #	CHG. #	DESCRIPTION OF WORK	REC'D	AUTH'D	REVISION TO GMP	SUBCONTRACTOR	EXPECT	RETURN	GMP COST	MOD
183T					1/17	1/17		BASIC	1/29	1/26	\$435	
183T								REICHLE		2/11	\$181	2/11
183T								REICHLE		1/21	\$326	VOID
183T								PERFORMANCE		3/19	NO RESPONSE	N.A.
186T			R375	CLARIFY ADDITION OF LIGHTS OF CLERKS & EXEC.	1/21	1/21		GRASLE	2/5	2/23	\$645	
186T				DIRECTORS SEATS				GRASLE		1/29	\$123	3/19
186T								W. PART.		2/4	\$260	2/10
187T			R350	CLARIFY LIGHT FIXTURE LAYOUT @ TOWER				W. PART.		2/4	\$750	2/10
187T			A109	CLARIFY CEILINGS @ ROOMS 401 & 501	1/21	1/21		BASIC		3/19	NO RESPONSE	N.A.
187T								COCHRAN		3/19	NO RESPONSE	N.A.
187T								REICHLE		1/29	\$0	N.A.
187T								GRASLE		2/1	(\$842)	2/19
187T								W. PART.		2/4	\$2,799	VOID
187T								PEN NOR		3/19	NO RESPONSE	N.A.
187T								MCKINSTRY		3/19	NO RESPONSE	N.A.
187T								PERFORMANCE		3/19	NO RESPONSE	N.A.
187T								DESCH		2/4	\$236	2/11
188T	N.A.	W/ T.I.	A110	DELETE (3) SPEAKERS & PATCH CLG @ ROOM 370 &	1/21	1/21		SPECTRUM	2/5	1/26	\$150	2/5
188T				ROOM 375				W. PART.		2/4	\$281	2/10
190T	N.A.	W/ T.I.	AE61	PROVIDE DESIGN SERVICES FOR OWNER FURNITURE	N.A.	N.A.		TVA	12/21	12/21	\$33,220	1/15
190T				FINISHES PER ASA #21								
191T			RF031	ADD MAGNETIC LOCKS @ DOORS 109 & B09	1/20			TVA	1/27			



H O F F M A N C O N S T R U C T I O N C O M P A N Y

BUILDING: METRO BUILDING  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 03/22/93

FILE	PR#	C.O. #	CHG. #	DESCRIPTION OF WORK	REC'D	AUTH'D	REVISION TO GMP	SUBCONTRACTOR	EXPECT	RETURN	GMP COST	MOD
191T			RF032	ADD CARD KEY LOCKS @ DOORS 280A & 380A								
192T			RF034	ADD LOW PARTITION WALL @ 3RD FLOOR				REICHLE *		3/19	NO RESPONSE	N.A.
192T			A112	ADD ANOTHER LOW PARTITION WALL @ 3RD FLOOR *				TVA *		3/19	NO RESPONSE	N.A.
192T					1/21	1/22		DESCH *	2/5	2/4	\$230	2/11
192T					1/22	1/22		LANDRYS *	2/5	3/19	NO RESPONSE	N.A.
192T								W. PART. *		2/4	\$262	2/10
193T			A114	ADD PHONE OUTLET @ ANNEX PER ACSI DWG	1/27	1/27		GRASLE		2/3	\$350	2/19
193T	N.A.	W/ T.I.	AE63	ADD PHONE OUTLET @ ANNEX PER ACSI DWG	1/22	1/22		COCHRAN	2/5	2/18	\$771	2/26
193T								W. PART.		2/4	\$0	N.A.
194T			R381	UTILIZE STEEL @ STAIR 6 IN LIEU OF CONCRETE @ STAIR #6				DESCH				
194T								CARR (THINNER PL		2/17	\$1,864	2/19
194T					1/26			CARR	2/5	2/5	\$2,048	REJECTE
196T			R390	SHIFT LIGHTS @ ROOM 269 TO MISS STEEL FRAMING	1/27	1/27		GRASLE	2/12	2/3	\$372	
196T								W. PART.		2/4	\$0	N.A.
197T			A106R	ADD (2) MOVABLE ANGLED WOOD BASES FOR A/V CONTROL PANELS	1/27	1/27		ALEXANDER	2/12	2/10	\$246	3/19
197T								GRASLE		3/19	NO RESPONSE	N.A.
197T								SPECTRUM		3/19	NO RESPONSE	N.A.
198T			A111	ADD (1) RECESSED SIDEWALL SPEAKER W/ VOLUME CONTROL @ RECEPTION DESK	1/27	1/27		GRASLE		3/19	NO RESPONSE	N.A.
198T								ALEXANDER	2/12	3/19	NO RESPONSE	N.A.
198T								SELECTRON		3/19	NO RESPONSE	N.A.
198T								SPECTRUM		2/2	\$474	2/5

H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BUILDING: METRO BUILDING  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 03/22/93

FILE	PR#	C.O. #	CHG. #	DESCRIPTION OF WORK	REC'D	AUTH'D	REVISION TO GMP	SUBCONTRACTOR	EXPECT	RETURN	GMP COST	MOD	
199T			A109	REVISE THE 6TH FLOOR CEILING DESIGN				GRASLE		2/3	(\$477)	VOID	
199T								PERFORMANCE		3/19	NO RESPONSE	N.A.	
199T					1/27	1/27		BASIC	2/12	1/31	\$546	2/1	
199T								REICHLE		3/19	NO RESPONSE	N.A.	
199T								MCKINSTRY		3/19	NO RESPONSE	N.A.	
199T								GRASLE		2/19	(\$471)	2/19	
199T								PEN NOR		3/19	NO RESPONSE	N.A.	
199T								W. PART.		2/10	\$353	2/10	
200T			AE64	TVA SKETCH DATED 1/27/93 CONCERNING DELETION OF SOFFIT @ COUNCIL ROOM 360	1/27	1/27		W. PART. PERFORMANCE	2/12	2/4 3/19	\$361 NO RESPONSE	2/19 N.A.	
201T				PROVIDE SAFETY MIRRORS @ DAYCARE PER TVA FAX DATED 1/29/93	2/2	2/2		CUSTOMLINE HARMON CUSTOMLINE		2/1 3/9	\$542 \$3,310	2/1 REJECT	
206T			A116	DELETE ROOMS 141B, 142B, & 142C @ NORTH END OF FITNESS AREA (REFERENCE FITNESS AREA CR104A)				TIMBERLAND PEN NOR MCKINSTRY GRASLE BASIC PERFORMANCE				CREDIT CR10 CREDIT CR10 CREDIT CR10 CREDIT CR10 (\$171) CREDIT CR10	CR104A CR104A CR104A CR104A 2/25 CR104A
206T	N.A.	W/ T.I.			2/8	2/8			2/17	2/24			
207T			R401	REVISED LAYOUT OF LIGHTS @ COUNCIL STEEL				GRASLE		3/8	\$523		
207T			R397	CLARIFY RELAY PANELS FOR N. ELEC. ROOM				GRASLE		2/24	\$396	2/18	
207T			R394	COMBINE COUNCIL CHAMBERS CIRCUITS/RELAYS	2/10	2/10							

H O F F M A N   C O N S T R U C T I O N   C O M P A N Y

BUILDING: METRO BUILDING  
 LOCATION: PORTLAND, OR  
 ARCHITECT: TVA ARCHITECTS

PROJECT PROPOSAL LOG

JOB NO: 9214  
 ESTIMATOR: CADE  
 DATE: 03/22/93

FILE	PR#	C.O. #	CHG. #	DESCRIPTION OF WORK	REC'D	AUTH'D	REVISION TO GMP	SUBCONTRACTOR	EXPECT	RETURN	GMP COST	MOD
209T			A117	REVISE DOOR HARDWARE, SECURITY SYSTEM, FIRE				D & D		3/9	\$400	
209T				ALARM & SIGNAGE @ DOORS B09,109,280A, & 380A				GRASLE		3/8	\$3,361	VOID
209T				(REFERENCE METRO RFP 31 & 32)				SELECTRON		3/22	\$3,140	
209T								CHOWN				
209T								GRASLE		3/22	\$1,579	
209T	39				2/19			CHOWN	3/1	3/1	\$1,593	VOID
209T								SELECTRON		3/9	\$705	VOID
211T		CR104A	AE65	REVISE DUCTWORK @ NEW FITNESS & POLICE TO				MCKINSTRY		3/8	SEE CR104A	N.A.
211T	N.A.	SEE		ISOLATE THE TWO SYSTEMS	2/22	2/22		GRASLE	3/5			
213T			A119	ADD MELAMINE FACED PARTICLE BOARD PANELS @	2/25	2/25		DESCH		3/8		
213T				PERIMETER DRYWALL SILLS OF 2ND, 3RD, ANNEX,								
213T				4TH TOWER, & 5TH TOWER								
214T			AE66	MCCARTER BOCZKAJ DWGS F1 - F5 DATED 3/9/93				DESCH				
214T				CONCERNING ADDED CREDENZAS	3/15			ALEXANDER	3/22			
TOTAL UNCOMMITTED TENANT PROPOSALS & CLAIMS AS OF 3/22/93											\$7,153	



MODIFICATION LOG (T.I.)

DATE: 3/19/93

NO.	DESCRIPTION	DATE	ACCOUNT	AMOUNT	TOTALS	MCR
5	ADD FITNESS FRAMES/RELITES(CT104T),CUT OFF FRA	3/19/93	894	\$3,690.00	\$3,690.00	
14	MOVE FURNITURE DESIGN TO CORRECT ACCOUNT (914)	3/18/93	894	(\$33,220.00)	(\$29,530.00)	
14	REVISE SECURITY GRILLE COVER/STAIR 6 STEEL PLA	3/17/93	894	\$276.00	(\$29,254.00)	
17	REIMBURSE CR187T,186T(PART),104T(FITNESS),169T	3/19/93	894	\$3,139.00	(\$26,115.00)	
2	REVISED DAYCARE MIRROR SIZES	3/9/93	894	\$36.00	(\$26,079.00)	
17	ADD FITNESS WORK(CR104T), DELETE LOCKER DOORS(	3/19/93	894	\$8,000.00	(\$18,079.00)	
12	TOWER FLOOR FILL COSTS (T.I.)	3/17/93	894	\$8,376.00	(\$9,703.00)	
10	CHARGE BACK GRASLE COSTS @ ANNEX, W. PART. BAC	3/19/93	894	(\$1,005.00)	(\$10,708.00)	
3	ADD MOVABLE WOOD BASES (CR197T)	3/19/93	894	\$246.00	(\$10,462.00)	
1	ADD DAYCARE MIRRORS	2/1/93	894	\$534.00	(\$9,928.00)	
13	ADD FITNESS GLASS (CR104T)	3/19/93	894	\$1,909.00	(\$8,019.00)	
8	ANNEX DUCT ENCLOSURE/CORRECT WALL REVEAL CREDI	3/18/93	894	\$3,673.00	(\$4,346.00)	
7	REIMBURSE OVERTIME,CORS72,54,55,56,57,64,75,73	3/10/93	894	\$2,622.00	(\$1,724.00)	
6	ROOF PATCH FOR BATHROOM EXHAUST (CR128T)	3/17/93	894	\$183.00	(\$1,541.00)	
5	ADD/DELETE FITNESS ROOMS (CR104T,CR169T)	3/19/93	894	\$560.00	(\$981.00)	
4	PREP DOORS(TIMBER BACKCHARGE),INSTALL FITNESS	3/19/93	894	\$1,090.00	\$109.00	
3	REDUCE TO COVER GIBSON PREP WORK	3/19/93	894	(\$585.00)	(\$476.00)	
6	ADD FITNESS AREA HDWRE (CR 104T)	3/15/93	894	\$2,365.00	\$1,889.00	
0	MAIN CONTRACT (CORE & T.I. MIRRORS)	1/6/93	894	\$689.00	\$2,578.00	


TOTAL

\$2,578









**HOFFMAN CONSTRUCTION COMPANY  
OF OREGON**

**QUALITY ASSURANCE**

There were no Quality Circle meetings during the month of March 1993.





JOB DIARY

HOFFMAN CONSTRUCTION COMPANY OF OREGON

Job No. 9214

325 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Work

Wednesday 3-31-93

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 62 Lo 40 Rainfall

CMI: Pickup work, elevator cab prep work.

Harmon: Caulk north plaza, install metal at entry doors.

Hoffman Structures: Cleanup, punchlist.

Grasle: Planter lights, punchlist

Joe Building Maintenance: Wax floors, clean 4th floor tower, exterior windows at daycare.

Reichle: Punchlist, pickup work.

Equipment on Rent from Others: None

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Supervision	Tradesmen
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelayers		
Plumbers		
Painters		
Tenesters		
TOTAL HOFFMAN	2	1
SUBCONTRACTORS	Subcontractor Employees	
	Supervision	Tradesmen
Air Bal		
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	1
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		1
Ivy Hi Lift		
JWP Grasle	1	2
Joe Bldg	1	3
Landscape W.		
Landry		
McBride		
Mckinstry		
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	2
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
TOTAL SUBCONTRACTORS	5	11
TOTAL JOB	7	11

Final Diary  
CJL

- Drinkward, C.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harman
- Polhest
- Purvis
- Rosette
- Siliman
- Smith
- Stein

File APR 1 1993

LAWRENCE  
APR 02 1993

Lost time accidents today 0

Lost time accidents to date 0

DIRECTIONS:

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents & particulars), and names of representatives of the company, architect or owner who are on job.  
 Mail original copy to office daily; duplicate copy to remain in field office.

- Hoffman
- Montee
- Murphy
- Myers
- Newman
- Peterson
- Surratt
- Thomas
- Tichball
- Trahan
- Welter

Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 324  
 Working Days

Tuesday 3-30-93

Project METRO HEADQUARTERS BUILDING Day of Week \_\_\_\_\_ Date \_\_\_\_\_

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 56 Lo 39 Rainfall \_\_\_\_\_

CMI: Pickup work.

Harmon: Caulk north plaza, install metal at entry doors.

Hoffman Structures: Cleanup, punchlist.

Grasle: Planter lights, punchlist

Joe Building Maintenance: Wax floors, clean 4th floor tower, exterior windows at daycare.

Reichle: Punchlist, pickup work.

Equipment on Rent from Others: None

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Supervision	Tradesmen
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Plumbers		
Painters		
Tenesters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	<b>—</b>
SUBCONTRACTORS	Subcontractor Employees	
	Supervision	Tradesmen
Air Bal		
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	1
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	1
HSI		1
Ivy Hi Lift		
JWP Grasle	1	2
Joe Bldg	1	3
Landscape W.		
Landry		
McBride		
Mckinstry		
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	2
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>5</b>	<b>10</b>
<b>TOTAL JOB</b>	<b>8</b>	<b>10</b>

- Drinkward, C.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harmon
- Pothast
- Purvis
- Rosette
- Silliman
- Smith
- Stein

**GADE LAWRENCE**  
**APR 02 1993**

Lost time accidents today 0

Lost time accidents to date 0

- Hoffman
- Montee
- Murphy
- Myers
- Newman
- Peterson
- Surratt
- Thomas
- Tidball
- Trahan
- Weller

**DIRECTIONS:**  
 First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project which he is working.  
 Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on job.  
 Mail original copy to office daily by 5:00 p.m. to be ready for the next day.

*[Signature]*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 323 Working Days  
 Monday 3-29-93  
 Date

Project METRO HEADQUARTERS BUILDING Day of Week  
 Location PORTLAND, OREGON  
 Weather Showers Temperature Hi 52 Lo 40 Rainfall

CMI: Pickup work.  
 Harmon: Caulk north plaza, install metal at entry doors.  
 Hoffman Structures: Cleanup, punchlist.  
 Grasle: Cleanup electric room, planter lights, punchlist  
 Joe Building Maintenance: Clean 2nd floor, wax daycare, clean cabinets and windows.  
 Landrys: install fitness mat.  
 Reichle: Punchlist, pickup work.  
 Equipment on Rent from Others: None  
 Visitors:  
 Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelayers		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	<b>-</b>
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal		
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	1
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		1
Ivy Hi Lift		
JWP Grasle	1	2
Joe Bldg	1	3
Landscape W.		
Landry	1	1
McBride		
Mckinstry		
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	2
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>6</b>	<b>12</b>
<b>TOTAL JOB</b>	<b>9</b>	<b>12</b>

- Drinkward, G.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harmon
- Pothst
- Purvis
- Rosette
- Silliman
- Smith
- Stein

- Hoffman
- Montee
- Murphy
- Myers
- Newman
- Peterson
- Surratt
- Thomas
- Tidball
- Trahan
- Wetler

Lost time accidents today 0  
 Lost time accidents to date 0

**DIRECTIONS:**  
 First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents, injuries) and names of representatives of the company, architect or owner who are present.  
 Mail original copy to office daily; duplicate copy to be carried by field office.

**CADE LAWRENCE**  
**APR 02 1993**

Bill  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

322 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Week

Friday 3-26-93

Date

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 61 Lo 34 Rainfall \_\_\_\_\_

CMI: Continued on stair 6, sills, door hardware.  
 Harmon: Caulk north plaza, install thresholds.  
 Hoffman Structures: Cleanup, punchlist.  
 Grasle: Cleanup electric room, planter lights.  
 Joe Building Maintenance: Clean basement, 4th floor, 5th floor, clean cabinets.  
 Landry's: Install base and carpet  
 Pardue: slab joints and window work.  
 Reichle: Punchlist on 3rd, pickup work.  
 Equipment on Rent from Others: None  
 Visitors:  
 Delays:

HOFFMAN	Hoffman Employees	
	Supervision	Tradesmen
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	<b>—</b>
SUBCONTRACTORS	Subcontractor Employees	
	Supervision	Tradesmen
Air Bal		
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI	1	1
CMI		
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI	1	1
Ivy Hi Lift		
JWP Grasle	1	2
Joe Bldg	1	3
Landscape W.		
Landry	1	1
McBride		
Mckinstry		
Ming		
Pardue	1	1
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	2
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>8</b>	<b>13</b>
<b>TOTAL JOB</b>	<b>11</b>	<b>13</b>

- Drinkward, C.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harmon
- Pothast
- Purvis
- Rosette
- Silliman
- Smith
- Stein

File APR - 1 1993

- Hoffman
- Montee
- Murphy
- Myers
- Newman
- Peterson
- Surratt
- Thomas
- Tibball
- Trahan
- Weller

**CADE LAWRENCE**  
**APR 02 1993**

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents, in particular), and names of representatives of the contractor, architect or owner who are present.  
 Mail original copy to office daily; duplicate copy to remain in field office.

*Lawrence*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
321 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Thursday Date 3-25-93

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 60 Lo 33 Rainfall \_\_\_\_\_

Harmon: Caulk north plaza, install thresholds.

Hoffman Structures: Install toilet accessories, install microwaves, dishwashers, refridgerators.

Grasle: Install panel and raceway in basement telephone rooms, lights in planters at north plaza.

Joe Building Maintenance: Clean basement, 4th floor, 5th floor, clean cabinets.

Landry's: Install base and carpet

Reichle: Punchlist on 3rd, pickup work.

Equipment on Rent from Others: None

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal		
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI		
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		2
Ivy Hi Lift		
JWP Grasle	1	1
Joe Bldg	1	4
Landscape W.		
Landry	1	1
McBride		
Mckinstry		
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	4
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>5</b>	<b>14</b>
<b>TOTAL JOB</b>	<b>8</b>	<b>14</b>

- Drinkward, C.W.
- Drinkward, W.
- Ebenwein
- Ferguson
- Hancock
- Harmon
- Pollock
- Purvis
- Rosette
- Sullivan
- Smith
- Stein

File MAR 31 1993

**CADE LAWRENCE**  
**APR 01 1993**

- Hoffman
- Macdon
- Murphy
- Myers
- Newman
- Peterson
- Surratt
- Thomas
- Triball
- Trahan
- Vetter

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are present.  
 Mail original copy to office daily; duplicate copy to remain in field office.

*Donald E. Nail*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

320 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Week

Wednesday 3-24-93

Date

Location PORTLAND, OREGON

Weather Sunny Temperature Hi 57 Lo 39 Rainfall \_\_\_\_\_

Harmon: Install metal and glass at north plaza, start caulking north plaza.

Hoffman Structures: Remove temporary fence at parking garage.

Grasle: Install panel and raceway in basement telephone rooms, lights in planters at north plaza.

Joe Building Maintenance: Clean basement, 4th floor, seal vct on 2nd and 4th floors.

Landry's: Install base and carpet

Reichle: Misc pickup work, stair 3, exterior roof, punchlist on 3rd floor.

Equipment on Rent from Others: None

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Supervision	Tradesmen
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelayers		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Supervision	Tradesmen
Air Bal		
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI		
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		2
Ivy Hi Lift		
JWP Grasle	1	1
Joe Bldg	1	3
Landscape W.		
Landry	1	1
McBride		
Mckinstry		
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	4
Snyder		
Sound Elev		
Spectrum	-	
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>5</b>	<b>13</b>
<b>TOTAL JOB</b>	<b>8</b>	<b>13</b>

Drinkward, C.W. \_\_\_\_\_  
 Drinkward, W. \_\_\_\_\_  
 Eberwein \_\_\_\_\_  
 Ferguson \_\_\_\_\_  
 Hancock \_\_\_\_\_  
 Harmon \_\_\_\_\_  
 Pothast \_\_\_\_\_  
 Purvis \_\_\_\_\_  
 Rosette \_\_\_\_\_  
 Silliman \_\_\_\_\_  
 Smith \_\_\_\_\_  
 Stein \_\_\_\_\_

File MAR 3 1 1993

Hoffmann \_\_\_\_\_  
 Montee \_\_\_\_\_  
 Murphy \_\_\_\_\_  
 Myers \_\_\_\_\_  
 Newman \_\_\_\_\_  
 Peterson \_\_\_\_\_  
 Surratt \_\_\_\_\_  
 Thomas \_\_\_\_\_  
 Tidball \_\_\_\_\_  
 Trahan \_\_\_\_\_  
 Vetter \_\_\_\_\_

CADE LAWRENCE  
 APR 0 1 1993

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where in it working.

Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on site.  
 Mail original copy to office daily; duplicate copy to be made by field office.

Donald E. Nail  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

319 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Work Tuesday Date 3-23-93

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 60 Lo 40 Rainfall \_\_\_\_\_

Air Balancing Specialties: Balancing on 2nd floor.

Harmon: Install metal and glass at north plaza, punchlist

Hoffman Structures: Cleanup, demob, punchlist

Grasle: Low voltage controls, council chambers lights.

Joe Building Maintenance: Clean basement, 4th floor, seal vct on 2nd and 4th floors.

Landry's: Install base and carpet

Landscape West: Fill up planters on north plaza.

Reichle: Stair 3 and 4 pickup work, CC pickup work.

Equipment on Rent from Others: None

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Supervision	Tradesmen
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Supervision	Tradesmen
Air Bal	1	1
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI		
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		1
Ivy Hi Lift		
JWP Grasle	1	2
Joe Bldg	1	3
Landscape W.	1	3
Landry	1	3
McBride		
Mckinstry		
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	4
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>7</b>	<b>19</b>
<b>TOTAL JOB</b>	<b>10</b>	<b>19</b>

- Drinkward, C.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harmon
- Polhest
- Purvis
- Rosette
- Silliman
- Smith
- Stein

**GADE LAWRENCE**

File MAR 31 1993

**APR 01 1993**

- Hoffman
- Montee
- Murphy
- Myers
- Newman
- Peterson
- Surratt
- Thomas
- Tricall
- Trahan
- Victor

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

- First - Note progress in each trade employed by Hoffman.
  - Second - Note progress of each subcontractor and define area of project which he is working.
  - Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on site.
- Mail original copy to office daily; duplicate copy to be carried in field office.

*Donald E. Nail*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 318 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Monday

Date 3-22-93

Location PORTLAND, OREGON

Weather Rain Temperature Hi 58 Lo 45 Rainfall \_\_\_\_\_

Air Balancing Specialties: Balancing on 2nd floor.  
 Harmon: Install metal and glass at north plaza.  
 Hoffman Structures: Cleanup, demob, punchlist  
 Grasley: Punchlist, panel schedules, lights in council chambers.  
 Joe Building Maintenance: Clean windows and carpet on 2nd floor, clean in basement  
 Landry's: Install base and carpet  
 Reichle: Stair 3 and 4 painting, tower touchup, daycare touchup, CC base.

Equipment on Rent from Others: None  
 Visitors:  
 Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	1
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI		
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		2
Ivy Hi Lift		
JWP Grasley	1	2
Joe Bldg	1	2
Landscape W.		
Landry	1	3
McBride		
Mckinstry		
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	7
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>6</b>	<b>15</b>
<b>TOTAL JOB</b>	<b>9</b>	<b>15</b>

- Drinkward, C.W.
- Drinkward, W.
- Ebarwein
- Ferguson
- Hancock
- Harmon
- Potheat
- Purvis
- Rosette
- Silliman
- Smith
- Stein

File MAR 31 1993

- Hoffman
- Lantche
- Murphy
- Myers
- Peterson
- Surratt
- Thomas
- Tubball
- Trahan
- Weller

**CADE LAWRENCE**

**APR 01 1993**

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who were present.  
 Mail original copy to office daily; duplicate copy to be retained in field office.

*Donald E. Nail*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 317 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week

Friday 3-19-93 Date

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 59 Lo 43 Rainfall

Air Balancing Specialties: Balancing on 2nd floor.

CMI: Panels in CC

Harmon: Install metal and glass at north plaza.

Hoffman Structures: Cleanup, demob, punchlist

Grasle: Punchlist, panel schedules, lights in council chambers.

Joe Building Maintenance: Clean windows and carpet on 2nd floor

Landry's: Install base and carpet

Mckinstry: punchlist.

Pen Nor: Finish in daycare, drinking fountain on 1st floor.

Reichle: Exterior painting, penthouse, tower, stair 3 and 4, daycare touchup, misc painting.

Equipment on Rent from Others: None

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>2</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	1
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	3
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		3
Ivy Hi Lift		
JWP Grasle	1	2
Joe Bldg	1	2
Landscape W.		
Landry	1	4
McBride		
Mckinstry	1	1
Ming	-	
Pardue	-	
Pen Nor	1	1
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	8
Snyder		
Sound Elev		
Spectrum	-	
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>9</b>	<b>27</b>
<b>TOTAL JOB</b>	<b>11</b>	<b>27</b>

\_\_\_\_\_ Drinkward, C.W.  
 \_\_\_\_\_ Drinkward, W.  
 \_\_\_\_\_ Eberwein  
 \_\_\_\_\_ Ferguson  
 \_\_\_\_\_ Hancock  
 \_\_\_\_\_ Harmon  
 \_\_\_\_\_ Pothast  
 \_\_\_\_\_ Purvis  
 \_\_\_\_\_ Rosette  
 \_\_\_\_\_ Silliman  
 \_\_\_\_\_ Smith  
 \_\_\_\_\_ Stein

CADE LAWRENCE  
 MAR 26 1993

File MAR 25 1993  
 \_\_\_\_\_ Hoffman  
 \_\_\_\_\_ Montee  
 \_\_\_\_\_ Murphy  
 \_\_\_\_\_ Myers  
 \_\_\_\_\_ Newman  
 \_\_\_\_\_ Peterson  
 \_\_\_\_\_ Surratt  
 \_\_\_\_\_ Thomas  
 \_\_\_\_\_ Tidball  
 \_\_\_\_\_ Trahan  
 \_\_\_\_\_ Weller

Lost time accidents today 0

Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are present.  
 Mail original copy to office daily; duplicate copy to control in field office.

Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

316 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Week Thursday Date 3-18-93

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 56 Lo 43 Rainfall \_\_\_\_\_

Air Balancing Specialties: Balancing on 2nd floor.

CMI: Panels in CC

Harmon: Install metal at north plaza.

Hoffman Structures: Cleanup, pour concrete at NW corner, patch walls and floors, repair doors and frames, demob.

Grasle: Punchlist, connect garbage disposer, dishwasher ect, panel schedules.

Joe Building Maintenance: Clean windows and carpet on 3rd floor, clean carpet in daycare, wax tile on 3.

Landry's: Install base and carpet

Mckinstry: 1st floor fitness center roughin.

Reichle: Misc painting at tower, stairs 3 and 4, exterior brick

Equipment on Rent from Others: None

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents		
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>2</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	1
Basic Fire		
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	3
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		4
Ivy Hi Lift		
JWP Grasle	1	2
Joe Bldg	1	2
Landscape W.		
Landry	1	3
McBride		
Mckinstry	1	1
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	8
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>8</b>	<b>26</b>
<b>TOTAL JOB</b>	<b>10</b>	<b>26</b>

- Drinkward, C.W. \_\_\_\_\_
- Drinkward, W. \_\_\_\_\_
- Eberwein \_\_\_\_\_
- Ferguson \_\_\_\_\_
- Hancock \_\_\_\_\_
- Harmon \_\_\_\_\_
- Pothast \_\_\_\_\_
- Purvis \_\_\_\_\_
- Rosette \_\_\_\_\_
- Silliman \_\_\_\_\_
- Smith \_\_\_\_\_
- Stein \_\_\_\_\_

- Hoffman \_\_\_\_\_
- Montee \_\_\_\_\_
- Murphy \_\_\_\_\_
- Myers \_\_\_\_\_
- Newman \_\_\_\_\_
- Peterson \_\_\_\_\_
- Surratt \_\_\_\_\_
- Thomas \_\_\_\_\_
- Tidball \_\_\_\_\_
- Trahan \_\_\_\_\_
- Weller \_\_\_\_\_

**CADE LAWRENCE**  
**MAR 20 1993**

**CADE LAWRENCE**  
**MAR 26 1993**

Lost time accidents today 0  
 Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**  
 First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who are present.  
 Mail original copy to office daily; duplicate copy to travel in field office.

*Bill P.*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
315 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Wednesday Date 3-17-93

Location PORTLAND, OREGON

Weather Rain Temperature Hi 47 Lo 42 Rainfall \_\_\_\_\_

Air Balancing Specialties: Balancing on 2nd floor.  
 Basic: Installing backflow valve in parking garage.  
 CMI: Panels in CC  
 Harmon: Install metal at north plaza.  
 Hoffman Structures: Patch floors and walls in basement..  
 Grasle: Entry doors, panel schedules, asbuilts, hookup in daycare  
 Joe Building Maintenance: Clean windows and carpet on 3rd floor, clean carpet in daycare, wax tile on 3.  
 Landry's: Install base and carpet  
 Mckinstry: 1st floor fitness center roughin.  
 Pen Nor: Gas piping at loading dock heater.  
 Reichle: Tower stair, misc doorframes and relites.  
 Equipment on Rent from Others: None  
 Visitors:  
 Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents		
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>2</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	1
Basic Fire	1	1
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	3
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		3
Ivy Hi Lift		
JWP Grasle	1	3
Joe Bldg	1	2
Landscape W.		
Landry	1	3
McBride		
Mckinstry	1	2
Ming	-	
Pardue	-	
Pen Nor		1
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	10
Snyder		
Sound Elev		
Spectrum	-	
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>9</b>	<b>31</b>
<b>TOTAL JOB</b>	<b>11</b>	<b>31</b>

- Drinkward, C.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harmon
- Pothast
- Purvis
- Rosette
- Silliman
- Smith
- Stein
- Surratt
- Thomas
- Trubell
- Trahan
- Wellor
- Peterson

Filed MAR 19 1993  
**CADE LAWRENCE**  
MAR 19 1993

Lost time accidents today 0  
 Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**  
 First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are present.  
 Mail related copy to office of the superintendent.

*[Signature]*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

Working Days 315

Project METRO HEADQUARTERS BUILDING

Day of Week Tuesday Date 3-16-93

Location PORTLAND, OREGON

Weather Rain Temperature Hi 47 Lo 42 Rainfall \_\_\_\_\_

Air Balancing Specialties: Balancing on 2nd floor.  
 Basic: Installing backflow valve in parking garage.  
 CMI: Wall panels in spine, panels in CC  
 Harmon: Install metal at north plaza.  
 Hoffman Structures: Slab leveling at 3rd floor CC, patch floors and walls in basement..  
 Grasle: Pickup work.  
 Joe Building Maintenance: Clean windows and carpet on 3rd floor.  
 Landry's: Install base.  
 Mckinstry: 1st floor fitness center roughin.  
 Pen Nor: Gas piping at loading dock heater.  
 Reichle: Tower stair, misc doorframes and relites.  
 Equipment on Rent from Others: None  
 Visitors:  
 Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	1
Basic Fire	1	1
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	6
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI		1
Ivy Hi Lift		
JWP Grasle	1	3
Joe Bldg	1	4
Landscape W.		
Landry	1	3
McBride		
Mckinstry	1	4
Ming		
Pardue	-	
Pen Nor		1
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	10
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>9</b>	<b>36</b>
<b>TOTAL JOB</b>	<b>12</b>	<b>36</b>

Drinkward, C.W. \_\_\_\_\_ Pothast \_\_\_\_\_  
 Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
 Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
 Ferguson \_\_\_\_\_ Siltman \_\_\_\_\_  
 Hancock \_\_\_\_\_ Smith \_\_\_\_\_  
 Harmon \_\_\_\_\_ Stein \_\_\_\_\_

File MAR 19 1993  
 Hoffman \_\_\_\_\_ Surratt \_\_\_\_\_  
 Honico \_\_\_\_\_ Thomas \_\_\_\_\_  
 Murphy \_\_\_\_\_ Tribbs' \_\_\_\_\_  
 Myers \_\_\_\_\_ Trahan \_\_\_\_\_  
 Newman \_\_\_\_\_ Weller \_\_\_\_\_  
 Peterson \_\_\_\_\_

**CADE LAWRENCE**  
**MAR 19 1993**

Lost time accidents today 0  
 Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**  
 First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who are on job.  
 Make original copy to office daily; duplicate copy to be retained in field office.

*[Signature]*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 Working Days 314

Project METRO HEADQUARTERS BUILDING Day of Work Monday Date 5-93  
 Location PORTLAND, OREGON  
 Weather Rain Temperature Hi 53 Lo 44 Rainfall \_\_\_\_\_

Air Balancing Specialties: Balancing on 3rd floor.  
 Basic: Installing backflow valve in parking garage.  
 CMI: Wall panels in spine.  
 Harmon: Install metal at north plaza.  
 Hoffman Structures: Slab leveling at 3rd floor CC, patch floors and walls in basement..  
 Grasley: Dimming system, fitness RI  
 Joe Building Maintenance: Clean windows and carpet on 3rd floor.  
 Landry's: Install base and carpet.  
 Mckinstry: 1st floor fitness center roughin.  
 Reichle: Prepunch on 2, misc painting, daycare final coat, stair 4 final coat, tower final coat, cutting in stair 3  
 Equipment on Rent from Others: None  
 Visitors:  
 Delays:

HOFFMAN	Hoffman Employment	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employment	
	Super- vision	Trades- men
Air Bal	1	1
Basic Fire	1	1
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	6
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI	1	1
Ivy Hi Lift		
JWP Grasley	1	3
Joe Bldg	1	3
Landscape W.		
Landry	1	5
McBride		
Mckinstry	1	4
Ming	-	
Pardue	-	
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	9
Snyder		
Sound Elev		
Spectrum	-	
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>10</b>	<b>35</b>
<b>TOTAL JOB</b>	<b>12</b>	<b>35</b>

\_\_\_\_ Drinkward, C.W. \_\_\_\_\_ Pothast  
 \_\_\_\_ Drinkward, W. \_\_\_\_\_ Purvis  
 \_\_\_\_ Ebarwein \_\_\_\_\_ Rosette  
 \_\_\_\_ Ferguson \_\_\_\_\_ Silliman  
 \_\_\_\_ Hancock \_\_\_\_\_ Smith  
 \_\_\_\_ Harmon \_\_\_\_\_ Stein

File MAR 19 1993

**CADE LAWRENCE** Hoffman \_\_\_\_\_ Surratt \_\_\_\_\_  
 \_\_\_\_\_ Mantco \_\_\_\_\_ Thomas \_\_\_\_\_  
 \_\_\_\_\_ Murphy \_\_\_\_\_ Triuball \_\_\_\_\_  
 \_\_\_\_\_ Myers \_\_\_\_\_ Trahan \_\_\_\_\_  
 \_\_\_\_\_ Peterson \_\_\_\_\_ Weller \_\_\_\_\_

Lost time accidents today 0  
 Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who are on job.  
 Mail original copy to office daily; duplicate copy to remain in field office.

*[Signature]*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

Working Days 313

Project METRO HEADQUARTERS BUILDING Day of Week Friday Date 3-12-93

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 54 Lo 47 Rainfall \_\_\_\_\_

HOFFMAN	Hoffman Employees	
	Supervision	Tradesmen
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelayers		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>2</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Supervision	Tradesmen
Air Bal	1	2
Basic Fire	1	1
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	6
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI	1	3
Ivy Hi Lift		
JWP Grasle	1	3
Joe Bldg	1	2
Landscape W.		
Landry	1	5
McBride		
Mckinstry	1	4
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	10
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>10</b>	<b>38</b>
<b>TOTAL JOB</b>	<b>12</b>	<b>38</b>

Air Balancing Specialties: Balancing on 3rd floor.

Basic: Installing backflow valve in parking garage.

CMI: Wall panels in spine.

Harmon: Install head and sill can on north plaza, install thresholds at west elevation doors, caulk butt joints.

Hoffman Structures: Demo concrete and cleanup at 1st floor ramp, cleanup all floors, patch floor by CC doors.

Grasle: Dimming system, daycare walkway lights, fire alarm: add strobe as directed by Fire Marshall.

Joe Building Maintenance: Clean windows and stairways.

Landry's: Install base and carpet.

Mckinstry: 1st floor fitness center roughin.

Reichle: Touchup at spine, punchlist, 2nd coat doors on 2, paint relites at daycare.

Equipment on Rent from Others: None

Visitors:

Delays:

- Drinkward, C.W. \_\_\_\_\_
- Drinkward, W. \_\_\_\_\_
- Eberwein \_\_\_\_\_
- Forzuson \_\_\_\_\_
- Hancock \_\_\_\_\_
- Harmon \_\_\_\_\_
- Pothast \_\_\_\_\_
- Purvis \_\_\_\_\_
- Rosette \_\_\_\_\_
- Sillman \_\_\_\_\_
- Smith \_\_\_\_\_
- Stein \_\_\_\_\_

**CADE LAWRENCE** File **MAR 19 1993**

- Hoffman \_\_\_\_\_
- Monte \_\_\_\_\_
- Murphy \_\_\_\_\_
- Myers \_\_\_\_\_
- Newman \_\_\_\_\_
- Peterson \_\_\_\_\_
- Surratt \_\_\_\_\_
- Thomas \_\_\_\_\_
- Trubert \_\_\_\_\_
- Trahan \_\_\_\_\_
- Wickor \_\_\_\_\_

Lost time accidents today 0

Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**  
 First - Note progress to each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are present.  
 Mail original copy to office daily; duplicate copy to be retained in field office.

*Bull*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

312 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Week Thursday Date 3-11-93

Location PORTLAND, OREGON

Weather Clear Temperature Hi 59 Lo 31 Rainfall \_\_\_\_\_

Air Balancing Specialties: Balancing on 3rd floor.  
 Fire life safety test.

Basic: Fire life safety test.

CMI: Wall panels in spine.

Harmon: Install head and sill can on north plaza,  
 stock north plaza, finish misc items in building.

Hoffman Structures: Patch holes in basement, demo  
 concrete at north plaza, cleanup.

Grasle: Can lights in 1st floor lobby, air  
 switches in basement, test fire alarm.

Joe Building Maintenance: Clean windows, partitions,  
 cabinets and vacuuming.

Landry's: Install base and carpet.

McBride: Courtyard downspout, window flashing.

Mckinstry: 3rd floor TI, 1st floor fitness center

Performance: Floor insulation, grid at fitness  
 center

Reichle: Misc painting at spine, stairs, tower,  
 1st floor doors, daycare exterior.

Equipment on Rent from Others: None

Visitors:

Delays:

OBTAINED TEMPORARY CERTIFICATE OF OCCUPANCY TODAY

\_\_\_\_ Drinkward, C.W. \_\_\_\_\_ Pothast  
 \_\_\_\_ Drinkward, W. \_\_\_\_\_ Purvis  
 \_\_\_\_ Eberwein \_\_\_\_\_ Rosette  
 \_\_\_\_ Ferguson \_\_\_\_\_ Silliman  
 \_\_\_\_ Hancock \_\_\_\_\_ Smith  
 \_\_\_\_ Harmon \_\_\_\_\_ Stein

**CADE LAWRENCE** file **MAR 17 1993**  
**MAR 19 1993**

\_\_\_\_ Hoffman \_\_\_\_\_ Surratt  
 \_\_\_\_ Montee \_\_\_\_\_ Thomas  
 \_\_\_\_ Murphy \_\_\_\_\_ Tubball  
 \_\_\_\_ Myers \_\_\_\_\_ Trahan  
 \_\_\_\_ Newman \_\_\_\_\_ Weller  
 \_\_\_\_ Peterson \_\_\_\_\_

Lost time accidents today 0

Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**

First - Note progress in each trade assigned by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where  
 he is working.  
 Third - Note delays, any important events (accidents, injuries), and names of  
 representatives of the company, architect or owner who are on site.  
 Mail original copy to office daily; duplicate copy to be sent to field office.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	<b>-</b>
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	2
Basic Fire	1	1
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	3
HSI	1	3
Ivy Hi Lift		
JWP Grasle	1	4
Joe Bldg	1	3
Landscape W.		
Landry	1	6
McBride		1
Mckinstry	1	3
Ming	-	
Pardue	-	
Pen Nor		
Performance	1	6
Portland Cust.		
Portland Rebar		
Reichle	1	12
Snyder		
Sound Elev		
Spectrum	-	
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>11</b>	<b>53</b>
<b>TOTAL JOB</b>	<b>14</b>	<b>53</b>

*Bill*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

311

Working Days

Wednesday 3-10-93

Project METRO HEADQUARTERS BUILDING

Day of Week \_\_\_\_\_ Date \_\_\_\_\_

Location PORTLAND, OREGON

Weather Clear Temperature Hi 60 Lo 39 Rainfall \_\_\_\_\_

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipefitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	<b>-</b>
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	2
Basic Fire	1	1
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons	1	2
Deamor		
Bill Gibson		1
Goldie Gentle		
Harmon	1	3
HSI	1	3
Ivy Hi Lift		
JWP Grasle	1	2
Joe Bldg	1	2
Landscape W.		1
Landry	1	5
McBride		2
Mckinstry	1	3
Ming	-	
Pardue	-	
Pen Nor		1
Performance	1	9
Portland Cust.		
Portland Rebar		
Reichle	1	12
Snyder		
Sound Elev		
Spectrum	-	
Taurus		
Van Lon		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>12</b>	<b>58</b>
<b>TOTAL JOB</b>	<b>15</b>	<b>58</b>

Air Balancing Specialties: Balancing garage exhaust fans.

Basic: Set up dry systems.

CMI: Wall panels in spine.

Davidsons: Brick pavers at north plaza.

Bill Gibson: Hang doors and hardware in 2nd floor and daycare.

Harmon: Install thresholds at entrys, start installing north plaza metal.

Hoffman Structures: Patch holes in basement, demo concrete at north plaza, cleanup.

Grasle: Take plastic off of 3rd floor fixtures, cleanup in tower.

Joe Building Maintenance: Clean windows on 4th, mop VCT on 2, clean cabinets on 2.

Landry's: Install base and carpet.

Landscape West: Rake beds and cleanup.

McBride: Patio coping, roof gutter downspout.

Mckinstry: Basement GEFs, TI ins to GEF grates on 1st floor.

Pen Nor: Worked on finish 4th floor, worked on pipe labeling, worked on asbuilts.

Performance: Floor insulation, grid at fitness center, misc taping.

Reichle: Misc painting at spine, stairs, tower, 1st floor doors, daycare exterior.

Equipment on Rent from Others: None

Visitors:

Delays:

- Drinkward, C.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harmon
- Pothast
- Purvis
- Rosette
- Sulliman
- Smith
- Stein

**CADE LAWRENCE**  
**MAR 19 1993**

File **MAR 17 1993**

- Hoffman
- Montee
- Murphy
- Myers
- Newman
- Peterson
- Surratt
- Thomas
- Tidball
- Trahan
- Weller

Lost time accidents today 0

Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**

- First - Note progress in each trade employed by Hoffman.
  - Second - Note progress of each subcontractor and define area of project where he is working.
  - Third - Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who are on site.
- Mail original copy to office daily; duplicate copy to be retained in field office.

*Bied*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

310 Working Days

Project METRO HEADQUARTERS BUILDING

Day of Week

Tuesday 3-9-93

Date

Location PORTLAND, OREGON

Weather Clear Temperature Hi 59 Lo 32 Rainfall

HOFFMAN	Hoffman Employees	
	Supervision	Tradesmen
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelayers		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Supervision	Tradesmen
Air Bal	1	2
Basic Fire	1	2
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons	1	2
Deamor		
Bill Gibson		1
Goldie Gentle		
Harmon	1	3
HSI	1	7
Ivy Hi Lift		
JWP Grasley	1	6
Joe Bldg	1	2
Landscape W.		
Landry	1	5
McBride		
Mckinstry	1	4
Ming	-	
Pardue	-	
Pen Nor		
Performance	1	8
Portland Cust.		
Portland Rebar		
Reichle	1	12
Snyder		
Sound Elev		
Spectrum	-	
Taurus		
Van Lom		
Weldcraft		
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>12</b>	<b>63</b>
<b>TOTAL JOB</b>	<b>15</b>	<b>63</b>

Air Balancing Specialties: Balancing garage exhaust fans and pressurization tests

Basic: Sprinkler remaining areas of 1st floor.

CMI: Set cabinets on 2nd floor, 4th floor, panels on 3rd floor, base in CC, panels on 2nd floor

Davidsons: Brick pavers at north plaza.

Bill Gibson: Hang doors and hardware in 2nd floor and daycare.

Harmon: Replace broken units in tower

Hoffman Structures: Set metal grates on garage exhaust holes, reset door at janitors closet on 3rd floor, install fire extinguishers, cylinders at daycare rollup doors, cleanup at 1st floor and basement, concrete demo at north plaza, pourback concrete at metal grates.

Grasle: Fire alarm checkout, connect small appliances at daycare, connect water heaters, lights at council chambers and penthouse.

Joe Building Maintenance: Clean windows on 2nd and 3rd floor, clean partitions on 2nd floor, vacuum on 2nd floor.

Landry's: Install base and carpet.

Mckinstry: 2nd floor TI.

Pen Nor: Worked on CC toilet.

Performance: Floor insulation, dryvit at screens

Reichle: Finishing spine and towers, misc painting.

Equipment on Rent from Others: None

Visitors:

Delays:

CADE LAWRENCE  
 MAR 17 1993

Drinkward, C.W.  
 Drinkward, W.  
 Eberwein  
 Ferguson  
 Hancock  
 Harmon  
 Poehst  
 Purvis  
 Roberts  
 Sullivan  
 Smith  
 Stein

File - MAR 15 1993  
 Surratt  
 Thomas  
 Tidball  
 Trahan  
 Webber  
 Peterson

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.

Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on site.  
 Mail original copy to office daily; duplicate copy to be retained in field office.

*Donald E. Nail*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

309 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Monday

Date 3-8-93

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 62 Lo 42 Rainfall \_\_\_\_\_

Air Balancing Specialties: Balancing garage exhaust fans.

Basic: Sprinkler remaining areas of 1st floor.

Broadway: complete cross connects of phones.

CMI: Set cabinets on 2nd floor, 4th floor, panels on 3rd floor, base in CC.

Davidsons: Brick pavers at north plaza.

Bill Gibson: Hang doors and hardware in 2nd floor and daycare.

Harmon: Replace broken units in tower

Hoffman Structures: Set metal grates on garage exhaust holes, cleanup at north plaza, slab leveling at tower.

Grasle: Fire alarm checkout, trim plates, roughin at fitness area, daycare

Joe Building Maintenance: Clean windows on 2nd and 3rd floor, clean partitions on 2nd floor, vacuum on 2nd floor.

Landry's: Install base and carpet.

Mckinstry: Daycare TI, 3rd floor CC.

Pen Nor: Worked on CC toilet room, install gas to range at daycare.

Performance: Floor insulation

Reichle: Misc painting interior and exterior.

Western Partitions: N plaza 6" walls

Equipment on Rent from Others: None

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelayers		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	
Basic Fire B.C.	1	3
Broadway		1
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons	1	2
Deamor		
Bill Gibson		1
Goldie Gentle		
Harmon	1	3
HSI	1	8
Ivy Hi Lift		
JWP Grasle	1	6
Joe Bldg	1	3
Landscape W.		
Landry	1	6
McBride		
Mckinstry	1	4
Ming	-	
Pardue	-	
Pen Nor	1	1
Performance	1	11
Portland Cust.		
Portland Rebar		
Reichle	1	10
Snyder		
Sound Elev		
Spectrum	-	
Taurus		
Van Lom		
Weldcraft		
Western Part	1	2
<b>TOTAL SUBCONTRACTORS</b>	<b>14</b>	<b>70</b>
<b>TOTAL JOB</b>	<b>17</b>	<b>70</b>

**CADE LAWRENCE**  
**MAR 17 1993**

- Drinkward, C.W. \_\_\_\_\_
- Drinkward, W. \_\_\_\_\_
- Eberwein \_\_\_\_\_
- Ferguson \_\_\_\_\_
- Hancock \_\_\_\_\_
- Harmon \_\_\_\_\_
- Polkast \_\_\_\_\_
- Purvis \_\_\_\_\_
- Rosetta \_\_\_\_\_
- Sullivan \_\_\_\_\_
- Smith \_\_\_\_\_
- Stein \_\_\_\_\_

File - **MAR 15 1993**

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

- First - Note progress in each trade employed by Hoffman.
- Second - Note progress of each subcontractor and define area of project where he is working.
- Third - Note delays, any important events (accidents in particular), and names of representatives of the company, architect or owner who are on site.
- Has original copy in office daily; duplicate copy to be made by first office.

- \_\_\_\_\_ Surratt
- \_\_\_\_\_ Thomas
- \_\_\_\_\_ Tidball
- \_\_\_\_\_ Trahan
- \_\_\_\_\_ Weber
- \_\_\_\_\_ Peterson

*Donald E. Nail*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 308 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Sunday Date 3-7-93  
 Location PORTLAND, OREGON  
 Weather Sunny Temperature Hi 59 Lo 39 Rainfall \_\_\_\_\_

Buckaroo: Waterproofing the planters.  
 Gibson: Hanging doors on 2nd floor.  
 Hoffman Structures: Cleanup and move material for paint striping.  
 Joe Building Maintenance: Remove water for paint striping in the basement and 1st floor.  
 Snyder Permacurb: Parking striping in basement and 1st floor.

Equipment on Rent from Others: None  
 Visitors:  
 Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trade- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>1</b>	<b>-</b>
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trade- men
Air Bal		
Basic Fire		
B.C.		
Broadway		
Buckaroo	1	3
Carr		
CCI		
CMI		
Davidsons		
Deamor		
Bill Gibson	1	
Goldie Gentle		
Harmon		
HSI	1	
Ivy Hi Lift		
JWP Grastle		
Joe Bldg	1	3
Landscape W.		
Landry		
McBride		
Mckinstry		
Ming		
Pardue		
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle		
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
PERMA CURB	1	3
<b>TOTAL SUBCONTRACTORS</b>	<b>5</b>	<b>9</b>
<b>TOTAL JOB</b>	<b>6</b>	<b>9</b>

**CADE LAWRENCE**  
**MAR 19 1993**

- Drinkward, C.W. \_\_\_\_\_
- Drinkward, W. \_\_\_\_\_
- Eberwein \_\_\_\_\_
- Ferguson \_\_\_\_\_
- Hancock \_\_\_\_\_
- Harmon \_\_\_\_\_
- Pothast \_\_\_\_\_
- Purvis \_\_\_\_\_
- Rosette \_\_\_\_\_
- Silliman \_\_\_\_\_
- Smith \_\_\_\_\_
- Stein \_\_\_\_\_

File **MAR 17 1993**

Lost time accidents today 0  
 Lost time accidents to date 0

- Hoffman \_\_\_\_\_
- Montee \_\_\_\_\_
- Murphy \_\_\_\_\_
- Myers \_\_\_\_\_
- Newman \_\_\_\_\_
- Peterson \_\_\_\_\_
- Surratt \_\_\_\_\_
- Thomas \_\_\_\_\_
- Tuball \_\_\_\_\_
- Tushman \_\_\_\_\_
- Weller \_\_\_\_\_

**DIRECTIONS:**  
 First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular), and names of representatives of the contractor, architect or owner who are on site.  
 Mail original copy to office daily; duplicate copy to remain in field office.

*Donald C. Nail*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

307 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Saturday

Date 3-6-93

Location PORTLAND, OREGON

Weather CLOUDY Temperature Hi 65 Lo 41 Rainfall \_\_\_\_\_

Basic Fire: Pickup work.  
 Buckaroo: Waterproofing N. plaza planters  
 Hoffman Structures: Cleanup and move material for paint striping.  
 Innovative: Deck coating.  
 Joe Building Maintenance: Remove water for paint striping in the basement and 1st floor.  
 Landscape West: Planting.  
 Mckinstry: Fire damper checkout.  
 Pardue: Caulking expansion joints at North Plaza.  
 Reichle: Painting stairwells.  
 Snyder Permacurb: Parking striping in basement and 1st floor.  
 Equipment on Rent from Others: None  
 Visitors:  
 Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel		
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>1</b>	<b>-</b>
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal		
Basic Fire	1	1
B.C.		
Broadway		
Buckaroo	1	2
Carr		
CCI		
CMI		
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon		
HSI	1	4
Ivy Hi Lift		
JWP Grasle		
Joe Bldg		
Landscape W.	1	3
Landry		
McBride		
Mckinstry	1	1
Ming		
Pardue	1	1
Pen Nor		
Performance		
Portland Cust.		
Portland Rebar		
Reichle	1	2
Snyder		
Sound Elev		
Spectrum		
Taurus		
Van Lom		
Weldcraft		
Western Part		
INNOVATIVE	1	1
PERMA CURB	1	2
<b>TOTAL SUBCONTRACTORS</b>	<b>9</b>	<b>17</b>
<b>TOTAL JOB</b>	<b>10</b>	<b>17</b>

\_\_\_\_\_ Drinkward, C.W. \_\_\_\_\_ Pothast \_\_\_\_\_  
 \_\_\_\_\_ Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
 \_\_\_\_\_ Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
 \_\_\_\_\_ Ferguson \_\_\_\_\_ Sullivan \_\_\_\_\_  
 \_\_\_\_\_ Hancock \_\_\_\_\_ Smith \_\_\_\_\_  
 \_\_\_\_\_ Harmon \_\_\_\_\_ Stein \_\_\_\_\_  
**CADE LAWRENCE**  
**MAR 19 1993** File **MAR 17 1993**  
 \_\_\_\_\_ Hoffman \_\_\_\_\_ Surratt \_\_\_\_\_  
 \_\_\_\_\_ Montce \_\_\_\_\_ Thomas \_\_\_\_\_  
 \_\_\_\_\_ Murphy \_\_\_\_\_ Tuball \_\_\_\_\_  
 \_\_\_\_\_ Myers \_\_\_\_\_ Trahan \_\_\_\_\_  
 \_\_\_\_\_ Newman \_\_\_\_\_ Weller \_\_\_\_\_  
 \_\_\_\_\_ Peterson \_\_\_\_\_

Lost time accidents today 0  
 Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**  
 First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are jobs.  
 Mail original copy to office daily; duplicate copy to be retained in field office.

*Donald C. Nail*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 306 Working Days

Friday 3-5-93 Date

Project METRO HEADQUARTERS BUILDING Day of Work

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 61 Lo 42 Rainfall

Air Balancing Specialties: Continued exhaust system work.

Basic: Cut heads in mechanical room on 1st floor, under ductwork on 1st floor, stairway at north end of 1st floor.

CMI: Set cabinets on 2nd floor, 4th floor, panels on 3rd floor, base in CC.

Bill Gibson: Hang doors and hardware in 2nd floor and daycare.

Harmon: Replace broken units in tower, caulk structural joints, panels at roof at north entry.

Hoffman Structures: Pour concrete at 6th floor tower, holes in basement and bollards, cleanout planters at north plaza, cleanup, patch concrete and electrical box holes in basement.

Grasle: Fire alarm checkout, can light trim, checkout daycare, trim plates, roughin at fitness area.

Joe Building Maintenance: Clean windows on 2nd floor, suck up water in basement.

Landscape West: Planting and grading.

Landry's: Install base and carpet.

Mckinstry: Daycare TI, 3rd floor CC.

Pen Nor: Worked on CC toilet room

Performance: Floor insulation, taping in fitness area, fire safing at cmu.

Reichle: Finish painting north end of 2nd floor, door and frame painting, pickup work, stair painting, tower painting, north entry painting.

Snyder Permacurb: Parking striping in basement

Western Partitions: Tape 6th floor tower, 4th floor annex, 1st floor fitness, cleanup, demob.

Equipment on Rent from Others: None

Visitors:

Delays:

CADE LAWRENCE  
 MAR 17 1993  
 MAR 15 1993

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on job.  
 Mail original copy to office daily; duplicate copy to remain in field office.

HOFFMAN	Hoffman Employment	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	2
Basic Fire	1	3
B.C.		
Broadway		
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons		
Deamor		
Bill Gibson		1
Goldie Gentle		
Harmon	1	3
HSI	1	9
Ivy Hi Lift		
JWP Grasle	2	9
Joe Bldg	1	4
Landscape W.	1	3
Landry	1	5
McBride		
Mckinstry	1	3
Ming	-	
Pardue	-	
Pen Nor	1	1
Performance	1	12
Portland Cust.		
Portland Rebar		
Reichle	1	11
Snyder	1	2
Sound Elev		
Spectrum	-	
Taurus		
Van Lom		
Weldcraft	1	4
Western Part		
<b>TOTAL SUBCONTRACTORS</b>	<b>16</b>	<b>81</b>
<b>TOTAL JOB</b>	<b>19</b>	<b>81</b>

*Donald S. Nail*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214

305

Working Days

Thursday 3-4-93

Project METRO HEADQUARTERS BUILDING

Day of Week

Date

Location PORTLAND, OREGON

Weather Rain Temperature Hi 54 Lo 38 Rainfall \_\_\_\_\_

Air Balancing Specialties: Continued exhaust system work.

Basic: Flow test dry systems, add heads in 1st floor mechanical room.

Broadway: Continue lights in parking garage

CMI: Continued paneling in 3rd floor spine, preped for doors in CC.

Harmon: Change out broken units on 5th floor east elevation.

Hoffman Structures: Misc mechanical and electrical demo in basement, chip down high spots in basement, slab leveling in tower

Grasle: Fire alarm checkout, can light trim, checkout daycare, trim plates, roughin at fitness area.

Joe Building Maintenance: Finish scrubbing basement, window washing on 3rd floor

Landscape West: Planting and grading.

Landry's: Install base and carpet.

Mckinstry: Daycare TI, spine diffusers.

Pen Nor: Worked on finish in daycare, work on asbuilts, CC toilet room

Performance: Floor insulation, taping in fitness area, fire safing at cmu.

Reichle: Finish painting north end of 2nd floor, door and frame painting, pickup work, stair painting, tower painting, north entry painting.

Western Partitions: Tape 6th floor tower, 4th floor annex, 1st floor fitness, cleanup, demob.

Equipment on Rent from Others: None

Visitors:

Delays:

**GADE LAWRENCE**  
**MAR 10 1993**

Drinkward, C.W. \_\_\_\_\_ Potlatch \_\_\_\_\_  
 Drinkward, W. \_\_\_\_\_ Purvis \_\_\_\_\_  
 Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
 Ferguson \_\_\_\_\_ Silliman \_\_\_\_\_  
 Hansen \_\_\_\_\_ Smith \_\_\_\_\_  
 Harmon \_\_\_\_\_ Stein \_\_\_\_\_

File **MAR - 9 1993**

Hoffman \_\_\_\_\_ Surratt \_\_\_\_\_  
 Montee \_\_\_\_\_ Thomas \_\_\_\_\_  
 Murphy \_\_\_\_\_ Tidball \_\_\_\_\_  
 Myers \_\_\_\_\_ Trahan \_\_\_\_\_  
 Newman \_\_\_\_\_ Weller \_\_\_\_\_  
 Peterson \_\_\_\_\_

Lost time accidents today 0

Lost time accidents to date 0

cc: Metro

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.

Third - Note delays, any important events (accidents in particular) and names of representatives of the company, architect or owner who are on job.

Mail original copy to office daily; duplicate copy to be retained in field office.

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Concret Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	2
Basic Fire	1	1
B.C.		
Broadway	1	1
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	3
HSI	1	6
Ivy Hi Lift		
JWP Grasle	2	9
Joe Bldg	1	2
Landscape W.	1	2
Landry	1	5
McBride		
Mckinstry	1	4
Ming	-	
Pardue	-	
Pen Nor	1	1
Performance	1	12
Portland Cust.		
Portland Rebar		
Reichle	1	11
Sound Elev		
Spectrum		
Taurus	-	
Van Lom		
Weldcraft		
Western Part	1	4
<b>TOTAL SUBCONTRACTORS</b>	<b>16</b>	<b>72</b>
<b>TOTAL JOB</b>	<b>19</b>	<b>72</b>

*Donald E. Nail*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 304 Working Days

Wednesday 3-3-93

Project METRO HEADQUARTERS BUILDING Day of Week \_\_\_\_\_ Date \_\_\_\_\_  
 Location PORTLAND, OREGON  
 Weather Rain Temperature Hi 47 Lo 35 Rainfall \_\_\_\_\_

**Air Balancing Specialties:** Started exhaust fan systems.

**Basic:** Relocate 2" drain in basement, cleanup in basement, add heads in 1st floor mechanical room.

**Broadway:** Continue lights in parking garage and cross connect phone lines.

**CMI:** Completed base in room 360, completed cabinet install in daycare, continued on paneling on 3.

**Harmon:** Install hardware on doors, set up hoist to change out broken glass in tower, replace broken glass in penthouse.

**Hoffman Structures:** Misc mechanical and electrical demo in basement, chip down high spots in basement, slab leveling in tower

**Grasle:** Fire alarm checkout, can light trim, checkout daycare, trim plates, roughin at fitness area.

**Joe Building Maintenance:** Cleanup on 3rd floor and basement.

**Landscape West:** Planting and grading.

**Landry's:** Install base and carpet.

**Mckinstry:** Daycare TI, spine diffusers.

**Pen Nor:** Worked on finish in daycare, work on asbuilts.

**Performance:** Floor insulation, taping in fitness area, fire safing at cmu.

**Reichle:** Painting tower, council chambers, spine, daycare, doorframes, exterior steel.

**Western Partitions:** N plaza wood sills, annex ceiling sheetrock, tape 6th floor tower, demob material, cleanup.

**Equipment on Rent from Others:** None

**Visitors:**

**Delays:**

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipfitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Air Bal	1	1
Basic Fire	1	1
B.C.		
Broadway	1	2
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	2
HSI	1	6
Ivy Hi Lift		
JWP Grasle	2	9
Joe Bldg	1	3
Landscape W.	1	3
Landry	1	4
McBride		
Mckinstry	1	4
Ming	-	
Pardue	-	
Pen Nor	1	1
Performance	1	12
Portland Cust.		
Portland Rebar		
Reichle	1	11
Sound Elev		
Spectrum		
Taurus	-	
Van Lom		
Weldcraft		
Western Part	1	6
<b>TOTAL SUBCONTRACTORS</b>	<b>16</b>	<b>74</b>
<b>TOTAL JOB</b>	<b>19</b>	<b>74</b>

**CADE LAWRENCE**  
**MAR 10 1993**

- Drinkward, C.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harmon
- Potthast
- Purvis
- Rosette
- Silliman
- Smith
- Stein

File **MAR - 9 1993**

- cc: Metro
- Hoffman
  - Montee
  - Murphy
  - Myers
  - Newman
  - Peterson
  - Surratt
  - Thomas
  - Tibbalt
  - Trahan
  - Welter

Lost time accidents today 0  
 Lost time accidents to date 0

**DIRECTIONS:**  
 First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in parkings) and names of representatives of the company, architect or owner who are on site.  
 Mail original copy to office daily; duplicate copy to be carried in field office.

*Donald E. Nail*  
 Superintendent





**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 303 Working Days

Tuesday 3-2-93 Date

Project METRO HEADQUARTERS BUILDING Day of Week

Location PORTLAND, OREGON

Weather Cloudy Temperature Hi 49 Lo 33 Rainfall

Basic: 1st floor heads.

Broadway: Continue lights in parking garage.

CMI: Continue daycare cabinets, paneling in CC.

Harmon: Cap off 4" vertical mullions, caulk joints at north entry, align horizontals on 1st floor, install misc hardware and thresholds.

Hoffman Structures: Misc mechanical and electrical demo in basement, chip down high spots in basement, strip forms at NW corner stair, rollup concrete blankets, slab leveling in tower

Grasle: Fire alarm checkout, can light trim, checkout daycare, trim plates.

Joe Building Maintenance: Cleanup on 3rd floor and basment.

Landscape West: Planting

Landry's: Install base and carpet.

Mckinstry: Daycare TI, change filters on RAC units, CC exhaust fan, 1st floor toilet room.

Pen Nor: Worked on finish in daycare, work on asbuilts.

Performance: Floor insulation, taping in fitness area, rock fitness area.

Reichle: Painting tower, council chambers, spine, daycare, doorframes, exterior steel.

Western Partitions: N plaza parapet, fitness gyp, wood sills at north plaza, tape 6th floor, plaster at daycare, cleanup.

Equipment on Rent from Others: One 743 bobcat with grapppler

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers		
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Basic Fire	1	
B.C.		
Broadway	1	1
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	1
HSI	1	6
Ivy Hi Lift		
JWP Grasle	2	9
Joe Bldg	1	3
Landscape W.	1	7
Landry	1	5
McBride		
Mckinstry	1	4
Ming	-	
Pardue	-	
Pen Nor	1	1
Performance	1	10
Portland Cust.		
Portland Rebar		
Reichle	1	11
Sound Elev		
Spectrum		
Taurus	-	
Van Lom		
Weldcraft		
Western Part	1	5
<b>TOTAL SUBCONTRACTORS</b>	<b>15</b>	<b>72</b>
<b>TOTAL JOB</b>	<b>18</b>	<b>72</b>

**CADE LAWRENCE**  
**MAR 10 1993**

Drinkward, C.W. \_\_\_\_\_ Potthast \_\_\_\_\_  
 Drinkward, W. \_\_\_\_\_ Peris \_\_\_\_\_  
 Eberwein \_\_\_\_\_ Rosette \_\_\_\_\_  
 Ferguson \_\_\_\_\_ Silliman \_\_\_\_\_  
 Hancock \_\_\_\_\_ Smith \_\_\_\_\_  
 Harmon \_\_\_\_\_ Stein \_\_\_\_\_

File **MAR - 9 1993**

Lost time accidents today 0

Lost time accidents to date 0

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project where he is working.  
 Third - Note delays, any important events (accidents in particular), and names of representatives of the contractor, architect or owner who are on job.  
 Mail original copy to office daily; duplicate copy to remain in field office.

Hoffman \_\_\_\_\_ Surratt \_\_\_\_\_  
 Montee \_\_\_\_\_ Thomas \_\_\_\_\_  
 Murphy \_\_\_\_\_ Tibbalt \_\_\_\_\_  
 Myers \_\_\_\_\_ Trahan \_\_\_\_\_  
 Newman \_\_\_\_\_ Weller \_\_\_\_\_  
 Peterson \_\_\_\_\_

*Donald E. Nail*  
 Superintendent



**JOB DIARY**  
**HOFFMAN CONSTRUCTION COMPANY**  
 OF OREGON

Job No. 9214  
 302 Working Days

Project METRO HEADQUARTERS BUILDING Day of Week Monday

Location PORTLAND, OREGON

Weather Rain Temperature Hi 36 Lo 31 Rainfall \_\_\_\_\_

Basic: Installed hose valve, heads under stairwells, and heads for electric vaults.

Broadway: Continue lights in parking garage.

CMI: Continue daycare cabinets, paneling in CC.

Harmon: Install relites at fitness area, caulk north entry, check out punchlist.

Hoffman Structures: Scabble and chip floors on 5th floor, demo misc mechanical pipes at 1st floor, patch holes in basement, slab leveling at 5th floor tower.

Grasle: Fire alarm checkout, can light trim, checkout daycare, roughin fitness lights.

Joe Building Maintenance: Cleanup on 3rd floor and basment.

Landscape West: Topsoil

Landry's: Install base and carpet.

Mckinstry: 4th floor annex, reconnect FPBs, daycare TI, 1st floor toilet rooms.

Pen Nor: Worked on finish in daycare.

Performance: Floor insulation, taping in fitness area, acoustic grid, rock fitness area.

Reichle: Council chambers painting, misc painting on 2nd floor, final coat on 3, toilet rooms on 1st floor.

Western Partitions: N plaza, cleanup, ceiling tile replacement, 3rd floor gypboard, 6th floor tower.

Equipment on Rent from Others: One 743 bobcat with grapppler

Visitors:

Delays:

HOFFMAN	Hoffman Employees	
	Super- vision	Trades- men
Superintendents	1	
Field Office Personnel	1	
Engineers	1	
Carpenters		
Laborers		
Cement Finishers		
Ironworkers		
Operating Engineers		
Millwrights		
Pipelitters		
Plumbers		
Painters		
Teamsters		
<b>TOTAL HOFFMAN</b>	<b>3</b>	
SUBCONTRACTORS	Subcontractor Employees	
	Super- vision	Trades- men
Basic Fire	1	
B.C.		
Broadway	1	1
Buckaroo		
Carr		
CCI		
CMI	1	9
Davidsons		
Deamor		
Bill Gibson		
Goldie Gentle		
Harmon	1	1
HSI	1	5
Ivy Hi Lift		
JWP Grasle	1	9
Joe Bldg	1	3
Landscape W.	1	1
Landry	1	5
McBride		
Mckinstry	1	4
Ming	-	
Pardue	-	
Pen Nor	1	1
Performance	1	9
Portland Cust.		
Portland Rebar		
Reichle	1	10
Sound Elev		
Spectrum		
Taurus	-	
Van Lom		
Weldcraft		
Western Part	1	6
<b>TOTAL SUBCONTRACTORS</b>	<b>14</b>	<b>64</b>
<b>TOTAL JOB</b>	<b>17</b>	<b>64</b>

**CADE LAWRENCE**  
**MAR 10 1993**

- Drinkward, C.W.
- Drinkward, W.
- Eberwein
- Ferguson
- Hancock
- Harmon
- Pothost
- Purvis
- Rosette
- Silliman
- Smith
- Stein

Lost time accidents today 0  
 Lost time accidents to date 0

cc: Metro **MAR - 9 1993**

**DIRECTIONS:**

First - Note progress in each trade employed by Hoffman.  
 Second - Note progress of each subcontractor and define area of project which he is working.  
 Third - Note delays, any important events (accidents in particular), and names of representatives of the contractor, architect or owner who are present.  
 Mail original copy to office daily; duplicate copy to be carried in field office.

- Hoffman
- Montco
- Murphy
- Myers
- Newman
- Peterson
- Surratt
- Thomas
- Tubbs
- Trahan
- Walker

*Donald E. Nail*  
 Superintendent