

#### METROPOLITAN SERVICE DISTRICT

527 S.W. HALL ST., PORTLAND, OR. 97201, 503/221-1646

### MEMORANDUM

Date:

July 21, 1982

To:

Dick Feeney, Paul Bay, Donald MacDonald,

Ted Spence, and Bob Sandman

From:

Andy Cotugno

Regarding:

Banfield Cost/Financing Report

Attached for your review and comment are the proposed reports to track the status of Banfield costs and escalation of financing authorization. Note that the information presented includes the latest cost estimates (including recent bids) and the authorization level is the "official" authorization through December 31, 1981 (and does not include the anticipated 7 percent de-escalation for January-March, 1982).

I suggest we distribute this material to the Regional Funding Group.

AC: 1mk

Attachments

CC: Rick Gustafson

### BANFIELD FUNDING/COST SUMMARY

### Project Cost (including 7-21-82 contracts)

	LRT Work	Highway Work					
Contracts Estimates	\$ 68.34 million 74.67	\$ 51.24 million 61.39					
	\$143.01 million	\$112.63 million					
Project Financing (including 12-31-81 escalation)							
Interstate Transfer	\$ 82.43 million	\$ 26.60 million 73.50					
Section 3	8.90						
Local Match	23.50 22.65	17.70					
	\$137.48 million	\$117.80 million					
Excess <shortfall></shortfall>	\$ <5.50 million>	\$ 5.20 million					

## BANFIELD FUNDING AUTHORIZATION Escalation and Obligations as of 12-31-81

FUNDING SOURCES TOTAL Interstate Transfer Funding Section 3 Total e(4) FUNDING Transit e(4) Highway e(4) Funding PROJECT CATEGORIES I. Banfield LRT Work \$ 24,746,482 \$ 15,846,482 \$ 15,846,482 \$ 8,900,000 A. Past Obligations (fed. share) 2,796,438 5,021,438 2,225,000 2,796,438 Local Match 66,607,411 90,093,796 23,486,385 66,607,411 B. Unobligated Bal. (fed. share) 17,625,845 11,754,249 5,871,596 11,754,249 Local Match 82,453,893 114,840,278 32,386,385 82,453,893 Total Federal Authorization 22,647,283 14,550,687 14,550,687 8,096,596 Total Local Match \$ 97,004,580 \$137,487,561 \$ 40,482,981 \$ 97,004,580 GRAND TOTAL - LRT II. Banfield Highway Work Costs Attributed to Tri-Met \$ 11,807,605 \$ 11,807,605 \$ 11,807,605 A. Past Obligations (fed. share) 2,083,695 . 2,083,695 2,083,695 Local Match 21,969,371 21,969,371 B. Unobligated Bal. (fed. share) 21,969,371 3,876,948 3,876,948 3,876,948 Local Match 33,776,976 33,776,976 33,776,976 Total Federal Authorization 5,960,642 5,960,642 5,960,642 Total Local Match 39,737,618 39,737,618 39,737,618 Sub-Total - Tri-Met Costs Attributed to ODOT 14,184,501 14,184,501 A. Past Obligations (fed. share) 0 \$14,184,501 2,503,147 2,503,147 2,503,147 Local Match B. Unobligated Bal. (fed. share) 52,159,180 52,159,180 39,765,180 12,394,000 9,204,561 Local Match 7,017,385 2,187,176 9,204,561 66,343,681 66,343,681 Total Federal Authorization 39,765,180 26,578,501 7,017,385 4,690,323 11,707,708 11,707,708 Total Local Match 78.051.389 78.051.389 31.268.824 Sub-Total - ODOT 46.782.565 31,268,824 86,520,183 117,789,007 117,789,007 GRAND TOTAL - HIGHWAY III. Total Banfield Project 41,838,588 50,738,588 8,900,000 27,654,087 14,184,501 A. Project Obligations 23,486,385 128,341,962 12,394,000 140,735,962 164,222,247 B. Project Unobligated Balance Total Federal Authorization 32,386,385 155,996,049 26,578,501 182,574,550 214,960,935 27,528,714 4,690,323 32,219,037 40,315,633 Total Local Match 8,096,596 PROJECT GRAND TOTAL 214,793,587 255,276,568 40,482,981 183,524,763 31,268,824

# BANFIELD LRT COST ESTIMATES Including Contracts as of 7-15-82

Local Authorization

	Base Estimates April, 1980	as of 12-31-81 1137.5/107.4 = 1.2801)	Contracts	Estimates	Total Cost	Excess <shortfall></shortfall>
	<u> </u>	111/-3/10/-9 = 1-2891·	CONCLECTS		10121 6031	
. Systemwide Elements:		•	1 <b>.</b>	ļ		
A) Vehicle & System Consultants	\$ 2,831,000	\$ 3,624,500	\$ 3,150,000		\$ 3,150,000	\$ 474,500 7,031,100
Vehicles & Spare Parts	25,800,000	33,031,100	26,000,000	j	26,000,000	816,500
Maintenance Facility:	10,645,000	13,628,500			12,812,000	816,500
Shops \$7,000,000		8,961,900	7,862,000		7,862,000	
Yards \$1,845,000		2,362,100	<del></del>	\$ 3,600,000		
Tools & Equip. \$1,800,000		2,304,500		1,350,000		
Wayside Lifts	700,000	896,200	900,000	1	900,000	<3,800>
Electrification	11,740,000	15,030,400	9,978,000		9,978,000	5,052,400
Signals System	1,800,000	2,304,500	lii ''	3,800,000	3,800,000	<1,495,500>
Communications	650,000	832,200	M	800,000	800,000	32,200
Maintenance & Service	030,000	552,200			100,555	
Equipment (includes work vehicles)	600,000	768,200		650,000	650,000	110,200
Sub-Total	\$ 54,766,000	<u> 5 70,115,600</u>	\$47,890,000	\$10,200,000	<u>\$ 58,090,000</u>	\$12,025,600
B) Civil & Station Consultants	\$ 1,879,000	\$ 2,405,600	\$ 4,359,000		\$ 4,359,000	<1,953,400>
Rail Procurement	4,030,000	5,159,500	4,028,000	1,972,000	6,000,000	<840,500>
Tie Procurement	1,010,000	1,293,100	1,771,000		1,771,000	<477,900>
Special Trackwork	1,010,000	1,293,100	1,494,000		1,494,000	<200,900>
Rail Welding	340,000	435,300		500,000	500,000	64,700
Grade Crossing Procurement	1,340,000	1,715,600	RI	1,500,000	1,500,000	<215,600>
Traffic Signal Equipment	569,000	728,500	#	1,000,000	1,000,000	<271,500>
Signs & Graphics Procurement	166,000	212,500	111	300,000	300,000	<87.500>
Track Installation	6,674,000	8,544,600	iii	11,000,000	11,000,000	<2,455,400>
		<del></del>		\$16,272,000	\$ 27,924,000	<\$ 6,136,300>
Sub-Total	\$ 17,018,000	\$ 21,787,700	\$11,652,000	\$16,272,000		
C) Support Services	\$ 5,200,000	\$ 6,657,400	\$ 7,000,000		\$ 7,000,000	<342,600>
Fare Collection Equipment	1,200,000	1,536,300	III	1,300,000	1,300,000	236,300
Contingency	1,262,000	1,615,700	1,800,000		1,800,000	<184,300>
Planning Studies	0	. 0	°	٥	°	0
Sub-Total	\$ 7,662,000_	\$ 9,809,500	\$ 8,800,000	\$ 1,300,000	\$ 10,100,000	\$ <290,500>
Sub-Total Systemwide Elements	\$ 79,446,000	101,712,800	68,342,000	27,772,000	96,114,000	5,598,800
						<del></del>
I. Individual Segments: (Utilities, Streets, Sub-Grade			<b>!</b>	i		
Stations, P & R lot)			W		ì	
A) Line Section 1 (Gresham to 199th Street) Line Section 2 (199th Street to Gateway) Line Section 3 (Gateway to Lloyd Center) Line Section 4 (Lloyd Center to 11th Avenue Terminal)	\$ 2,017,000	2,582,300	₩	4,200,000	4,200,000	<1,617,700>
	15,061,000	19,282,200	<b>  </b>	20,800,000	20,800,000	<1,517,800>
	3,006,000	3,848,500	<b> </b>	5,800,000	5,800,000	<1,951,500>
	7,859,000	10,061,700	<u> </u>	16,100,000	16,100,000	<6,038,300>
Sub-Total Individual Segments	\$ 27,943,000	35,774,752		46,900,000	46,900,000	<11,125,248>
TOTAL TRANSIT COST	\$107,389,000	\$137,487,561	\$ 68,342,000	\$74,672,000	\$143,014,000	\$<5,526,439>
. Funding Authorization						
	\$ 26,000,000	\$ 82,453,893				
A) Interstate Transfer	\$ 20,000,000	4 02,733,033				
m)	60 000 000	8,900,000	Ill	į	lt	
B) Section 3	60,900,000		81	ì	II .	
		23,486,385	H		Ħ	
C) Local Match	20,500,000	22,647,283	¥.	1	i	
TOTAL	\$107,400,000	\$137,487,561	11	1,	4	
TOTAL	\$101,400,000	9137,407,301	4			

# BANFIELD HIGHWAY COST ESTIMATES Including Contracts as of 7-15-82

Local Authorization

	Base Estimates April, 1980	as of 12/31/81	Contracts	Estimates	Total Cost	Excess <shortfall></shortfall>
I. Preliminary Engineering	\$ 1,910,482	\$ 1,910,482	\$ 1,910,482		\$ 1,910,482	0
II. Attributed to ODOT		(76.14/78.64 = 96.818%)	0.350.000	\$ 2,688,000	11,046,000	\$ <351,400>
Right-of-Way Banfield Reconstruction Phase I \$30,122,000	11,046,000 62,089,000	10,694,560 60,113,587 29,163,650	8,358,000  23,814,000	\$ 2,688,000   31,967,000	55,781,000 23,814,000 31,967,000	4,332,587
Phase II \$31,967,000 Steel Bridge & Ramps	5,508,000	30,949,950 5,332,760		5,508,000	5,508,000	<175,240>
Sub-Total - ODOT	\$ 78,643,000	\$ 76,140,907	\$32,172,000	\$40,163,000	\$ 72,335,000	\$3,805,907
III. Attributed to Tri-Met		(39.74/40.23 = 98.7859%)				
Right-of-Way Banfield Reconstruction Phase I \$9,594,000 Phase II \$6,027,000	\$ 12,705,000 15,621,000	\$ 12,550,750 15,431,350 9,477,500 5,953,850	\$ 9,400,000  7,755,000	\$ 3,305,000   6,027,000	\$ 12,705,000 13,782,000 7,755,000 6,027,000	\$ <154,250> 1,649,350 
Steel Bridge & Ramps I-205	4,366,000 7,534,000	4,313,000 7,442,518	 	4,366,000 7,534,000	4,366,000 7,534,000	<53,000> <91,482>
Sub-Total - Tri-Met	\$ 40,226,000	\$ 39,737,618	\$17,155,000	\$21,232,000	\$ 38,387,000	\$1,350,618
TOTAL HIGHWAY COSTS	\$120,779,482	\$117,789,007	\$51,237,482	\$61,395,000	\$112,632,482	\$5,156,525
IV. Funding Authorization	<del></del>					<del></del>
A) Interstate Transfer	\$102,662,600	\$100,120,657			il	
B) Local Match	18,116,900	17,668,350		i	1	
TOTAL	\$120,779,500	\$117,789,007				