



NOV 19 REC'D

HOFFMAN CONSTRUCTION COMPANY
OF OREGON

METRO HEADQUARTERS
Our Job No. 9214

PROJECT MEETING MINUTES

Meeting No:	48	
Date:	November 17, 1992	
Location:	HCCO Field Office	
Attendees:	Berit Stevenson	Metro
	Glenn Taylor	Metro
	Maurice Neyma	Metro
	Paul Thimm	Thompson Vaivoda & Associates
	Bob Thompson	Thompson Vaivoda & Associates
	Cade Lawrence	Hoffman Construction Company
	Bill Stotts	Hoffman Construction Company
	Don Nail	Hoffman Construction Company
	Darryl Droba	Glumac

ACTION SUMMARY

HCCO

42-3-5 Set up new N. Plaza completion date once new design is revised. Obtain more bids on structural steel.

43-3-1 Obtain final carpet sample by 11/23/92.

46-3-1 Get with flooring sub and get ideas on finishing of stair 41.

TVA

42-3-5 Issue ASI simplifying N. Plaza steel and deleting screen work. Get with KPFF and delete special steel finish work.

43-3-1 Issue an ASI on approved carpet.

46-3-1 Issue an ASI on carpet deletion at stair #3.

47-3-4 Get with Desch and simplify Council fabric doors.

47-3-5 Review the curtainwall cross bracing mock-up on 11/19/92.

47-3-6 Select a light fixture for Tower tank.

48-1-2 Design a brochure rack into Reception desk.

48-1-5 Respond to the "ADA" report by Professional Dynamics.

48-1-6 Start on signage design.

ACTION SUMMARY (Continued)

METRO

- 43-3-2 Review and decide on value engineering pricing for council desk. Issue an RFP and obtain Syndecrete final samples.
- 47-3-4 Review and VE fabric panel scope. Issue an RFP to HCCO.
- 48-1-1 Issue RFP on new recycled paint color and additional rooms.
- 48-1-3 Issue an RFP on approved residential equipment.
- 48-1-4 Get with the city on Parking Garage backflow device.
- 48-1-6 Start on signage design.

48-1-0 ACTION ITEMS

- 48-1-1 NEW RECYCLED PAINT: Metro explained they now had available a recycled paint with a very white color. Metro will issue an RFP requesting the use of the white recycled paint and addition of some recycle group offices. HCCO will try to get the revisions incorporated.

Action: Metro
Date: 11/24/92

ASI 79

- ✓ 48-1-2 BROCHURE RACK: Metro requested TVA add a small brochure rack to the Reception desk design so Metro pamphlets can be stored in that area. TVA will review the design and get a brochure rack added.

Action: TVA
Date: 11/24/92

SAME

- R/* 48-1-3 RESIDENTIAL EQUIPMENT APPROVAL: Metro is reviewing the latest residential equipment buyout information and will issue an RFP clarifying which equipment to purchase as well as information on an old refrigerator to be moved over from the existing Metro building. HCCO emphasized a decision is critical so the casework blockouts can be determined.

Action: Metro
Date: 11/19/92

GARAGE BACKFLOW: HCCO issued budget pricing to Metro on the new backflow device required by the city at the Parking Garage. Metro will review and call the city if they have any concerns about why it is being required.

Date: 11/24/92

ADA REVIEW: HCCO issued the Professional Dynamics report concerning "ADA" to TVA for review and comment. TVA and Glumac will try to have a response ready by next week.

TVA RESPONDED. WAITING FOR GLUMAC
RESPONSE

SIGNAGE DESIGN: HCCO issued a fax requesting TVA and Metro start on the project signage design. Metro and TVA will get the process going. *TVA TO HAVE CORNER SIGN BY 12/1/92*

REMAINDER BY 12/8

48-2-0

PP&L ENERGY ANALYSIS: Metro reported they have a meeting with Glumac January 10, 1992, at 10:00 at Glumac's office to review the PP&L energy analysis issues. Any parties interested will attend the meeting.

Date: January 10, 1992

As of October 27, 1992: HCCO issued additional information to Metro on Grasley's bid and Metro is reviewing. Metro requested HCCO determine whether Cochran had the temporary electrical

work covered. Glumac will verify that they have indicated all the occupancy sensors. HCCO, Metro, and Glumac, tentatively, agreed to meet next Tuesday on the overall energy study and try to resolve this issue.

As of November 3, 1992: HCCO explained they did not have the occupancy sensor pricing from Grasle so the meeting was rescheduled to occur on 11/9/92 at 9:00 a.m. at Glumac. HCCO will expedite the pricing from Grasle. Metro approved having Cochran install new lights at the parking garage.

As of November 10, 1992: The energy study meeting was rescheduled to 11/12/92, at 3:00 p.m. at Glumac since Glumac could not make the 11/10/92, meeting. HCCO is continuing to expedite the pricing from Grasle.

As of November 17, 1992: HCCO, Glumac, and Metro met on 11/12/92, and settled the value of each energy measure. Metro will get the Energy Study proposal submitted to P P & L now to resolve the issue. HCCO and Metro will settle out on the daylighting/dimmable fixture/design issues at a later date.

43-2-4 U.S. WEST ROOM DESIGN: HCCO questioned the status of design on the U.S. West room in the garage. TVA will check on it.

Action: TVA
Date: 10/20/92

As of October 27, 1992: TVA issued a preliminary room layout drawing to U.S. West (Scott Hill) for review and comment. Also, Metro received a drawing and will respond with their comments by 10/30/92.

As of November 3, 1992: Same as above.

As of November 10, 1992: TVA reported they did receive comments from Scott Hill on the U.S. West room and now have KPFF finalizing the structural footing design for the walls. TVA committed to having an ASI issued by the end of the week for the U.S. West room.

As of November 17, 1992: TVA issued ASI 61 to clarify the U.S. West room design. HCCO will finalize the pricing.

45-2-4 T.I. COLUMN FINISH: HCCO issued a copy of pricing on the cost to plaster finish all the T.I. area columns. The cost came in at ± \$33,000.00. Metro will review the jobsite and decide on which columns they feel must be refinished and HCCO will pursue a more competitive price.

Action: Metro
Date: 10/29/92

As of November 3, 1992: Same as above. Metro and TVA committed to clarify the scope of column refinish by late 11/4/92. HCCO will have Performance and W. Part. price the new scope of work once TVA and Metro clarify which columns need patching.

As of November 10, 1992: Same as above.

As of November 17, 1992: HCCO and Metro walked the job and agreed upon parameters for which columns should receive heavy patching and which should just be painted or lightly patched. HCCO will work out the pricing issues with Western Partitions and possibly Reichle.

- 45-2-5 METRO COMPUTER LAYOUT: HCCO questioned where Metro wanted equipment located in the computer room so the drain could be located. Metro will get an equipment layout drawing to HCCO.

Action: Metro
Date: 10/30/92

As of November 3, 1992: Same as above. Metro committed to clarifying this issue by today.

As of November 10, 1992: Same as above.

As of November 17, 1992: Metro returned the HCCO RFI on the computer layout with the question answered. HCCO acknowledged receiving.

- 47-2-1 PLASTIC LAMINATE: HCCO explained several plastic laminate colors were selected by TVA which could drive the casework costs by \pm \$10,000.00. Metro requested TVA revise the plastic laminate to a material within the budget. TVA will review the issue today.

Action: TVA
Date: 11/10/92

As of November 17, 1992: TVA reported they would be going with a solid color plastic laminate as requested by Metro so there would be no cost increase. TVA will issue an ASI today so the issue can be resolved.

- 47-2-2 PERFORATED SCREEN: HCCO questioned when TVA would clarify the type of perforated metal to be used at the Council Chambers. TVA will get into the issue today and expedite a response.

Action: TVA
Date: 11/10/92

As of November 17, 1992: TVA issued a sample of the Council Chambers perforated metal screen to HCCO for their use. HCCO requested Weldcraft proceed with purchase of metal screen which matches the sample.

- 47-2-3 TELEPHONE PENETRATIONS: HCCO requested ACSI review how many telephone/data penetrations are really required since they are causing the addition of structural support. ACSI explained they could not determine if some penetrations could be deleted until Cochran completes their wiring calculations. HCCO will expedite the Cochran calculations.

Action: HCCO
Date: 11/13/92

As of November 17, 1992: HCCO and Metro reported Cochran had issued information on the actual data/phone wire sizes and had reduced the required quantity of extra slab penetration to one (1) 3" diameter sleeve. HCCO reported this reduction in sleeves minimized any structural modifications.

- 47-2-7 GRIMMES SOIL TEST: HCCO questioned the status of approval on using Grimmeres soil and the revised drainage piping. TVA will get with Mayer Reed on their approval of the Grimmeres soil vs. the filter fabric.

Action: TVA
Date: 11/17/92

As of November 17, 1992: Mayer Reed issued a memo revising the planter fabric to accommodate the Grimmeres soil mix. HCCO distributed the fabric revision to Landscape West and will let Metro know if there are any costs associated with the revision.

48-3-0 **UNRESOLVED ITEMS**

- 42-3-5 OVERALL SCHEDULE REVIEW: HCCO explained they are concerned about meeting the schedule deadline since the tenant square footage and dollar value had increased greatly without any schedule extension. All parties agreed the issue should be reviewed further, once the latest schedule is updated.

Action: HCCO/TVA
Date: 10/13/92

As of November 3, 1992: HCCO had the N. Plaza retail activities cut loose from the 3/11/93, completion date and had the schedule updated. The latest update indicated the reception/council desk design was at a negative (6) day float and the spine activities were running negative. HCCO sent a copy of the schedule update to Metro for their review. HCCO will set the N. Plaza completion date once the design is finalized.

As of November 10, 1992: Same as above. HCCO explained they expect VE pricing from John Earp for reducing the Reception and Council desk costs. Upon receiving the pricing, HCCO will forward to Metro for review. TVA explained they met with the city (Edgar Waehrer) and there was very little acceptance by the city for redesign of the N. Plaza area.

As of November 17, 1992: Metro approved awarding the Reception desk and Council Chambers' casework to John Earp. All parties discussed the N. Plaza design status and agreed to the following action items:

- a) TVA to issue an ASI simplifying the design and deleting the Plaza screen work.
- ✓ b) HCCO will obtain additional bids on the retail/trellis structural work.
- ✓ c) Metro approved the curtainwall design and HCCO will award to Harmon.
- d) TVA and HCCO will get with KPFF and try to reduce any special structural steel work.
- e) TVA will continue to pursue city (Edgar) approval.

DELETE GLASS ON SMALL PAVILION.

43-3-1 CARPET PRICING: HCCO explained the latest T.I. budget numbers presented to Metro were for a "Shaw, Capilano", 32 oz. carpet. HCCO voiced concern over TVA's selection of a "PrinceStreet" carpet, which would be an approximate addition of \$32,000 to the latest T.I. cost. TVA will check into which carpet they were planning on using and what price commitment they received.

Action: TVA
Date: 10/14/92

As of November 3, 1992: HCCO received a Shaw carpet sample but it was the same cost as the "Prince Street" carpet. HCCO expects the "No Cost" Shaw sample on 11/9/92. Metro committed to making a decision by 11/10/92, even if the new sample does not arrive.

As of November 10, 1992: HCCO tabled miscellaneous carpet samples of PrinceStreet and Shaw materials with the pricing noted. All parties discussed and TVA committed to recommending a carpet by 5:00 p.m. tonight.

As of November 17, 1992: Metro and TVA approved the Shaw, solution-dyed, 30 oz. carpet for the tenant areas. This is an addition of ± \$8,000.00 over the low bid carpet. TVA will issue an ASI clarifying the carpet selection and HCCO will pursue a final sample which is to be blacker. HCCO expects to have the new sample by 11/23/92.

START ARTISTS IN TWO WEEKS
DEC 14

- 43-3-2 COUNCIL CHAMBERS DESK: TVA submitted the latest Council Chambers desk design to Metro for final approval. Metro will try to obtain approvals by 10/15/92, so TVA can issue "For Construction" drawings by 10/16/92. HCCO voiced concern this activity was going to be driving the schedule again if the work is not awarded by 10/16/92.

Action: Metro/TVA
Date: 10/16/92

As of November 3, 1992: TVA reported they were going to meet with John Earp on 11/5/92, at 8:30 a.m. at TVA's office. HCCO and Metro will also attend the meeting. HCCO again explained the raised platform (+ \$11,000) would need to be covered in the \$42,000 allowance so the desk cost would need to be around \$31,000. Metro reported the latest design was approved by Council and they would issue an RFP to document approval with addition of a small typing drawer. TVA will issue the Council framing drawing by 11/6/92.

As of November 10, 1992: HCCO explained they expect VE pricing from John Earp today from which TVA and Metro can finalize the design. HCCO, TVA, and Metro did meet with John Earp on 11/5/92, to create the VE list.

As of November 17, 1992: Metro approved awarding the Council Chambers and Reception desk casework to John Earp with all the VE ideas implemented. Metro will issue an RFP on the approval, and HCCO will get the work awarded. TVA committed to working with John Earp during the shop drawing phase to insure work can be started right after Christmas. Metro explained they will be looking at another Syndecrete sample which uses more recycled materials.

DESCH PRICING

- 46-3-1 STAIRWAY CARPET: TVA explained they presently have carpet shown at stair #3, rubber tread at stair #4, and carpet in other stairways. TVA will review the carpet scope and come up with a proposal on where to delete carpet so the savings can be used to purchase the "Prince Street" carpet, if necessary. TVA will have a proposal by the 11/5/92 morning meeting.

Action: TVA
Date: 11/5/92

As of November 10, 1992: TVA explained they received the ± \$5,000.00 credit number from HCCO for deletion of carpet at

all areas of stair #3. TVA will get with the city on being able to install carpet at stair #4 in lieu of rubber tread. TVA will also come up with a recommendation for the stair #3 finishes.

As of November 17, 1992: TVA will issue an ASI deleting carpet at stair #3. HCCO will get the carpet subcontractor out on Friday to review the present stair #4 finishes and how best to finish the stairs with a minimal cost.

- 47-3-4 TACKABLE SURFACES: Metro reported that Homosote did not need to be used on the job. HCCO tabled pricing from Desch and Western Partitions in regards to the fabric panels and reviewed them with Metro. Metro will review the added work and decide if there are areas which can be cut.

Action: Metro
Date: 11/16/92

As of November 17, 1992: Metro decided to delete the fabric panels from all Daycare rooms and the North wall of the small Council Chambers' room. Metro requested the fabric panels should remain at the Personnel room. Metro will issue an RFP to HCCO on their directive. TVA will get with Desch on simplifying the Council Chambers sliding fabric panel doors to reduce costs.

WPI

- 47-3-5 CROSS BRACING MOCK-UP: TVA requested HCCO have one (1) mock-up completed on the window wall cross bracing prior to having all the cross-bracing installed. TVA explained they are thinking of deleting the cross-bracing.

Action: HCCO
Date: 11/17/92

As of November 17, 1992: HCCO explained Harmon will have the curtainwall cross-bracing mock-up ready by tomorrow. TVA will come over and review the mock-up once it is completed.

TVA TO DECIDE BY 11/25/92

- 47-3-6 TANK LIGHT FIXTURE: Metro questioned the status of TVA selecting a light fixture for the Tower tank. TVA will get started on selecting a fixture for the tank.

Action: TVA
Date: 11/17/92

As of November 17, 1992: Same as above.

48-4-0 QUALITY/SAFETY ITEMS

- 48-4-1 SAFETY MANHOURS: HCCO reported they had presently worked approximately 84,000 manhours without a lost time accident as of 11/17/92.

- 48-4-2 QUALITY ISSUES: No quality issues were brought up at the meeting.

48-5-0 INFORMATION ITEMS

- 48-5-1 NEXT MEETING: The next Project Review meeting is scheduled for November 24, 1992, at 8:00 a.m. at the jobsite office.

- 48-5-2 SCHEDULE: See attachment, Fig. #1 for a copy of the HCCO three-week schedule. See attachment, Figure #2 for a copy of the latest ASI log from TVA.

Submitted by:

Cade Lawrence

Cade Lawrence
Assistant Operations Manager

CL:gac

Attachments

cc: Attendees
Wayne Drinkward, HCCO

PARKING GARAGE W/EDGAR

①

Attachment,
Fig. #1CADRE

Hoffman Construction Job # 9214

Short Interval Schedule

METRO HEADQUARTERS

NOVEMBER

DECEMBER

ACTIVITY DESCRIPTION	Subcontract.	15	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	
FRP ELEV #3 SLABS		X	X	X	X	X			X	X	X	H	H			X	X	X	X	X		AT MACHINE ROOM & PIT
MISC. DEMOLITION	HSI	X	X	X	X	X			X	X	X	H	H			X	X	X	X	X		FOR NEW STEEL BEAMS
DEMO OLD FRP ELEV WALLS	HSI	X	X	X	X	X			X	X	X	H	H			X	X	X	X	X		AS NEW BEAMS ARE INSTALLED
FRP PEN NOR CONCRETE	HSI	X	X	X	X	X						H	H			X	X	X	X	X		
STRIP GARAGE WALLS	HSI	X	X	X								H	H									
FRP CONCRETE BENCHES	HSI	X	X	X	X	X			X	X	X	H	H									AND STAIR AT DAYCARE
POUR INFILLS	HSI	X	X	X	X	X						H	H									ON METAL DECKING
POUR ENTRY COLUMNS	HSI	X										H	H									
POUR STAIR FANS	HSI	X	X	X	X	X						H	H			X	X	X	X	X		
CERAMIC TILE @ TIGHT ROOMS	PC-1.										XXX	H	H			XXXXX						
INSTALL ELEVATOR #9	SOUND											H	H			X	X	X	X	X		CRITICAL TO START
MODIFY SPRINKLER SYSTEM	BASIC FIRE	X	X	X	X	X			X	X	X	H	H			X	X	X	X	X		INTERMITTENT
CMU AT PLANTERS	DAVIDSONS	X	X	X	X				X	X	X	H	H			X	X	X	X	X		
INSTALL WEST ELEVATION BRICK	DAVIDSON	X	X	X	X	X			X	X	X	H	H									& CMU AT N.W. MACH ROO
INSTALL NORTH ELEVATION BRICK	DAVIDSON	X	X	X	X	X			X	X	X	H	H									INCL WALL AT IRVING ST
INSTALL CMU AT LOADING DOCK	DAVIDSONS	X	X	X	X	X						H	H									SIDEWALK
COPE FLASHING AND STANDING SEAM METAL ROOF	MCBRIDE	X	X	X	X	X			X	X	X	H	H									CRITICAL
INSTALL WINDOWS AT TOWER	HARMON	X	X	X	X	X						H	H									AND CAULKING
INSTALL NORTH ELEVATION CURTAINWALL	HARMON	X	X	X	X	X			X	X	X	H	H									INCLUDES SUPPORT STEEL
INSTALL ENTRYS	HARMON	X	X	X	X				X	X	X	H	H									
FIREPROOFING	PERFORMANCE	X	X	X	X	X			X	X	X	H	H			X	X	X	X	X		INTERMITTENT

Hoffman Construction Job # 9214

Short Interval Schedule

METRO HEADQUARTERS

NOVEMBER

DECEMBER

ACTIVITY DESCRIPTION	Subcontract	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	
	TI WORK																					
FRAME, DRYWALL AND TAPE WALLS AND SOFFITS	WESTERN	X	X	X	X	X				X	X	X			X	X	X	X	X			START ON 3RD FLOOR THEN 2ND
SET H.W. FRAMES	WESTERN		X	X	X	X																2ND FLOOR
COUNCIL CHAMBERS SOFFIT FRAMING	WESTERN	X	X	X	X	X																AND GYP
COUNCIL CHAMBERS WALL FRAMING	WESTERN	X	X	X	X	X				X	X	X			X	X	X	X	X			AND GYP
COUNCIL CHAMBERS SPRINKLER RI BASIC		X	X	X	X	X																
COUNCIL CHAMBERS CEILING ROUGHIN	GRASLE				X	X				X	X	X										
ELECTRIC ROUGHIN CEILINGS	GRASLE	X	X	X	X	X																3RD FLOOR
ELECTRIC ROUGHIN WALLS AND CEILINGS	GRASLE	X	X	X	X	X				X	X	X			X	X	X	X	X			2ND FLOOR AND FIRST FLOOR
TI DUCT AND INSULATE	MCKINSTRY																					2ND FLOOR
TI DUCT	MCKINSTRY	X	X	X	X	X									X	X	X	X	X			1ST FLOOR
PRIME COAT PAINT DRYWALL	REICHELE	X	X	X	X	X				X	X	X			X	X	X	X	X			3RD FLOOR THEN 2ND
COMMUNICATION ROUGHIN	BROADWAY	X	X	X																		2ND FLOOR
DAYCARE PLUMBING AND TESTING	PEN NOR									X	X	X			X	X	X	X	X			
DAYCARE DEMO AND SAWCUTTING	HSI	X	X	X	X	X				X	X	X										
CEILING GRID	PCI			X	X	X				X	X	X			X	X	X	X	X			3RD FLOOR THEN 2ND FLOOR
SPINE DIFFUSER ROUGHIN	PCI/MCKIN	X	X	X	X	X				X	X	X										
INSTALL SPINE GUARDRAILS	WELDCRAFT										X				X	X	X	X	X			

ASI No.	DESCRIPTION	CONSULTANT RESPONSIBLE	DATE ISSUED	CROSS REFERENCE	STATUS
01	Revise brick dim. at tower entry	TVA	5-18-92		
02	East wall mod. for Penthouse	TVA	5-27-92	RFI-138	
03	Structural Items additional	KPFF	5-26-92		
04	M.S. backup at brick	TVA/KPFF	5-27-92		
05	Various Mech & Plumbing items	GLUMAC	5-27-92		
06	Clar.M.S. at stair tower	TVA	5-28-92		
07	Brick R.O. dim. change	TVA	5-29-92		
08	Brick Veneer East	TVA	6-2-92		
09	Misc. Arch. items	TVA	6-8-92		
10	Revise CMU, N. plaza demo, etc.	TVA	6-18-92		
11	Plancheck Architectural comments	TVA	6-12-92		
12	Brick veneer mod. for (e) cond.	TVA	6-16-92		
13	Alum. closure mod. / insul. change	TVA	7-13-92		
14R	Core & Shell revision due to T.I.	TVA	7-16-92		REV. 7-24-92
15	New plate at window head	TVA	7-22-92		
16	Channel at offset loc.	TVA	7-24-92		
17	Elec. main service conduit changes	GLUMAC	7-27-92		
18	Curtainwall metal panels / tie rods	TVA	7-28-92		
19	Move 2' x 2' wdw. on west elev.	TVA	7-28-92		
20	Tower structure cladding anchors	KPFF	7-29-92		
21	36 x 72 hole for penthouse mech.	KPFF	7-30-92		
22	Various M. & E. per Glumac mtg.	GLUMAC	8-3-92		
23	Cast Stone Ornament	TVA	8-4-92		
24	Partition Clarifications	TVA	8-7-92		
25R	T.I. Revisions per METRO	TVA/GLUMAC	9-30-92		REV. 9-30-92
26	Roof screen changes	TVA	8-12-92		
27	T.I. Elec. & Phone changes	GLUMAC/ACSi	8-13-92		
28	Door and louver relocation at tower	TVA	8-14-92		
29	Stair #3 tower parapets	TVA	8-17-92		
30	Delete cable tray at north plaza	GLUMAC	8-19-92		
31	Paver joint and aggregate conc.clarify	TVA	8-26-92		
32	Elevator Pit Lights	GLUMAC	8-31-92		
33	T.I. Plancheck items	TVA	9-9-92		
34	T.I. Wd to H.M. frame substitution	TVA	9-9-92		T.I. V.E.
35	Add 2 roof drains at plaza retail	GLUMAC	9-14-92		
36	Decorative stone medallions locations	TVA	9-15-92		
37	Openings in Park. Stru. shearwalls	TVA/KPFF	9-16-92	RFI-192	
38	Flagpole layout & support clarification	TVA/KPFF	9-18-92		
39	Plumbing changes in bsmt.	GLUMAC	9-18-92		
40	Landscape VE & METRO changes	MAYER-REED	9-22-92		T.I. V.E.
41R	New brick at auto entry wall	TVA	9-24-92		REV. 11-5-92
42	Plaza plancheck, etc.	TVA	11-16-92		
43	T.I. 2nd & 3rd fl. ceiling revisions	TVA	9-28-92	ASI-48	SUPERSEDED
44	T.I. Fitness shower layout revision	TVA	9-28-92		
45	T.I. HVAC rev. at Council Ch.+ misc.	GLUMAC	10-2-92		
46	T.I. Light rev. + clarifications (Memo)	GLUMAC	10-5-92		
47	Stair 5 rail support modification	TVA/KPFF	10-8-92		
48	Coordinated Ceiling Plans 2nd + 3rd	TVA	10-9-92		REPLACES ASI.43
49R	Media box & F.A. pnl locations	TVA	10-12-92		REV. 10-26-92
50	Sidewalk scoreline clarifications	TVA	10-8-92		

METRO HEADQUARTERS - ASI LOG - updated 11/17/92

ASI No.	DESCRIPTION	CONSULTANT	DATE	CROSS	STATUS
		RESPONSIBLE	ISSUED	REFERENCE	
51	Landscape + irrig. for parking structure	MAYER/REED	10-12-92		
52	N. Plaza planter drains rev.	TVA/GLUMAC	10-13-92		
53	Daycare "dock" stair + rail clarification	TVA	10-15-92		
54	Plumbing rev. Sheet TP2.1 (field coord.)	GLUMAC	10-15-92		
55	Daycare kitchen revision	TVA/GLUMAC	10-16-92		(appeal hood)
56	Various T.I. V.E. items (combined)	TVA	10-19-92		T.I. V.E.
57	Lighting rev. + occ. sens. 2nd+3rd	GLUMAC	10-20-92		T.I. V.E.
58	Revise H.M. relites at rm. 201A	TVA	10-20-92	ASI-34	
59	T.I. finish schedule	TVA	10-21-92		
60	Police T.I. docs. + Fitness revision	TVA/GLUMAC	10-21-92		
61	Add Fiber optic phone equip. rm.	TVA	11-16-92		For US WEST
62	Roof Appeal - add phone, ch. hardware	TVA	10-26-92		METRO request
63	Change to dimmable lights council chamber	GLUMAC	10-27-92	ASI-66	
64	Misc. mechanical rev. 2nd + 3rd	GLUMAC	11-2-92		
65	Park structure railings + paint	TVA	11-5-92		
66	AV room 362 revisions	TVA/GLUMAC	11-3-92	ASI-63	
67	Recycled paint scheme clarification	TVA	11-9-92	PR-6	REV. 11-12-92
68	Council desk, kitchen + add toilet	TVA	11-9-92	PR-7	
69	VE wood wall caps to MDF	TVA	11-6-92		T.I. V.E.
70	Misc. elec. and mech. items	TVA/GLUMAC	11-6-92		
71	Extend slate flooring in lobby	TVA	11-16-92	PR-8	
72	Rev. low wall at rm. 385, etc.	TVA	11-16-92	PR-2	
73	Add access at roof screen at RAC-1	TVA	11-17-92	Glumac field report	
74					
75					
76					
77					
78					
79					
80					
81					
82					
83					
84					
85					
86					
87					
88					
89					
90					