


RM 228

ADA ACCESSABILITY!
CALL- POWER POLES !!

NOV 27 1992



HOFFMAN CONSTRUCTION COMPANY
OF OREGON

CALL US WEST

CALL TONY LARSON
ON PARKING GARAGE

METRO HEADQUARTERS
Our Job No. 9214

PROJECT MEETING MINUTES

Meeting No:	49	
Date:	November 24, 1992	
Location:	HCCO Field Office	
Attendees:	Berit Stevenson	Metro
	Glenn Taylor	Metro
	Maurice Neyma	Metro
	Paul Thimm	Thompson Vaivoda & Associates
	Bob Thompson	Thompson Vaivoda & Associates
	Cade Lawrence	Hoffman Construction Company
	Bill Stotts	Hoffman Construction Company
	Don Nail	Hoffman Construction Company

ACTION SUMMARY

HCCO

49-1-3 Get meggar tests to Glumac

TVA

42-3-5 Issue ASI simplifying N. Plaza steel and deleting screen work.
Get with KPFF and delete special steel finish work.
47-3-4 Get with Desch and simplify Council fabric doors.
47-3-5 Review the curtainwall cross bracing mock-up on 11/19/92.
47-3-6 Select a light fixture for Tower tank.
48-3-2 Design a brochure rack into Reception desk.
48-3-5 Get Glumac to respond to the "ADA" report by Professional Dynamics.
48-3-6 Start on signage design.
49-1-2 Get the Parking Garage design in front of the city.

METRO

43-3-2 Review and decide on value engineering pricing for council desk. Issue an RFP and obtain Syndecrete final samples.
48-3-4 Get with the city on Parking Garage backflow device.
48-3-6 Start on signage design.
✓49-1-1 Review a 4'-3" loading dock corridor for acceptability.

CALL US WEST ON MANHOLE IN DAYCARE.

ASI 82R
TDM

49-1-0 ACTION ITEMS

- ✓ 49-1-1 LOADING DOCK CORRIDOR WIDTH: TVA explained the loading dock North corridor wall was built prior to the city requesting a new stair off stairway #2. The new stair reduces the corridor width to $\pm 4'-3"$. Metro will review their future loading dock usage and let HCCO know whether the wall should be moved.

Action: Metro
Date: 12/1/92

- ✓ 49-1-2 PARKING GARAGE DESIGN SUBMITTAL: TVA will meet with Edgar of the city on 11/25/92, and review the Parking Garage design so the overall design review can be completed. HCCO explained the electrical permit cannot be issued until design review is complete.

Action: TVA
Date: ~~11/25/92~~
1

- 49-1-3 PARKING GARAGE FEEDER: HCCO explained they had received a VE request from Grasle to reuse the existing Parking Garage feeder. Metro explained it was acceptable to them if Glumac approved. HCCO will get the meggar tests over to Glumac so a decision can be made.

Action: HCCO/Glumac —
Date: 12/1/92
SAME

49-2-0 RESOLVED ITEMS

- 43-2-1 CARPET PRICING: HCCO explained the latest T.I. budget numbers presented to Metro were for a "Shaw, Capilano", 32 oz. carpet. HCCO voiced concern over TVA's selection of a "PrinceStreet"

carpet, which would be an approximate addition of \$32,000 to the latest T.I. cost. TVA will check into which carpet they were planning on using and what price commitment they received.

Action: TVA
Date: 10/14/92

As of November 3, 1992: HCCO received a Shaw carpet sample but it was the same cost as the "Prince Street" carpet. HCCO expects the "No Cost" Shaw sample on 11/9/92. Metro committed to making a decision by 11/10/92, even if the new sample does not arrive.

As of November 10, 1992: HCCO tabled miscellaneous carpet samples of PrinceStreet and Shaw materials with the pricing noted. All parties discussed and TVA committed to recommending a carpet by 5:00 p.m. tonight.

As of November 17, 1992: Metro and TVA approved the Shaw, solution-dyed, 30 oz. carpet for the tenant areas. This is an addition of \pm \$8,000.00 over the low bid carpet. TVA will issue an ASI clarifying the carpet selection and HCCO will pursue a final sample which is to be blacker. HCCO expects to have the new sample by 11/23/92.

As of November 24, 1992: HCCO received and submitted the new Shaw sample to TVA on 11/23/92. TVA approved the new sample and the carpet is on order. Metro and HCCO acknowledged this latest carpet was an addition of \pm \$8,000 to the T.I. costs. TVA issued an ASI for clarification.

46-2-1 STAIRWAY CARPET: TVA explained they presently have carpet shown at stair #3, rubber tread at stair #4, and carpet in other stairways. TVA will review the carpet scope and come up with a proposal on where to delete carpet so the savings can be used to purchase the "Prince Street" carpet, if necessary. TVA will have a proposal by the 11/5/92 morning meeting.

Action: TVA
Date: 11/5/92

As of November 10, 1992: TVA explained they received the \pm \$5,000.00 credit number from HCCO for deletion of carpet at all areas of stair #3. TVA will get with the city on being able to install carpet at stair #4 in lieu of rubber tread. TVA will also come up with a recommendation for the stair #3 finishes.

As of November 17, 1992: TVA will issue an ASI deleting carpet at stair #3. HCCO will get the carpet subcontractor out on Friday to review the present stair #4 finishes and how best to finish the stairs with a minimal cost.

As of November 24, 1992: TVA issued ASI #76 to delete carpet at stair #3 and rubber treads at stair #4.

- 48-2-1 NEW RECYCLED PAINT: Metro explained they now had available a recycled paint with a very white color. Metro will issue an RFP requesting the use of the white recycled paint and addition of some recycle group offices. HCCO will try to get the revisions incorporated.

Action: Metro
Date: 11/24/92

As of November 24, 1992: Metro issued RFP #14 requesting the use of the lighter recycled paint. TVA issued ASI #79 to initiate the color revision requested by Metro.

- 48-2-3 RESIDENTIAL EQUIPMENT APPROVAL: Metro is reviewing the latest residential equipment buyout information and will issue an RFP clarifying which equipment to purchase as well as information on an old refrigerator to be moved over from the existing Metro building. HCCO emphasized a decision is critical so the casework blockouts can be determined.

Action: Metro
Date: 11/19/92

As of November 24, 1992: Metro issued RFP #16 to clarify which residential equipment should be purchased. HCCO awarded the work, and TVA will issue an ASI to document the revision.

49-3-0 UNRESOLVED ITEMS

- 42-3-5 OVERALL SCHEDULE REVIEW: HCCO explained they are concerned about meeting the schedule deadline since the tenant square footage and dollar value had increased greatly without any schedule extension. All parties agreed the issue should be reviewed further, once the latest schedule is updated.

Action: HCCO/TVA
Date: 10/13/92

As of November 10, 1992: Same as above. HCCO explained they expect VE pricing from John Earp for reducing the Reception and Council desk costs. Upon receiving the pricing, HCCO will forward to Metro for review. TVA explained they met with the city (Edgar Waehrer) and there was very little acceptance by the city for redesign of the N. Plaza area.

As of November 17, 1992: Metro approved awarding the Reception desk and Council Chambers' casework to John Earp. All parties discussed the N. Plaza design status and agreed to the following action items:

- a) TVA to issue an ASI simplifying the design and deleting the Plaza screen work.

- b) HCCO will obtain additional bids on the retail/trellis structural work.
- c) Metro approved the curtainwall design and HCCO will award to Harmon.
- d) TVA and HCCO will get with KPFF and try to reduce any special structural steel work.
- e) TVA will continue to pursue city (Edgar) approval.

As of November 24, 1992:

- a) Same as above.
- b) HCCO received bids over the Carr initial bid. HCCO awarded to Carr.
- c) HCCO awarded the work to Harmon.
- d) Same as above.
- e) Same as above.

43-3-2 COUNCIL CHAMBERS DESK: TVA submitted the latest Council Chambers desk design to Metro for final approval. Metro will try to obtain approvals by 10/15/92, so TVA can issue "For Construction" drawings by 10/16/92. HCCO voiced concern this activity was going to be driving the schedule again if the work is not awarded by 10/16/92.

Action: Metro/TVA
Date: 10/16/92

As of November 10, 1992: HCCO explained they expect VE pricing from John Earp today from which TVA and Metro can finalize the design. HCCO, TVA, and Metro did meet with John Earp on 11/5/92, to create the VE list.

As of November 17, 1992: Metro approved awarding the Council Chambers and Reception desk casework to John Earp with all the VE ideas implemented. Metro will issue an RFP on the approval, and HCCO will get the work awarded. TVA committed to working with John Earp during the shop drawing phase to insure work can be started right after Christmas. Metro explained they will be looking at another Syndecrete sample which uses more recycled materials.

As of November 24, 1992: HCCO explained John Earp could not get the casework completed as necessary to meet the schedule. HCCO obtained an updated bid from Desch, but their new bid was \$28,000 over the budget. All parties agreed HCCO would need to go out for more bids. HCCO will try to get more bids by 12/4/92. Metro to issued an RFP if they want Syndecrete.

4 BIDS DUE ON FRIDAY

- 47-3-4 TACKABLE SURFACES: Metro reported that Homosote did not need to be used on the job. HCCO tabled pricing from Desch and Western Partitions in regards to the fabric panels and reviewed them with Metro. Metro will review the added work and decide if there are areas which can be cut.

Action: Metro
Date: 11/16/92

As of November 17, 1992: Metro decided to delete the fabric panels from all Daycare rooms and the North wall of the small Council Chambers' room. Metro requested the fabric panels should remain at the Personnel room. Metro will issue an RFP to HCCO on their directive. TVA will get with Desch on simplifying the Council Chambers sliding fabric panel doors to reduce costs.

As of November 24, 1992: TVA issued ASI #77 to delete fabric panels at the conference rooms and No. Council Chambers' room. In regards to the original T.I. fabric, HCCO and Metro agreed to try for a less expensive fabric to reduce the dollar value of the claim by Western Partitions. HCCO will have new fabric samples sent over to TVA. TVA to work out sliding fabric door design with Desch.

TVA TO REVIEW FABRIC SAMPLES

- ✓ 47-3-5 CROSS BRACING MOCK-UP: TVA requested HCCO have one (1) mock-up completed on the window wall cross bracing prior to having all the cross-bracing installed. TVA explained they are thinking of deleting the cross-bracing.

Action: HCCO
Date: 11/17/92

As of November 17, 1992: HCCO explained Harmon will have the curtainwall cross-bracing mock-up ready by tomorrow. TVA will come over and review the mock-up once it is completed.

As of November 24, 1992: HCCO got a mock-up ready at the S.W. corner. TVA will review and make a decision by 11/25/92.

DELETED - ASI ISSUED.

- 47-3-6 TANK LIGHT FIXTURE: Metro questioned the status of TVA selecting a light fixture for the Tower tank. TVA will get started on selecting a fixture for the tank.

Action: TVA
Date: 11/17/92

As of November 17, 1992: Same as above.
As of November 24, 1992: Same as above.

SAME

- ✓ 48-3-2 BROCHURE RACK: Metro requested TVA add a small brochure rack to the Reception desk design so Metro pamphlets can be stored in that area. TVA will review the design and get a brochure rack added.

Action: TVA
Date: 11/24/92

As of November 24, 1992: Same as above.

SAME

- ✓ 48-3-4 GARAGE BACKFLOW: HCCO issued budget pricing to Metro on the new backflow device required by the city at the Parking Garage. Metro will review and call the city if they have any concerns about why it is being required.

Action: Metro
Date: 11/24/92

As of November 24, 1992: Same as above.

- 48-3-5 ADA REVIEW: HCCO issued the Professional Dynamics report concerning "ADA" to TVA for review and comment. TVA and Glumac will try to have a response ready by next week.

Action: TVA
Date: 11/24/92

As of November 24, 1992: TVA issued a response to the "ADA" review, and HCCO forwarded to Professional Dynamics for comment. TVA will expedite a response from Glumac.

GLUMAC

DAYCARE DRINKING FOUNTAIN NOT DISABLED ACCESSIBLE.

- ✓48-3-6 SIGNAGE DESIGN: HCCO issued a fax requesting TVA and Metro start on the project signage design. Metro and TVA will get the process going.

Action: TVA/Metro
Date: 12/15/92

As of November 24, 1992: TVA explained they will have a scheme for the main building sign by 12/1/92, with a preliminary scheme for the overall signage issued by 12/8/92.

49-4-0 QUALITY/SAFETY ITEMS

- 49-4-1 SAFETY MANHOURS: HCCO reported they had presently worked approximately 88,000 manhours without a lost time accident as of 11/24/92. 98,000

- 49-4-2 QUALITY ISSUES: No quality issues were brought up at the meeting.

49-5-0 INFORMATION ITEMS

- 49-5-1 NEXT MEETING: The next Project Review meeting is scheduled for 12/1/92, at 8:00 a.m. at the jobsite office.
- 49-5-2 SCHEDULE: See attachment, Figure #1 for a copy of the HCCO three-week schedule. See attachment, Figure #2 for a copy of the latest ASI log from TVA.

Submitted by:

Wayne Drinkward
for

Cade Lawrence
Assistant Operations Manager

CL:gac

Attachments

cc: Attendees
Wayne Drinkward, HCCO

A Attachment,
Fig. #1

Hoffman Construction Job # 9214

Short Interval Schedule

METRO HEADQUARTERS

NOVEMBER

ACTIVITY DESCRIPTION	Subcont.	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	
BRICK AND WINDOW	HARMON	X	X	X	H	H			X	X	X	X	X									AS WEATHER ALLOWS
FRAME CAULKING	PARDUE				H	H																
	TI WORK				H	H				TI		TI					TI		TI			
FRAME, DRYWALL AND TAPE	WESTERN	X	X	X	H	H			X	X	X	X	X				X	X	X	X	X	START ON 3RD FLOOR
WALLS AND SOFFITS					H	H																THEN 2ND THEN 1ST AN
SET H.M. FRAMES	WESTERN	X	X	X	H	H																2ND FLOOR AND SPINE
COUNCIL CHAMBERS WALL FRAMING	WESTERN	X	X	X	H	H			X	X	X	X	X				X	X	X	X	X	AND GYP AND TAPING
AND SOFFIT					H	H																
DAYCARE DRYWALL	WESTERN	X	X	X					X	X	X	X	X				X	X	X	X	X	
COUNCIL CHAMBERS SPRINKLER RI BASIC		X	X	X	H	H																
COUNCIL CHAMBERS CEILING	GRASLE	X	X	X	H	H			X	X	X	X	X									
ROUGHIN					H	H																
ELECTRIC ROUGHIN	GRASLE	X	X	X	H	H			X	X	X	X	X									3RD FLOOR
CEILINGS					H	H																
ELECTRIC ROUGHIN	GRASLE	X	X	X	H	H			X	X	X	X	X				X	X	X	X	X	2ND FLOOR AND
WALLS AND CEILINGS					H	H																FIRST FLOOR
TI DUCT AND INSULATE	MCKINSTRY	X	X	X	H	H			X	X	X	X	X				X	X	X	X	X	2ND FLOOR
					H	H																
PRIME COAT PAINT DRYWALL	REICHLER	X	X	X	H	H			X	X	X	X	X				X	X	X	X	X	3RD FLOOR THEN 2ND
					H	H																
COMMUNICATION ROUGHIN	BROADWAY	X	X	X	H	H			X	X	X	X	X				X	X	X	X	X	2ND FLOOR
					H	H																
DAYCARE PLUMBING	PEN NOR	X	X	X	H	H			X	X	X	X					X	X	X	X	X	
AND TESTING					H	H																
DAYCARE DEMO	HSI	X	X	X	H	H																
AND SAWCUTTING					H	H																
CEILING GRID	PCI	X	X	X	H	H			X	X	X	X	X				X	X	X	X	X	3RD FLOOR
					H	H																THEN 2ND FLOOR
SPINE DIFFUSER ROUGHIN	PCI/MCKIN	X	X	X	H	H																
					H	H																
INSTALL SPINE GUARDRAILS	WELDCRAFT				H	H			X	X	X	X	X				X	X	X	X	X	

Hoffman Construction Job # 9214

Short Interval Schedule

METRO HEADQUARTERS

NOVEMBER

ACTIVITY DESCRIPTION	Subcont.	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	
FRP SLAB ON DECK	HSI	X	X		H	H																
MISC. DEMOLITION	HSI	X	X	X	H	H			X	X	X	X	X			X	X	X	X	X		FOR NEW STEEL BEAMS
DEMO OLD FRT ELEV WALLS	HSI	X	X	X	H	H			X	X	X	X	X			X	X	X	X	X		AS NEW BEAMS ARE INSTALLED
FRP PEN NOR CONCRETE	HSI	X	X	X	H	H			X	X	X	X	X			X	X	X	X	X		AS AREAS ARE AVAILAB
STRIP GARAGE WALLS	HSI	X	X	X	H	H																
FRP CONCRETE BENCHES	HSI	X	X	X	H	H			X	X	X	X	X									AND STAIR AT DAYCARE
POUR MISC INFILLS	HSI	X	X	X	H	H			X	X	X	X	X									ON METAL DECKING
POUR STAIR PANS	HSI				H	H			X	X	X	X	X									
CERAMIC TILE AT TOILET ROOMS	PCI	X	X	X	H	H			X	X	X	X	X			X	X	X	X	X		
INSTALL ELEVATOR #3	SOUND				H	H			X	X	X	X	X			X	X	X	X	X		CRITICAL TO START
MODIFY SPRINKLER SYSTEM	BASIC FIRE	X	X	X	H	H			X	X	X	X	X			X	X	X	X	X		INTERMITTENT
CMU AT PLANTERS	DAVIDSONS	X	X	X	H	H			X	X	X	X	X									
INSTALL WEST ELEVATION BRICK	DAVIDSON	X	X	X	H	H			X	X	X	X	X									& CMU AT N.W. MACH R
INSTALL NORTH ELEVATION BRICK	DAVIDSON	X	X	X	H	H			X	X	X	X	X									WALL AT IRVING SIDE
INSTALL CMU AT LOADING DOCK	DAVIDSONS	X	X	X	H	H			X	X	X	X	X									SIDEWALK AND BRICK AT GARAGE
COPE FLASHING AND STANDING SEAM METAL ROOF	MCBRIDE	X	X	X	H	H			X	X	X	X	X									CRITICAL
INSTALL WINDOWS AT TOWER	HARMON	X	X	X	H	H																AND CAULKING
INSTALL NORTH ELEVATION CURTAINWALL	HARMON	X	X	X	H	H			X	X	X	X	X									INCLUDES SUPPORT STE
INSTALL ENTRY	HARMON	X	X	X	H	H			X	X	X	X	X									AND ANNEX
FIREPROOFING	PERFORMANCE	X	X	X	H	H			X	X	X	X	X			X	X	X	X	X		INTERMITTENT

METRO HEADQUARTERS

NOVEMBER

[illegible]

Attachment
Fig. #2

METRO HEADQUARTERS - ASI LOG - updated 11/20/92

ASI No.	DESCRIPTION	CONSULTANT	DATE	CROSS	STATUS
		RESPONSIBLE	ISSUED	REFERENCE	
51	Landscape + irrig. for parking structure	MAYER/REED	10-12-92		
52	N. Plaza planter drains rev.	TVA/GLUMAC	10-13-92		
53	Daycare "dock" stair + rail clarification	TVA	10-15-92		
54	Plumbing rev. Sheet TP2.1 (field coord.)	GLUMAC	10-15-92		
55	Daycare kitchen revision	TVA/GLUMAC	10-16-92		(appeal hood)
56	Various T.I. V.E. items (combined)	TVA	10-19-92		T.I. V.E.
57	Lighting rev. + occ. sens. 2nd+3rd	GLUMAC	10-20-92		T.I. V.E.
58	Revise H.M. relites at rm. 201A	TVA	10-20-92	ASI-34	T.I. item
59	T.I. finish schedule	TVA	10-21-92	See ASI-74	T.I. item
60	Police T.I. docs. + Fitness revision	TVA/GLUMAC	10-21-92		T.I. item
61	Add Fiber optic phone equip. rm.	TVA	11-16-92		For US WEST
62	Roof Appeal - add phone, ch. hardware	TVA	10-26-92		METRO request
63	Change to dimmable lights council char	GLUMAC	10-27-92	PR-4	ASI-66
64	Misc. mechanical rev. 2nd + 3rd	GLUMAC	11-2-92		
65	Park structure railings + paint	TVA	11-5-92		
66	AV room 362 revisions	TVA/GLUMAC	11-3-92	PR-4	ASI-63
67R	Recycled paint scheme clarification	TVA REV.	11-19-92	PR-5+6	REV. 11-12-92
68	Council desk, kitchen + add toilet	TVA	11-9-92	PR-7	T.I. item
69	VE wood wall caps to MDF	TVA	11-6-92		T.I. V.E.
70	Misc. elec. and mech. items	TVA/GLUMAC	11-6-92		
71	Extend slate flooring in lobby	TVA	11-16-92	PR-8	T.I. item
72	Rev. low wall at rm. 385, etc.	TVA	11-16-92	PR-2	T.I. item
73	Add access at roof screen at RAC-1	TVA	11-17-92	Glumac field report	
74	P.lam changes/VCT pattern/carpet spec	TVA	11-17-92	ASI-59 / PR-12	
75	Clarify sawcut & alum. at daycare south	TVA	11-18-92		T.I. item
76	Delete fin. in Stairs 3 + 4	TVA	11-23-92		T.I. V.E.
77	Delete tack bd. at 3 rooms	TVA	11-23-92	PR-15	
78	Delete refer - room 382	TVA	11-23-92	PR-16	
79	Revise again recycle paint	TVA	11-23-92	PR-14	(replace ASI-67R)
80					
81					
82					
83					
84					
85					
86					
87					
88					
89					
90					

VOID PER ASI-79

METRO HEADQUARTERS - ASI LOG - updated 11/20/92

ASI No.	DESCRIPTION	CONSULTANT RESPONSIBLE	DATE ISSUED	CROSS REFERENCE	STATUS
01	Revise brick dim. at tower entry	TVA	5-18-92		
02	East wall mod. for Penthouse	TVA	5-27-92	RFI-138	
03	Structural Items additional	KPFF	5-26-92		
04	M.S. backup at brick	TVA/KPFF	5-27-92		
05	Various Mech & Plumbing items	GLUMAC	5-27-92		
06	Clar.M.S. at stair tower	TVA	5-28-92		
07	Brick R.O. dim. change	TVA	5-29-92		
08	Brick Veneer East	TVA	6-2-92		
09	Misc. Arch. items	TVA	6-8-92		
10	Revise CMU, N. plaza demo, etc.	TVA	6-18-92		
11	Plancheck Architectual comments	TVA	6-12-92		
12	Brick veneer mod. for (e) cond.	TVA	6-16-92		
13	Alum. closure mod. / insul. change	TVA	7-13-92		
14R	Core & Shell revision due to T.I.	TVA	7-16-92		REV. 7-24-92
15	New plate at window head	TVA	7-22-92		
16	Channel at offset loc.	TVA	7-24-92		
17	Elec. main service conduit changes	GLUMAC	7-27-92		
18	Curtainwall metal panels / tie rods	TVA	7-28-92		
19	Move 2' x 2' wdw. on west elev.	TVA	7-28-92		
20	Tower structure cladding anchors	KPFF	7-29-92		
21	36 x 72 hole for penthouse mech.	KPFF	7-30-92		
22	Various M. & E. per Glumac mtg.	GLUMAC	8-3-92		
23	Cast Stone Ornament	TVA	8-4-92		
24	Partition Clarifications	TVA	8-7-92		
25R	T.I. Revisions per METRO	TVA/GLUMAC	9-30-92		REV. 9-30-92
26	Roof screen changes	TVA	8-12-92		
27	T.I. Elec. & Phone changes	GLUMAC/ACSi	8-13-92		
28	Door and louver relocation at tower	TVA	8-14-92		
29	Stair #3 tower parapets	TVA	8-17-92		
30	Delete cable tray at north plaza	GLUMAC	8-19-92		
31	Paver joint and aggregate conc.clarify	TVA	8-26-92		
32	Elevator Pit Lights	GLUMAC	8-31-92		
33	T.I. Plancheck items	TVA	9-9-92		
34	T.I. Wd to H.M. frame substitution	TVA	9-9-92		T.I. V.E.
35	Add 2 roof drains at plaza retail	GLUMAC	9-14-92		
36	Decorative stone medallions locations	TVA	9-15-92		
37	Openings in Park. Stru. shearwalls	TVA/KPFF	9-16-92	RFI-192	
38	Flagpole layout & support clarification	TVA/KPFF	9-18-92		
39	Plumbing changes in bsmt.	GLUMAC	9-18-92		
40	Landscape VE & METRO changes	MAYER-REED	9-22-92		T.I. V.E.
41R	New brick at auto entry wall	TVA	9-24-92		REV. 11-5-92
42	Plaza plancheck, etc.	TVA	11-16-92		
43	T.I. 2nd & 3rd fl. ceiling revisions	TVA	9-28-92	ASI-48	SUPERSEDED
44	T.I. Fitness shower layout revision	TVA	9-28-92		
45	T.I. HVAC rev. at Council Ch.+ misc.	GLUMAC	10-2-92		
46	T.I. Light rev. + clarifications (Memo)	GLUMAC	10-5-92		
47	Stair 5 rail support modification	TVA/KPFF	10-8-92		
48	Coordinated Ceiling Plans 2nd + 3rd	TVA	10-9-92		REPLACES ASI.43
49R	Media box & F.A. pnl locations	TVA	10-12-92		REV. 10-26-92
50	Sidewalk scoreline clarifications	TVA	10-8-92		